



MDAD CIP SCHEDULE

June 25, 2025 Update

Data Date: 25-Jun-2025

#	Activity Name	At Completion Duration	Start	Finish	Schedule																																															
					2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042																														
1	General Aviation Airports Program	5510	31-Aug-2018 A	30-Sep-2033	[Gantt chart for General Aviation Airports Program]																																															
2	AA022A - TMB New ATCT	4414	31-Aug-2021 A	30-Sep-2033	[Gantt chart for AA022A - TMB New ATCT]																																															
3	AC002A - OPF Runway Incursion Mitigation RIM 20	2610	31-Mar-2023 A	22-May-2030	[Gantt chart for AC002A - OPF Runway Incursion Mitigation RIM 20]																																															
4	AC042A - OPF Runway Incursion Mitigation RIM 3 and TW Y and Y7	1901	23-May-2024 A	05-Aug-2029	[Gantt chart for AC042A - OPF Runway Incursion Mitigation RIM 3 and TW Y and Y7]																																															
5	BA001A - TMB New AGS III Taxiway and Access Road	2067	29-Dec-2022 A	25-Aug-2028	[Gantt chart for BA001A - TMB New AGS III Taxiway and Access Road]																																															
6	W125A - TMB South Apron Expansion / New Taxiway	2439	30-Jun-2022 A	03-Mar-2029	[Gantt chart for W125A - TMB South Apron Expansion / New Taxiway]																																															
7	X005A - OPF Blast Fence	2390	15-Aug-2019 A	28-Feb-2026	[Gantt chart for X005A - OPF Blast Fence]																																															
8	X009A - OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation	1965	17-Aug-2020 A	02-Jan-2026	[Gantt chart for X009A - OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation]																																															
9	X010A - OPF Engine Run-Up Pad	2778	15-Aug-2019 A	23-Mar-2027	[Gantt chart for X010A - OPF Engine Run-Up Pad]																																															
10	Y145A - Miami Homestead General Aviation Security Enhancement	2796	31-Aug-2018 A	26-Apr-2026	[Gantt chart for Y145A - Miami Homestead General Aviation Security Enhancement]																																															
11	MIA Airfield / Airside Program	3133	10-May-2022 A	06-Dec-2030	[Gantt chart for MIA Airfield / Airside Program]																																															
12	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	3133	10-May-2022 A	06-Dec-2030	[Gantt chart for CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs]																																															
13	Y118A - MIA RIM Hot Spot 4 (Corral Area)	2540	21-Oct-2022 A	03-Oct-2029	[Gantt chart for Y118A - MIA RIM Hot Spot 4 (Corral Area)]																																															
14	MIA Building Recertification Program	2958	16-Nov-2020 A	21-Dec-2028	[Gantt chart for MIA Building Recertification Program]																																															
15	AA066A-1R - MIA Bldg 3089 Park-8 40-year Recertification - Structural Repairs	2057	16-Nov-2020 A	04-Jul-2026	[Gantt chart for AA066A-1R - MIA Bldg 3089 Park-8 40-year Recertification - Structural Repairs]																																															
16	AA067A - MIA 3030 Building 40-Year Recertification	1788	14-Sep-2021 A	06-Aug-2026	[Gantt chart for AA067A - MIA 3030 Building 40-Year Recertification]																																															
17	AA067B - MIA 3150 Building 40-Year Recertification	1409	12-Aug-2022 A	20-Jun-2026	[Gantt chart for AA067B - MIA 3150 Building 40-Year Recertification]																																															
18	AC075A - Multiple 40-year Recertification - Multi-Service	1812	08-Nov-2021 A	24-Oct-2026	[Gantt chart for AC075A - Multiple 40-year Recertification - Multi-Service]																																															
19	AC075B - MIA Bldg. 3049 Recertification	1668	14-Nov-2022 A	29-May-2027	[Gantt chart for AC075B - MIA Bldg. 3049 Recertification]																																															
20	AC075F - MIA Bldg. 719 Building Recertification & Repairs	911	04-Apr-2024 A	01-Oct-2026	[Gantt chart for AC075F - MIA Bldg. 719 Building Recertification & Repairs]																																															
21	CA049A - TMB 505 Building 30- Year Recertification	1437	15-Jan-2025 A	21-Dec-2028	[Gantt chart for CA049A - TMB 505 Building 30- Year Recertification]																																															
22	CA050A - TMB B1 Building 30- Year Recertification	1807	11-Jan-2024 A	21-Dec-2028	[Gantt chart for CA050A - TMB B1 Building 30- Year Recertification]																																															
23	CA132A - TMB 247 Building 30- Year Recertification	1807	11-Jan-2024 A	21-Dec-2028	[Gantt chart for CA132A - TMB 247 Building 30- Year Recertification]																																															
24	CA165A - MIA 3202 Building Recertification	1331	08-Mar-2024 A	29-Oct-2027	[Gantt chart for CA165A - MIA 3202 Building Recertification]																																															
25	CA166A - MIA HGA Building 5 Recertification	1050	01-Jan-2024 A	15-Nov-2026	[Gantt chart for CA166A - MIA HGA Building 5 Recertification]																																															
26	CA184A - MIA 3038 Building 40-Year Recertification	1272	15-Jan-2024 A	09-Jul-2027	[Gantt chart for CA184A - MIA 3038 Building 40-Year Recertification]																																															
27	CA185A - MIA Building 3033 Recertification	1006	15-Jan-2024 A	16-Oct-2026	[Gantt chart for CA185A - MIA Building 3033 Recertification]																																															
28	DA008A - MIA 3094 Building 50-Year Recertification	1329	29-Dec-2023 A	18-Aug-2027	[Gantt chart for DA008A - MIA 3094 Building 50-Year Recertification]																																															
29	DA009A - MIA 3095 Building 50-Year Recertification	1617	12-Jun-2023 A	14-Nov-2027	[Gantt chart for DA009A - MIA 3095 Building 50-Year Recertification]																																															
30	DA026A - MIA 896 Building 60-Year Recertification	1258	28-Jun-2024 A	07-Dec-2027	[Gantt chart for DA026A - MIA 896 Building 60-Year Recertification]																																															
31	DA030A - MIA 805 Building 30- Year Recertification	1635	01-Jul-2024 A	21-Dec-2028	[Gantt chart for DA030A - MIA 805 Building 30- Year Recertification]																																															
32	DA031A - MIA 770 Building 50- Year Recertification	1112	25-Feb-2025 A	12-Mar-2028	[Gantt chart for DA031A - MIA 770 Building 50- Year Recertification]																																															
33	DA039A - TMB 228 Building 30- Year Recertification	1410	11-Feb-2025 A	21-Dec-2028	[Gantt chart for DA039A - TMB 228 Building 30- Year Recertification]																																															
34	DA072A - MIA 889 Building 50-Year Recertification	1167	29-May-2024 A	08-Aug-2027	[Gantt chart for DA072A - MIA 889 Building 50-Year Recertification]																																															
35	DA073A - TMB 225 Building 30- Year Recertification	1224	05-Nov-2024 A	12-Mar-2028	[Gantt chart for DA073A - TMB 225 Building 30- Year Recertification]																																															
36	DA074A - TMB 123 Building 30- Year Recertification	1282	05-Nov-2024 A	09-May-2028	[Gantt chart for DA074A - TMB 123 Building 30- Year Recertification]																																															
37	DA108A - MIA 700 Building 30- Year Recertification	1276	15-Nov-2024 A	13-May-2028	[Gantt chart for DA108A - MIA 700 Building 30- Year Recertification]																																															
38	DA123A - MIA 3062 Building 60-Year Recertification	1180	20-Dec-2024 A	13-Mar-2028	[Gantt chart for DA123A - MIA 3062 Building 60-Year Recertification]																																															
39	DA159A - MIA 3151 Building 40-Year Recertification	1069	23-Dec-2024 A	26-Nov-2027	[Gantt chart for DA159A - MIA 3151 Building 40-Year Recertification]																																															
40	MIA Bridges Program (RM)	1965	04-Jan-2021 A	22-May-2026	[Gantt chart for MIA Bridges Program (RM)]																																															
41	AB060A - MIA Bridge 874648 MSE Wall A3 Erosion	1965	04-Jan-2021 A	22-May-2026	[Gantt chart for AB060A - MIA Bridge 874648 MSE Wall A3 Erosion]																																															
42	MIA Cargo and Non Terminal Buildings Program	4363	01-Dec-2020 A	10-Nov-2032	[Gantt chart for MIA Cargo and Non Terminal Buildings Program]																																															
43	AA039A - MIA West Cargo Truck Parking	1973	05-Oct-2026	28-Feb-2032	[Gantt chart for AA039A - MIA West Cargo Truck Parking]																																															
44	AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin. Offices Relocation)	2374	01-Dec-2020 A	02-Jun-2027	[Gantt chart for AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin. Offices Relocation)]																																															
45	AA058B - MIA Demolition Building 5A	2066	25-Jun-2023 A	18-Feb-2029	[Gantt chart for AA058B - MIA Demolition Building 5A]																																															
46	AA058C - MIA Finance Division Offices Relocation	1922	28-Jan-2022 A	04-May-2027	[Gantt chart for AA058C - MIA Finance Division Offices Relocation]																																															
47	AA058D - MIA Contracts Administration Office Relocation	2465	04-Nov-2021 A	03-Aug-2028	[Gantt chart for AA058D - MIA Contracts Administration Office Relocation]																																															
48	AB041A-1 - MIA Bldg. 3032 Demolition and Replacement - Demolition	1570	03-Mar-2022 A	19-Jun-2026	[Gantt chart for AB041A-1 - MIA Bldg. 3032 Demolition and Replacement - Demolition]																																															
49	AB041A - MIA New Office Building 3053 Construction	2214	03-Mar-2022 A	24-Mar-2028	[Gantt chart for AB041A - MIA New Office Building 3053 Construction]																																															

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
 ■ Summary
■ A/E Procurement
■ Bid, Award & NTP
■ DB-Construction
■ Financial Close Out
◆ Milestone

#	Activity Name	At Completion Duration	Start	Finish	Timeline (2025-2041)																																															
					2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041																															
50	CA033A - MIA Building 3030 Intelligent Peripheral Equipment (IPE) Room Expansion	2045	11-Jul-2022 A	14-Feb-2028	[Gantt bar showing construction from 2022 to 2028]																																															
51	CA052A - MIA Building 3030 Wing C Consultants Area Renovation	990	03-Jun-2024 A	17-Feb-2027	[Gantt bar showing construction from 2024 to 2027]																																															
52	DA094A - MIA Building 3030 Second Floor E-Wing Office Renovation	1054	26-Jul-2024 A	14-Jun-2027	[Gantt bar showing construction from 2024 to 2027]																																															
53	V038A - MIA GSE Facility for North Terminal	2436	13-Jan-2025 A	14-Sep-2031	[Gantt bar showing construction from 2025 to 2031]																																															
54	X035A - MIA Building 702 Apron & Airside Improvements	1613	25-Oct-2024 A	25-Mar-2029	[Gantt bar showing construction from 2024 to 2029]																																															
55	X035C - Demolition Bldg 703 & 703A	1717	30-Sep-2021 A	12-Jun-2026	[Gantt bar showing demolition from 2021 to 2026]																																															
56	X035E - Demolition Bldg 704	1606	19-Jun-2028	10-Nov-2032	[Gantt bar showing demolition from 2028 to 2032]																																															
57	MIA Central Base Apron and Utilities Program	3634	01-Dec-2015 A	11-Nov-2025	[Gantt bar showing construction from 2015 to 2025]																																															
58	V037A - MIA Central Base Apron and Utilities Modifications and Expansion	3634	01-Dec-2015 A	11-Nov-2025	[Gantt bar showing construction from 2015 to 2025]																																															
59	MIA Central Terminal Program	9293	28-Nov-2018 A	07-May-2044	[Gantt bar showing construction from 2018 to 2044]																																															
60	BA061A - MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	3315	04-Aug-2022 A	31-Aug-2031	[Gantt bar showing construction from 2022 to 2031]																																															
61	CA096A - MIA Cc E Glazing	1848	05-Feb-2025 A	26-Feb-2030	[Gantt bar showing construction from 2025 to 2030]																																															
62	CA176A - MIA E-Satellite Terminal Seating	1074	22-Apr-2024 A	31-Mar-2027	[Gantt bar showing construction from 2024 to 2027]																																															
63	DA059A - MIA Central Terminal Concourse F Gates AVDGS Installation	1831	26-Aug-2024 A	30-Aug-2029	[Gantt bar showing construction from 2024 to 2029]																																															
64	DA076A - MIA Central Terminal Cc F BHS New Piers and Cross Over South	1679	01-Jun-2024 A	04-Jan-2029	[Gantt bar showing construction from 2024 to 2029]																																															
65	DA083A - MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	1017	19-Aug-2024 A	01-Jun-2027	[Gantt bar showing construction from 2024 to 2027]																																															
66	DA095A - MIA Central Terminal Concourse E Door Sets E4551, E4651, and E4656 Replacement	948	03-Jun-2024 A	06-Jan-2027	[Gantt bar showing construction from 2024 to 2027]																																															
67	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	1986	30-Nov-2038	07-May-2044	[Gantt bar showing construction from 2038 to 2044]																																															
68	T042C - MIA Central and South Terminal Bag Claim Optimization Phase 1	1715	13-Jul-2021 A	23-Mar-2026	[Gantt bar showing construction from 2021 to 2026]																																															
69	T072L - MIA Cc E FIS Area Renovations - Phase 2	4237	01-May-2020 A	06-Dec-2031	[Gantt bar showing construction from 2020 to 2031]																																															
70	V008B - MIA New Concourse F	3877	26-Mar-2025 A	05-Nov-2035	[Gantt bar showing construction from 2025 to 2035]																																															
71	V008C - MIA Central Terminal Redevelopment - Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3286	04-Aug-2022 A	02-Aug-2031	[Gantt bar showing construction from 2022 to 2031]																																															
72	V008E - MIA New Cc Enabling Up-Gauge & Down-gauge Project	1371	21-Feb-2027	22-Nov-2030	[Gantt bar showing construction from 2027 to 2030]																																															
73	V008F-1 - MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Demolition	1634	01-Oct-2021 A	22-Mar-2026	[Gantt bar showing construction from 2021 to 2026]																																															
74	V008F-2 - MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Finishes	1869	01-Oct-2021 A	12-Nov-2026	[Gantt bar showing construction from 2021 to 2026]																																															
75	V008F-3 - MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6, F8 Rehabilitation	1669	20-Dec-2021 A	15-Jul-2026	[Gantt bar showing construction from 2021 to 2026]																																															
76	V008F-4 - MIA Concourse F Refurbishment - Access Control & Camera Upgrades	2314	30-Nov-2021 A	01-Apr-2028	[Gantt bar showing construction from 2021 to 2028]																																															
77	V008F-5 - MIA Concourse F Refurbishment - 3rd Floor Restrooms	2191	21-Jul-2022 A	19-Jul-2028	[Gantt bar showing construction from 2022 to 2028]																																															
78	V008F-6 - MIA Concourse F Refurbishment - PC Air & 400 Hz	1827	28-Jun-2021 A	28-Jun-2026	[Gantt bar showing construction from 2021 to 2026]																																															
79	V008F-7 - MIA Concourse F Refurbishment - Elevators	1761	06-Sep-2021 A	02-Jul-2026	[Gantt bar showing construction from 2021 to 2026]																																															
80	V013A - MIA Concourse F Apron Phase 1	2221	01-Dec-2028	30-Dec-2034	[Gantt bar showing construction from 2028 to 2034]																																															
81	V013A - MIA Concourse F Apron Phase 2	1994	18-Nov-2030	03-May-2036	[Gantt bar showing construction from 2030 to 2036]																																															
82	V013B - MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2499	01-Jul-2031	03-May-2038	[Gantt bar showing construction from 2031 to 2038]																																															
83	V013C - MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2508	21-Jun-2033	02-May-2040	[Gantt bar showing construction from 2033 to 2040]																																															
84	X079A - MIA Concourse G Demolition	2379	03-May-2027	05-Nov-2033	[Gantt bar showing demolition from 2027 to 2033]																																															
85	Y129A - MIA Low E Train Station Emergency Doors	4470	28-Nov-2018 A	22-Feb-2031	[Gantt bar showing construction from 2018 to 2031]																																															
86	MIA Concourse E Rehabilitation Program	6026	15-Apr-2016 A	13-Oct-2032	[Gantt bar showing construction from 2016 to 2032]																																															
87	AA005A - MIA Lower Cc E, E Satellite and DE Connector Stucco Replacement, Exterior Painting, Lightning Prot	2870	27-Nov-2018 A	05-Oct-2026	[Gantt bar showing construction from 2018 to 2026]																																															
88	CA010A - MIA Cc. Low E and E-Satellite Mechanical and Electrical Rooms Upgrade	3103	16-Apr-2024 A	13-Oct-2032	[Gantt bar showing construction from 2024 to 2032]																																															
89	DA152A - MIA Central Terminal Cc E Innovation GIS Section Relocation Offices	1300	26-Nov-2024 A	17-Jun-2028	[Gantt bar showing construction from 2024 to 2028]																																															
90	T072B-3 - MIA Lower Cc E 400 Hz Generator Room Upgrade	3529	15-Apr-2016 A	12-Dec-2025	[Gantt bar showing construction from 2016 to 2025]																																															
91	T072E-1 - MIA CBP Offices at Concourse E - Third Floor	2043	27-Nov-2019 A	30-Jun-2025	[Gantt bar showing construction from 2019 to 2025]																																															
92	T072F-2 - Lower Concourse E Glazing	2247	31-Jul-2020 A	24-Sep-2026	[Gantt bar showing construction from 2020 to 2026]																																															
93	T072F-4 - Lower Concourse E Mechanical and Electrical Equipment Replacement	2821	11-Jun-2020 A	01-Mar-2028	[Gantt bar showing construction from 2020 to 2028]																																															
94	U010A-1 - MIA Satellite E Structural Repairs - Phase II	1873	13-Mar-2020 A	28-Apr-2025 A	[Gantt bar showing construction from 2020 to 2025]																																															
95	U010D-I - MIA Satellite E New Chiller Plant	3364	11-Mar-2019 A	26-May-2028	[Gantt bar showing construction from 2019 to 2028]																																															
96	U010F-2 - MIA Satellite E Glazing	2247	31-Jul-2020 A	24-Sep-2026	[Gantt bar showing construction from 2020 to 2026]																																															
97	U010F-5 - MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	2025	31-May-2022 A	15-Dec-2027	[Gantt bar showing construction from 2022 to 2027]																																															
98	U010F-7 - MIA Satellite E Elevators Refurbishment	3676	30-Nov-2016 A	23-Dec-2026	[Gantt bar showing construction from 2016 to 2026]																																															

Planning	Dsg & Construction Documents	Construction	Close Out	Waiting Period	Summary
A/E Procurement	Bid, Award & NTP	DB-Construction	Financial Close Out	Milestone	



MDAD CIP SCHEDULE

June 25, 2025 Update

Data Date: 25-Jun-2025

#	Activity Name	At Completion Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
99	U010F-7.1 - MIA New Satellite E Elevator	2562	27-Nov-2018 A	01-Dec-2025	█																	
100	U010F-7.2 - MIA ADA Ramp Elevator Vestible	862	04-Dec-2023 A	13-Apr-2026	█	█																
101	MIA Conveyance Equipment Replacement Program	4212	01-Jan-2024 A	13-Jul-2035																		
102	CA180A - MIA Conveyance Equipment	4212	01-Jan-2024 A	13-Jul-2035																		
103	MIA Fuel Facilities Program	5864	07-Nov-2016 A	26-Nov-2032																		
104	W019A - MIA Fuel Storage Facility Expansion	4588	07-Nov-2016 A	30-May-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
105	W019C - MIA Fuel Storage Facility Expansion Phase 2	2059	09-Apr-2027	26-Nov-2032																		
106	MIA Land Acquisition Program	527	19-Mar-2024 A	27-Aug-2025																		
107	DA135A - TMB New Land Purchase - West	469	19-Mar-2024 A	30-Jun-2025																		
108	DA145A - MIA Land Acquisition - Prologis Property	268	03-Dec-2024 A	27-Aug-2025																		
109	EA037A - Tamiami Canal Property	147	31-Mar-2025 A	24-Aug-2025																		
110	MIA Landside and Roadways Program	5305	12-Jun-2020 A	20-Dec-2034																		
111	AB003B - MIA 874635 Bridge Rehabilitation – Ice	2837	12-Jun-2020 A	18-Mar-2028	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
112	AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2477	18-Jul-2022 A	28-Apr-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
113	AB016B - MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave	3882	01-Oct-2020 A	18-May-2031	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
114	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2248	27-Jul-2022 A	20-Sep-2028	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
115	BA026A - MIA MIC Passenger Remote Parking Lot and TNC Parking Relocation to the MIC	1653	26-Jun-2023 A	03-Jan-2028	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
116	X061A - MIA Perimeter Road Bridge Replacement	3738	26-Sep-2024 A	20-Dec-2034																		
117	MIA Miscellaneous Projects Program	5108	04-Jan-2016 A	28-Dec-2029																		
118	D105C-I - MIA Elevators Modernization	2418	07-Apr-2021 A	19-Nov-2027	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
119	D105C-IA - MIA Parking Garage 40 Year Recertification	3457	10-Oct-2016 A	28-Mar-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
120	D105C-IB - MIA Parking Garage Structural Repairs	2875	14-Feb-2022 A	28-Dec-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
121	P250A - MIA New AOC (Airport Operations Center)	4482	04-Jan-2016 A	11-Apr-2028	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
122	P250A-1 MIA Cc D 3rd Floor Demolition	1958	06-Jan-2020 A	16-May-2025 A	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
123	V042A - MIA Employee Parking Garage	3624	30-Nov-2016 A	01-Nov-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
124	V043A-4 - MIA Area A - K-1 Ticket Counter Conveyor TC12-TC17	2466	30-Sep-2019 A	30-Jun-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
125	V043A-5 - MIA Area B - Soffit Above Checkpoint H	3562	20-Dec-2019 A	19-Sep-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
126	V043A-6 - MIA Area B - TC11 Conveyor - Dog House	3515	30-Jan-2020 A	13-Sep-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
127	V043A-7 - MIA Central Terminal E-H Ticket Counter Terrazzo Installation	1871	04-Dec-2023 A	16-Jan-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
128	MIA North Terminal Program	4164	30-Nov-2019 A	24-Apr-2031																		
129	AA048A - MIA North Terminal Gate Optimization Phase 1 & 2	3127	02-Feb-2022 A	25-Aug-2030	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
130	AA048B - MIA North Terminal Gate Infrastructure Upgrades	2573	08-Jul-2022 A	23-Jul-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
131	AA126A - MIA American Airline North Terminal Restrooms Modifications	2235	30-Nov-2019 A	11-Jan-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
132	AB003A - MIA E Satellite APM Bridge Rehabilitation	2635	12-Jun-2020 A	29-Aug-2027	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
133	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS	3597	18-Sep-2020 A	24-Jul-2030	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
134	AC001A - MIA Central Base AOA Construction Gate	1816	28-Feb-2022 A	17-Feb-2027	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
135	BA017A - MIA North Terminal Additional Skytrain Vehicles	1688	14-Feb-2022 A	28-Sep-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
136	CA100A - MIA North Terminal Chiller Plant 1 CP1 Replacement	1092	20-Apr-2023 A	15-Apr-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
137	CA113A - MIA Cc D CBP Passport Processing Area	763	01-Jun-2023 A	03-Jul-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
138	EA004A - MIA ELBC System Furnishing and Installation	1582	06-Jan-2025 A	06-May-2029	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
139	T180B - MIA Concourse D West Extension - D60 Building Expansion	3250	01-Jun-2022 A	24-Apr-2031	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
140	T180D - MIA Cc D West Extension (D60) Apron and Utilities	3250	01-Jun-2022 A	24-Apr-2031	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
141	MIA Passenger Boarding Bridges Program	3366	15-Aug-2017 A	01-Nov-2026																		
142	W099A-1 - MIA 5PBBs Cc D - Gates D3, D4, D5, D7, D9	129	19-Mar-2019 A	26-Jul-2019 A	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
143	W099A-2 - MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3113	15-Aug-2017 A	21-Feb-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
144	W099A-3 - MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	1897	19-Oct-2020 A	28-Dec-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
145	W099A-4 - MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	1708	28-Feb-2022 A	01-Nov-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
146	MIA Reserve Maintenance Program	3685	23-Mar-2016 A	24-Apr-2026																		
147	AC023A - MIA End of Life Replacement for the AOIS/CUTE	1464	15-Apr-2021 A	17-Apr-2025 A	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█

█ Planning
 █ Dsg & Construction Documents
 █ Construction
 █ Close Out
 █ Waiting Period
 █ Summary
█ A/E Procurement
█ Bid, Award & NTP
█ DB-Construction
█ Financial Close Out
◆ Milestone



MDAD CIP SCHEDULE

June 25, 2025 Update

Data Date: 25-Jun-2025

#	Activity Name	At Completion Duration	Start	Finish	Schedule																																															
					2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042																														
148	BA029A - MIA Marketplace Art Vitrines	2037	24-Aug-2020 A	22-Mar-2026	[Gantt bar: 2020-2026]																																															
149	BA076A - MIA Bldg. 3050 Tenant Relocation to Bldg. 5A - South Terminal Enabling	1022	13-Sep-2022 A	30-Jun-2025	[Gantt bar: 2022-2025]																																															
150	EA021A - MIA South Terminal - Common Use Self-Service (CUSS) Kiosk Replacement	438	11-Feb-2025 A	24-Apr-2026	[Gantt bar: 2025-2026]																																															
151	X113A - MIA Admiral's Club Infrastructure and New Stairs	3427	23-Mar-2016 A	10-Aug-2025	[Gantt bar: 2016-2025]																																															
152	X116A - MIA Cc H Restrooms Renovation	2848	31-Jan-2018 A	17-Nov-2025	[Gantt bar: 2018-2025]																																															
153	MIA South Terminal Expansion Program	4481	29-Nov-2019 A	05-Mar-2032	[Gantt bar: 2019-2032]																																															
154	AA018A - MIA South Terminal Curtain Wall System (MCC 2Y)	1812	21-Oct-2023 A	05-Oct-2028	[Gantt bar: 2023-2028]																																															
155	AA018B - MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	2913	29-Nov-2019 A	19-Nov-2027	[Gantt bar: 2019-2027]																																															
156	AA018C - MIA South Terminal Concourse J Rehabilitation	1812	21-Oct-2023 A	05-Oct-2028	[Gantt bar: 2023-2028]																																															
157	AB048B - MIA Building 3051 Demolition (Gas Station) and Building 3045 (Car Wash) - South Terminal Enabling	933	16-Aug-2029	05-Mar-2032	[Gantt bar: 2029-2032]																																															
158	AB050A - MIA Demolition Building 3050 - South Terminal Apron Enabling	1311	03-Jun-2022 A	03-Jan-2026	[Gantt bar: 2022-2026]																																															
159	T042B - MIA BHS Central Terminal to South Terminal Crossover	1743	11-Oct-2021 A	19-Jul-2026	[Gantt bar: 2021-2026]																																															
160	X071A - MIA Vehicle Fueling and Car Wash Facility	1178	19-Jan-2028	10-Apr-2031	[Gantt bar: 2028-2031]																																															
161	X078A - MIA South Terminal Expansion East (New Gates) Phase 1-Cc "K" and Apron	2861	22-Feb-2022 A	22-Dec-2029	[Gantt bar: 2022-2029]																																															
162	MIA South Terminal Improvement Program	3411	27-Nov-2018 A	29-Mar-2028	[Gantt bar: 2018-2028]																																															
163	DA076B - MIA Concourse H Temporary Carrousel Retrofit	975	18-Nov-2024 A	20-Jul-2027	[Gantt bar: 2024-2027]																																															
164	DA076C - MIA MIA Concourse J Default Carrousel and New Pier	1008	26-Jun-2025	29-Mar-2028	[Gantt bar: 2025-2028]																																															
165	T012A - MIA Cc H Gate H12 & H15 A380 Modifications - Study	3316	27-Nov-2018 A	25-Dec-2027	[Gantt bar: 2018-2027]																																															
166	X116B - MIA Cc H Restrooms New Clean Outs	484	25-Oct-2024 A	20-Feb-2026	[Gantt bar: 2024-2026]																																															
167	MIA Support Projects Program	5280	10-Jan-2015 A	24-Jun-2029	[Gantt bar: 2015-2029]																																															
168	AA094A - MIA Biometric Enabled Common Use Passenger Processing System	2217	11-May-2020 A	05-Jun-2026	[Gantt bar: 2020-2026]																																															
169	AA142A - MIA Perimeter Protection	1010	17-Feb-2024 A	22-Nov-2026	[Gantt bar: 2024-2026]																																															
170	BA133A - MIA Perimeter of Protection Project	1911	01-Apr-2024 A	24-Jun-2029	[Gantt bar: 2024-2029]																																															
171	EA003A - MIA Credential and Identity Management System (COTS)	939	23-Jan-2025 A	19-Aug-2027	[Gantt bar: 2025-2027]																																															
172	U023A - MIA South Terminal Smoke Evacuation Part 2	1395	28-Mar-2022 A	20-Jan-2026	[Gantt bar: 2022-2026]																																															
173	U040A - MIA Parking Access & Revenue Control System Replacement	3780	09-Oct-2015 A	12-Feb-2026	[Gantt bar: 2015-2026]																																															
174	U128A - MIA Central Terminal CCTV and Access Control	4349	10-Jan-2015 A	07-Dec-2026	[Gantt bar: 2015-2026]																																															
175	V100A - MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	4289	29-Aug-2016 A	26-May-2028	[Gantt bar: 2016-2028]																																															
176	V102A - OPF Customs Building Expansion-Remodeling	4040	20-May-2015 A	10-Jun-2026	[Gantt bar: 2015-2026]																																															
177	V144A - MIA Credentialing, and Identity Management System (COTS)	3073	28-Feb-2017 A	28-Jul-2025	[Gantt bar: 2017-2025]																																															
178	X149A - MIA CC G Preconditioned Air Equipment	2729	10-Sep-2018 A	28-Feb-2026	[Gantt bar: 2018-2026]																																															
179	Y003A - MIA Airport Surface Management System (SMS)	2614	01-Sep-2018 A	27-Oct-2025	[Gantt bar: 2018-2025]																																															
180	MIA Terminal Wide Program	3613	27-Jan-2021 A	18-Dec-2030	[Gantt bar: 2021-2030]																																															
181	AC117A - MIA Upper & Lower Drive Pedestrian Crosswalk Lighting Evaluation & Replacement	2139	09-Sep-2024 A	18-Jul-2030	[Gantt bar: 2024-2030]																																															
182	AC007A - MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation	1499	05-Apr-2021 A	12-May-2025 A	[Gantt bar: 2021-2025]																																															
183	AC007B - MIA Bldg. 3030 2nd Floor SITA Area Demolition	1780	01-Sep-2021 A	16-Jul-2026	[Gantt bar: 2021-2026]																																															
184	AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communications System	1871	27-Jan-2021 A	12-Mar-2026	[Gantt bar: 2021-2026]																																															
185	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1706	15-Oct-2021 A	16-Jun-2026	[Gantt bar: 2021-2026]																																															
186	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1159	07-Jun-2024 A	09-Aug-2027	[Gantt bar: 2024-2027]																																															
187	AC087A - MIA South Terminal Cc H Checkpoint Modifications	1265	07-Jul-2025	22-Dec-2028	[Gantt bar: 2025-2028]																																															
188	AC088A - MIA North Terminal D2 Checkpoint Upgrades	1414	01-Aug-2022 A	14-Jun-2026	[Gantt bar: 2022-2026]																																															
189	BA013A - MIA Security Checkpoint Equipment Replacement	2053	15-Feb-2024 A	28-Sep-2029	[Gantt bar: 2024-2029]																																															
190	BA027A - MIA Police / Fire Microwave Relocation	1079	06-Feb-2023 A	19-Jan-2026	[Gantt bar: 2023-2026]																																															
191	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1027	21-Apr-2025 A	11-Feb-2028	[Gantt bar: 2025-2028]																																															
192	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	1554	01-Oct-2025	01-Jan-2030	[Gantt bar: 2025-2030]																																															
193	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1463	01-Aug-2022 A	02-Aug-2026	[Gantt bar: 2022-2026]																																															
194	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	1745	26-Oct-2023 A	04-Aug-2028	[Gantt bar: 2023-2028]																																															
195	CA004A - MIA Cc F to H Interconnector	2069	06-Nov-2023 A	05-Jul-2029	[Gantt bar: 2023-2029]																																															
196	CA004B - MIA Cc F to H Interconnector - Tenant Relocation	1814	13-Sep-2024 A	31-Aug-2029	[Gantt bar: 2024-2029]																																															

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
 ■ Summary
■ A/E Procurement
■ Bid, Award & NTP
■ DB-Construction
■ Financial Close Out
◆ Milestone



MDAD CIP SCHEDULE
June 25, 2025 Update

Data Date: 25-Jun-2025

Table with columns for Activity Name, At Completion Duration, Start, Finish, and a Gantt chart grid spanning years 2025 to 2041. Rows include projects like CA179A - MIA CBP Door Installation, DA071A - MIA North Terminal Cc D Terrazo Tile Installation, and various AA017A-21 restroom modernization projects.

