









**MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE**  
**December 25, 2023 Schedule Update**

Data Date: 25-Dec-23

#	Activity Name	At Completion Duration	Start	Finish	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
97	W125A/B - TMB South Apron Expansion / New Taxilane	2177	30-Jun-22 A	14-Jun-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
98	X005A - OPF Blast Fence	2491	15-Aug-19 A	09-Jun-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
99	X009A - Miami-Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation (VIP)	1901	17-Aug-20 A	30-Oct-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
100	X010A - OPF Engine Run-Up Pad	2462	15-Aug-19 A	11-May-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
101	Y145A - Homestead General Aviation - Security Enhancement - PKG	2596	31-Aug-18 A	08-Oct-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
102	V009A - TMB RIM HS1 with Taxiway H West Extension to Threshold 9R	2116	24-Oct-18 A	08-Aug-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
103	<b>MIA Support Projects Subprogram</b>	4362	10-Jan-15 A	19-Dec-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
104	AA044A - MIA Checkpoint Queue Wait Time Analyzer	2839	23-Jun-17 A	31-Mar-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
105	AA094A - Biometric Enabled Common Use Passenger Processing System	2301	11-May-20 A	28-Aug-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
106	AA136A - MDAD Security Cameras Project	1428	30-Nov-20 A	27-Oct-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
107	AA142A - MIA Perimeter Intrusion Detection	2531	15-Jan-20 A	19-Dec-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
108	U023A - MIA South Terminal Smoke Evacuation - PKG	2540	02-Jan-19 A	15-Dec-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
109	U040A - MIA Parking Access & Revenue Control System Replacement	3240	09-Oct-15 A	21-Aug-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
110	U128A - MIA Central Terminal CCTV and Access Control	3988	10-Jan-15 A	10-Dec-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
111	V058A - EFSO IVP 14 (Emergency Fuel Shut Off)	2003	01-Jun-20 A	24-Nov-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
112	V100A - Concourse J Gates Advance Visual Docking Guidance System (VDGS)	3753	29-Aug-16 A	07-Dec-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
113	V102A - OPF Customs Building Expansion-Remodeling	3692	20-May-15 A	27-Jun-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
114	V144A - MIA Credentialing, and Identity Management System (COTS)	2653	28-Feb-17 A	03-Jun-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
115	W064A - MIA Cc E thru F Life Safety Upgrades	1064	02-Mar-21 A	29-Jan-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
116	X149A - MIA CC G Preconditioned Air Equipment	2085	10-Sep-18 A	25-May-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
117	Y003A - MIA Airport Surface Management System (SMS)	2062	01-Sep-18 A	23-Apr-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
118	<b>MIA Airfield/ Airside Subprogram</b>	1966	21-Oct-22 A	08-Mar-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
119	Y118A - MIA RIM Hot Spot 4 (Corral Area)	1966	21-Oct-22 A	08-Mar-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
120	<b>MIA South Terminal Expansion Subprogram</b>	3672	29-Nov-19 A	17-Dec-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
121	AA018B - MIA South Terminal Concourse H Rehabilitation - Phase 1	2501	29-Nov-19 A	03-Oct-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
122	AB049A - Temporary South Terminal GSE facility & 20th Street Modifications AOA	2609	08-Aug-22 A	28-Sep-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
123	V005A - MIA South Terminal Apron and Utilities Modification	2770	22-Feb-22 A	22-Sep-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
124	AB048B - MIA Demolition Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling	1070	13-Jan-27	17-Dec-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
125	AB050A - MIA Building 3050 Demolition - South Terminal Enabling	917	03-Jun-22 A	05-Dec-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
126	X071A - MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling	1145	04-Dec-25	21-Jan-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
127	X078A - MIA South Terminal Expansion East (New Gates) Phase1	2755	22-Feb-22 A	07-Sep-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
128	T042B - MIA BHS Central Terminal to South Terminal Crossover	1082	11-Oct-21 A	26-Sep-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
129	<b>MIA Landside and Roadways Subprogram</b>	4851	01-Oct-20 A	11-Jan-34	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
130	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2183	27-Jul-22 A	17-Jul-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
131	AB016A - MIA AOA Perimeter Security Hardening Project - Phase1	2113	18-Jul-22 A	29-Apr-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
132	AB016B-F - MIA AOA Perimeter Security Hardening Project - Phase 02	4005	01-Oct-20 A	18-Sep-31	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
133	TBD-AB016B-F - MIA AOA Perimeter Security Hardening Project - Phase 03 (Gaps)	3006	12-Jun-23 A	03-Sep-31	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
134	BA026A - MIA MIC Passenger Remote Parking Lot and TNC Parking Relocation to the MIC	1401	26-Jun-23 A	26-Apr-27	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
135	X061A - MIA Perimeter Rd Bridge Replacement	3417	04-Sep-24	11-Jan-34	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
136	<b>MIA Terminal Wide Projects Subprogram</b>	3191	27-Jan-21 A	22-Oct-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
137	W099B - MIA North and Central Terminal Passenger Loading Bridges Phase 2	1905	26-Dec-23	13-Mar-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
138	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2 (CD#11,12 &13) & 3(CD#9 &10)	1632	26-Oct-23 A	13-Apr-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
139	AC040A - MIA Terminal-Wide Compliant Two-Way Emergency Radio Communications System	2988	27-Jan-21 A	02-Apr-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
140	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses) - PKG	1485	15-Oct-21 A	07-Nov-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
141	BA027A - MIA Police / Fire Microwave Relocation	1017	06-Feb-23 A	18-Nov-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
142	AA075A - CTR Phase 1 - Tenant Relocation Project	1415	26-Dec-23	09-Nov-27	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
143	AA075A-2 - Trailer City for Building 3050 Offices Replacement -Tenant Relocation	1144	26-Dec-23	11-Feb-27	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
144	AC007B - MIA Bldg. 3030 SITA Demolition & Renovation - Tenant Relocation	1417	01-Sep-21 A	18-Jul-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█

█ Planning    
 █ DSC & Construction Documents    
 █ Construction    
 █ Close Out    
 ◆ Milestone

█ A/E Procurement    
 █ Bid, Award & NTP    
 █ Design-Build    
 █ Financial Close Out



## MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE

### December 25, 2023 Schedule Update

Data Date: 25-Dec-23

#	Activity Name	At Completion Duration	Start	Finish	Schedule Gantt Chart																							
					2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040							
145	AC007A - MIA Bldg. 3030 1st Floor D-Wing - Tenant Relocation	1342	05-Apr-21 A	06-Dec-24	[Gantt bar: 05-Apr-21 to 06-Dec-24]																							
146	BA040A - MIA Building 3025 Demolition Trailer City - Tenant Relocation	745	08-Aug-22 A	21-Aug-24	[Gantt bar: 08-Aug-22 to 21-Aug-24]																							
147	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	967	12-Jan-24	04-Sep-26	[Gantt bar: 12-Jan-24 to 04-Sep-26]																							
148	AC087A - MIA South Terminal Cc H Checkpoint Modifications	1036	27-Jan-25	28-Nov-27	[Gantt bar: 27-Jan-25 to 28-Nov-27]																							
149	AC088A - MIA North Terminal D2 Checkpoint Upgrades	1214	01-Aug-22 A	26-Nov-25	[Gantt bar: 01-Aug-22 to 26-Nov-25]																							
150	BA013A - MIA Security Checkpoint Equipment Replacement	1793	25-Nov-24	22-Oct-29	[Gantt bar: 25-Nov-24 to 22-Oct-29]																							
151	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	970	07-Jul-24	03-Mar-27	[Gantt bar: 07-Jul-24 to 03-Mar-27]																							
152	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	979	21-Sep-25	26-May-28	[Gantt bar: 21-Sep-25 to 26-May-28]																							
153	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1306	01-Aug-22 A	26-Feb-26	[Gantt bar: 01-Aug-22 to 26-Feb-26]																							
154	BA112A - MIA CBP Network and Circuit Upgrades - PKG	620	26-Dec-23	05-Sep-25	[Gantt bar: 26-Dec-23 to 05-Sep-25]																							
155	<b>MIA Cargo and Non Terminal Buildings Subprogram</b>	4293	01-Dec-20 A	01-Sep-32	[Subprogram Summary]																							
156	X035A - MIA Building 702 Apron & Airside Improvements - ON HOLD	2155	08-Jan-24	01-Dec-29	[Gantt bar: 08-Jan-24 to 01-Dec-29]																							
157	AB041A - MIA Building 3032 Replacement and New Building	2060	03-Mar-22 A	22-Oct-27	[Gantt bar: 03-Mar-22 to 22-Oct-27]																							
158	AA039A - MIA West Cargo Truck Parking	2159	05-Oct-26	01-Sep-32	[Gantt bar: 05-Oct-26 to 01-Sep-32]																							
159	AA058A - MIA Consolidated Office Complex (Finishes Cc D Landside)	1709	01-Dec-20 A	05-Aug-25	[Gantt bar: 01-Dec-20 to 05-Aug-25]																							
160	AA058B - MIA Demolition Building 5A	1925	25-Jun-23 A	30-Sep-28	[Gantt bar: 25-Jun-23 to 30-Sep-28]																							
161	AA058C - MIA Building 5A Finance and Administration Division Tenants Offices Relocation	1666	28-Jan-22 A	21-Aug-26	[Gantt bar: 28-Jan-22 to 21-Aug-26]																							
162	AA058D - MIA Building 5A Tenants Relocation	1448	04-Nov-21 A	21-Oct-25	[Gantt bar: 04-Nov-21 to 21-Oct-25]																							
163	CA033A - MIA Bldg. 3030 IPE Room Expansion	1520	11-Jul-22 A	07-Sep-26	[Gantt bar: 11-Jul-22 to 07-Sep-26]																							
164	V038A - MIA GSE Facility for North Terminal	2403	26-Dec-23	24-Jul-30	[Gantt bar: 26-Dec-23 to 24-Jul-30]																							
165	X035C - MIA Buildings 703 and 703A Demolition and Environmental Assessment and Remediation - ON HC	1450	30-Sep-21 A	18-Sep-25	[Gantt bar: 30-Sep-21 to 18-Sep-25]																							
166	X035E - MIA Demolition Building 704	1385	20-Oct-27	04-Aug-31	[Gantt bar: 20-Oct-27 to 04-Aug-31]																							
167	<b>MIA Land Acquisition Subprogram</b>	423	03-Oct-23 A	28-Nov-24	[Subprogram Summary]																							
168	AA122G - Land Acquisition - Simkins Airport Property	423	03-Oct-23 A	28-Nov-24	[Gantt bar: 03-Oct-23 to 28-Nov-24]																							
169	<b>MIA Terminal Wide Restrooms Modernization Subprogram</b>	4206	04-Sep-19 A	10-Mar-31	[Subprogram Summary]																							
170	AA017A-1 - MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2260	16-Dec-19 A	21-Feb-26	[Gantt bar: 16-Dec-19 to 21-Feb-26]																							
171	AA017A-2 - MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	1744	13-Dec-19 A	20-Sep-24	[Gantt bar: 13-Dec-19 to 20-Sep-24]																							
172	AA017B-1 - MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	1868	10-Sep-19 A	20-Oct-24	[Gantt bar: 10-Sep-19 to 20-Oct-24]																							
173	AA017B-2 - MIA Central Terminal Public Restrooms Modernization Phase B2, 6 RR	2385	04-Sep-19 A	15-Mar-26	[Gantt bar: 04-Sep-19 to 15-Mar-26]																							
174	AA017C-1 - MIA South Terminal Public Restrooms Modernization Phase C1, 10 RR	1785	24-Oct-19 A	11-Sep-24	[Gantt bar: 24-Oct-19 to 11-Sep-24]																							
175	AA017C-2 - MIA South Terminal Public Restrooms Modernization Phase C2, 6 RR	1502	18-Dec-19 A	27-Jan-24	[Gantt bar: 18-Dec-19 to 27-Jan-24]																							
176	AA017D - MIA Terminal Public Restroom Modernization - Phase 2-5	3581	21-May-21 A	10-Mar-31	[Gantt bar: 21-May-21 to 10-Mar-31]																							
177	<b>MIA Reserve Maintenance Subprogram</b>	3596	23-Mar-16 A	25-Jan-26	[Subprogram Summary]																							
178	BA029A - MIA Marketplace Art Vitrines	1981	24-Aug-20 A	25-Jan-26	[Gantt bar: 24-Aug-20 to 25-Jan-26]																							
179	Reserve Maintenance Program	2802	11-May-16 A	11-Jan-24	[Gantt bar: 11-May-16 to 11-Jan-24]																							
180	AC019A - Airport Security Network (ASN) - Core Replacement	1063	01-Mar-21 A	27-Jan-24	[Gantt bar: 01-Mar-21 to 27-Jan-24]																							
181	AC023A - MIA End of Life Replacement for the AOIS/CUTE	1129	15-Apr-21 A	17-May-24	[Gantt bar: 15-Apr-21 to 17-May-24]																							
182	BA076A - MIA Bldg. 3050 Tenant Relocation to Bldg. 5A - South Terminal Enabling	754	13-Sep-22 A	05-Oct-24	[Gantt bar: 13-Sep-22 to 05-Oct-24]																							
183	X113A - MIA Admiral's Club Infrastructure and New Stairs	3014	23-Mar-16 A	22-Jun-24	[Gantt bar: 23-Mar-16 to 22-Jun-24]																							
184	X116A - MIA Cc H Restrooms Renovation	2416	31-Jan-18 A	11-Sep-24	[Gantt bar: 31-Jan-18 to 11-Sep-24]																							
185	Y119A - MIA Advanced Technology (AT) X-Ray Security Screening System	2117	26-Oct-18 A	11-Aug-24	[Gantt bar: 26-Oct-18 to 11-Aug-24]																							
186	Y128A - MIA Bldg 3030 Offices - Interior Office Modifications Building 3030 - Wing C & Wing D - PKG	1967	08-Oct-18 A	25-Feb-24	[Gantt bar: 08-Oct-18 to 25-Feb-24]																							

Planning	DSC & Construction Documents	Construction	Close Out	Milestone
A/E Procurement	Bid, Award & NTP	Design-Build	Financial Close Out	