



MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE

Data Date: 25-Mar-2025

March 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
1	MIA Central Base Apron and Utilities Program	3557	01-Dec-2015 A	26-Aug-2025																	
2	V037A - MIA Central Base Apron and Utilities Modifications and Expansion	3557	01-Dec-2015 A	26-Aug-2025	■																
3	MIA Concourse E Program	5947	15-Apr-2016 A	26-Jul-2032																	
4	AA005A - MIA Lower Cc E, E Satellite and DE Connector Stucco, Exterior Painting, Lightning and VDGS	2883	27-Nov-2018 A	18-Oct-2026	■	■	■	■	■	■											
5	CA010A - MIA Cc. Low E and E Satellite Mechanical and Electrical Rooms Upgrade (Only Design)	3024	16-Apr-2024 A	26-Jul-2032		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
6	T072B-3 - MIA Lower Concourse E 400 Hz Generator Room Upgrade	3517	15-Apr-2016 A	30-Nov-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
7	T072E - MIA Cc E Third Level Sterile Corridor Finishes and Ceiling	2004	27-Nov-2019 A	22-May-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
8	T072F-2 - Lower Concourse E Glazing	2247	31-Jul-2020 A	24-Sep-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
9	T072F-4 - Lower Concourse E Mechanical and Electrical Equipment Replacement	2735	11-Jun-2020 A	06-Dec-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
10	U010A - MIA Satellite E Renovation (Master Project)	1870	13-Mar-2020 A	25-Apr-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
11	U010D-I - MIA Satellite E New Chiller Plant	3147	11-Mar-2019 A	21-Oct-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
12	U010F - MIA E Satellite Roofing, Mechanical & Electrical Equipment Replacement	2247	31-Jul-2020 A	24-Sep-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
13	U010F-5 - PRIORITY GROUP No. 02 - Rooftop & APM Area & Satellite E Structural Repairs	1997	31-May-2022 A	17-Nov-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
14	U010F-7 - Satellite E Elevators Refurbishment	3361	30-Nov-2016 A	11-Feb-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
15	U010F-7.1 - New Satellite E Elevator	2472	27-Nov-2018 A	02-Sep-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
16	U010F-7.2 - MIA - ADA Ramp Elevator Vestibule	727	04-Dec-2023 A	29-Nov-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
17	CA096A - MIA Cc E Glazing	1822	01-Apr-2025	27-Mar-2030	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
18	MIA South Terminal Program	3390	27-Nov-2018 A	08-Mar-2028																	
19	T012A - MIA Cc H VDGS & Security System Upgrade	3169	27-Nov-2018 A	31-Jul-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
20	X116B - MIA Concourse H Restrooms New Clean Outs	428	26-Oct-2024 A	27-Dec-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
21	DA076B - MIA Concourse H Temporary Carrousel Retrofit	1024	18-Nov-2024 A	07-Sep-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
22	DA076C - MIA Concourse J Default Carrousel and New Pier	1008	05-Jun-2025	08-Mar-2028	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
23	MIA Miscellaneous Projects Program	5017	04-Jan-2016 A	28-Sep-2029																	
24	D105C-I - MIA Elevators Modernization	901	29-May-2023 A	14-Nov-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
25	D105C-IA - MIA Parking Garage 40 Year Recertification	3457	10-Oct-2016 A	28-Mar-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
26	D105C-IB - MIA Flamingo & Dolphin Garages Repairs and Upgrades	2784	14-Feb-2022 A	28-Sep-2029	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
27	P250A - MIA Airport Operations Center (AOC)	4344	04-Jan-2016 A	25-Nov-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
28	P250A-1 - MIA Cc D 3rd Floor Demolition	1937	06-Jan-2020 A	25-Apr-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
29	V042A - MIA Employee Parking Garage	3624	30-Nov-2016 A	01-Nov-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
30	V043A-4 - MIA Central Terminal Ticket Counters, Conveyors and K-1 Doors for TC12-TC17	2309	30-Sep-2019 A	24-Jan-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
31	V043A-5 - MIA Area B Soffit at Ticket Counter and Concourse H Checkpoint - On Hold	3546	20-Dec-2019 A	03-Sep-2029	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
32	V043A-6 - MIA Area C Ticket Counter 11 Conveyors - Doghouse - On Hold	3062	30-Jan-2020 A	17-Jun-2028	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
33	V043A-7 - MIA Central Terminal E-H Ticket Counter Terrazzo Installation	1861	04-Dec-2023 A	06-Jan-2029	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
34	MIA Passenger Boarding Bridges Program	3335	15-Aug-2017 A	01-Oct-2026																	
35	W099A - MIA North & Central Terminal Passenger Loading Bridges Phase 1	3335	15-Aug-2017 A	01-Oct-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
36	MIA Land Acquisition MIII 2020 Program	546	03-Oct-2023 A	31-Mar-2025																	
37	AA122G - MIA Land Acquisition - Simkins Property	546	03-Oct-2023 A	31-Mar-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
38	MIA Terminal Wide Roof Program	4098	04-Dec-2019 A	21-Feb-2031																	
39	AA078A - MIA Terminal Wide Re-Roofing and Lightning System Upgrades	4098	04-Dec-2019 A	21-Feb-2031	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
40	MIA North Terminal Program	4126	30-Nov-2019 A	17-Mar-2031																	
41	AA048A - MIA North Terminal Gate Optimization Phase 1	2760	02-Feb-2022 A	23-Aug-2029	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
42	AA048B - MIA North Terminal Gate Infrastructure Upgrades	2564	08-Jul-2022 A	14-Jul-2029	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
43	BA017A - MIA North Terminal Additional Skytrain Vehicles	1574	14-Feb-2022 A	06-Jun-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
44	T180B - MIA Cc D West Extension D60 Ph 2 (Bldg. Expansion & Apron)	3212	01-Jun-2022 A	17-Mar-2031	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
45	T180D - MIA Cc D West Extension (D60) Apron and Utilities	3212	01-Jun-2022 A	17-Mar-2031	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
46	CA100A - MIA North Terminal Central Chiller Plant 1 (CP1) Replacement	1012	20-Apr-2023 A	25-Jan-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
47	AA126A - MIA North Terminal Ramp Level Restroom Modernization	2186	30-Nov-2019 A	23-Nov-2025	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
48	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS	3592	18-Sep-2020 A	19-Jul-2030	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
49	AC001A - MIA Central Base AOA Construction Gate	1824	28-Feb-2022 A	25-Feb-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■

■ Planning
■ Dsg & Construction Documents
■ Construction
■ Close Out
■ Waiting Period
■ Summary
■ A/E Procurement
■ Bid, Award & NTP
■ DB-Construction
■ Financial Close Out
◆ Milestone




MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE

Data Date: 25-Mar-2025


March 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
50	CA113A - MIA Cc D CBP Passport Processing Area	664	01-Jun-2023 A	26-Mar-2025																	
51	EA004A - MIA North Terminal ELBC Exit Lane - Exits: D1, D2, D3, D4, G, H & J-FIS	1582	06-Jan-2025 A	06-May-2029																	
52	X133A - MIA Terminal D 3rd Fl Computer Room	2307	24-Nov-2021 A	18-Mar-2028																	
53	MIA Central Terminal Program	9293	28-Nov-2018 A	07-May-2044																	
54	V008F-1 - MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works - Demolition	1542	01-Oct-2021 A	20-Dec-2025																	
55	V008F-2 - MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works - Finishes	1869	01-Oct-2021 A	13-Nov-2026																	
56	V008F-3 - MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6 and F8 Rehabilitation	1669	20-Dec-2021 A	15-Jul-2026																	
57	V008F-4 - MIA Cc F Refurbishment - Access Control & Camera Upgrades	2132	30-Nov-2021 A	01-Oct-2027																	
58	V008F-5 - MIA Cc F Refurbishment - 3rd Floor Restrooms	2148	21-Jul-2022 A	06-Jun-2028																	
59	V008F-6 - MIA Cc F Refurbishment - PC Air & 400 Hz	1673	28-Jun-2021 A	25-Jan-2026																	
60	V008F-7 - MIA Cc F Refurbishment - Elevators	1761	06-Sep-2021 A	02-Jul-2026																	
61	BA061A - MIA Central Terminal Redevelopment Phase 1	3440	04-Aug-2022 A	03-Jan-2032																	
62	V008C - MIA Central Terminal Redevelopment Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3440	04-Aug-2022 A	03-Jan-2032																	
63	DA076A - MIA Central Terminal Cc F BHS New Piers and Cross Over	1659	01-Jun-2024 A	15-Dec-2028																	
64	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	1986	30-Nov-2038	07-May-2044																	
65	V008B - MIA New Concourse F	3877	26-Mar-2025	05-Nov-2035																	
66	V008E - MIA Concourse F Enabling Gate Modifications	1371	21-Feb-2027	22-Nov-2030																	
67	V013A - MIA Concourse F New Apron Phase 1 and Phase 2 MIA Cc F Apron & Utilities	2711	01-Dec-2028	03-May-2036																	
68	V013B - MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2499	01-Jul-2031	03-May-2038																	
69	V013C - MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2508	21-Jun-2033	02-May-2040																	
70	X079A - MIA Concourse G Demolition	2379	03-May-2027	05-Nov-2033																	
71	CA176A - MIA E Satellite Terminal Seating	1052	22-Apr-2024 A	09-Mar-2027																	
72	AB003A - MIA E Satellite APM Bridge Rehabilitation	2635	12-Jun-2020 A	29-Aug-2027																	
73	DA059A - MIA AVDGS Concourse F Gates (21 Gates)	1743	26-Aug-2024 A	03-Jun-2029																	
74	DA083A - MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	947	19-Aug-2024 A	23-Mar-2027																	
75	DA095A - MIA Central Terminal Concourse E Door Sets E4551, E4651, and E4656 Replacement	917	03-Jun-2024 A	06-Dec-2026																	
76	T042C - MIA Bag Claim Carousels Optimization in Central and South	1715	13-Jul-2021 A	23-Mar-2026																	
77	T072L - MIA Lower Concourse E FIS Renovation - Phase 2	4137	01-May-2020 A	28-Aug-2031																	
78	Y129A - MIA Terminal Bldg. E APM Doors Rehabilitation	4537	28-Nov-2018 A	30-Apr-2031																	
79	MIA Fuel Facilities Program	5864	07-Nov-2016 A	26-Nov-2032																	
80	W019C - MIA Fuel Storage Facility Expansion (Phase 2)	2059	09-Apr-2027	26-Nov-2032																	
81	W019A - MIA Fuel Storage Facility Expansion (Phase 1)	4526	07-Nov-2016 A	29-Mar-2029																	
82	General Aviation Airports Program	5550	31-Aug-2018 A	09-Nov-2033																	
83	AC002A - OPF Runway Incursion Mitigation (RIM-20)	2610	31-Mar-2023 A	22-May-2030																	
84	AC042A - OPF Runway Incursion Mitigation Hot Spot 3 (RIM-03)	1901	23-May-2024 A	05-Aug-2029																	
85	AA022A - TMB New ATCT (Air Traffic Control Tower)	4454	31-Aug-2021 A	09-Nov-2033																	
86	BA001A - TMB New AGS III Taxilane and Access Road (ROM)	2067	29-Dec-2022 A	25-Aug-2028																	
87	V009A - TMB RIM HS1 with Taxiway H West Extension to Threshold	2378	24-Oct-2018 A	27-Apr-2025																	
88	W125A - TMB South Apron Expansion / New Taxilane	2439	30-Jun-2022 A	03-Mar-2029																	
89	X005A - OPF Blast Fence	2394	15-Aug-2019 A	05-Mar-2026																	
90	X009A - OPF Runway 9L/27R Rehabilitation	1873	17-Aug-2020 A	02-Oct-2025																	
91	X010A - OPF Engine Run-Up Pad	2402	15-Aug-2019 A	12-Mar-2026																	
92	Y145A - Miami-Homestead General Aviation (X51) Security Project	2656	31-Aug-2018 A	07-Dec-2025																	
93	MIA Support Projects Program	5243	10-Jan-2015 A	18-May-2029																	
94	AA094A - MIA Biometric Gates System	2217	11-May-2020 A	05-Jun-2026																	
95	AA136A - MDAD Security Cameras	1642	30-Nov-2020 A	29-May-2025																	
96	AA142A - MIA Perimeter Protection Project	1010	17-Feb-2024 A	22-Nov-2026																	
97	BA133A - MIA Perimeter Protection Project	1874	01-Apr-2024 A	18-May-2029																	
98	U023A - MIA South Terminal Smoke Evacuation Modifications Part II	1364	28-Mar-2022 A	20-Dec-2025																	



March 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
99	U040A - New Parking Access & Revenue Control System	3725	09-Oct-2015 A	19-Dec-2025	[Gantt bar showing completion by Dec 2025]																
100	U128A - MIA Central Terminal CCTV and Access Control	4307	10-Jan-2015 A	25-Oct-2026	[Gantt bar showing completion by Oct 2026]																
101	V100A - MIA Terminal Gates J (VDGS)	4175	29-Aug-2016 A	02-Feb-2028	[Gantt bar showing completion by Feb 2028]																
102	V102A - OPF Customs Building Remodel	3875	20-May-2015 A	27-Dec-2025	[Gantt bar showing completion by Dec 2025]																
103	V144A - MIA Legacy Security Badge Re-Write	3060	28-Feb-2017 A	15-Jul-2025	[Gantt bar showing completion by Jul 2025]																
104	X149A - MIA Cc G Gates 9,10,11,12,14,15 400Hz & PCA	2605	10-Sep-2018 A	27-Oct-2025	[Gantt bar showing completion by Oct 2025]																
105	Y003A - MIA Surface Management Tool (Aerobahn System)	2614	01-Sep-2018 A	27-Oct-2025	[Gantt bar showing completion by Oct 2025]																
106	MIA Airfield / Airside Program	2908	21-Oct-2022 A	06-Oct-2030	[Gantt bar showing completion by Oct 2030]																
107	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	2079	27-Jan-2025 A	06-Oct-2030	[Gantt bar showing completion by Oct 2030]																
108	Y118A - MIA RIM Hot Spot #4 (Corral Area)	2540	21-Oct-2022 A	03-Oct-2029	[Gantt bar showing completion by Oct 2029]																
109	MIA South Terminal Expansion Program	4481	29-Nov-2019 A	05-Mar-2032	[Gantt bar showing completion by Mar 2032]																
110	AA018B - MIA South Terminal Concourse H Rehabilitation (Glazing)	2913	29-Nov-2019 A	19-Nov-2027	[Gantt bar showing completion by Nov 2027]																
111	AB048B - MIA Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling	933	16-Aug-2029	05-Mar-2032	[Gantt bar showing completion by Mar 2032]																
112	AB050A - MIA Building 3050 Demolition - South Terminal Enabling	1248	03-Jun-2022 A	01-Nov-2025	[Gantt bar showing completion by Nov 2025]																
113	X071A - MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling	1178	19-Jan-2028	10-Apr-2031	[Gantt bar showing completion by Apr 2031]																
114	X078A - MIA South Terminal Expansion East (new Gates) Phase 1-GSE Facility	2864	22-Feb-2022 A	25-Dec-2029	[Gantt bar showing completion by Dec 2029]																
115	AA018A - MIA South Terminal H-J Rehabilitation (Glazing)	1764	21-Oct-2023 A	18-Aug-2028	[Gantt bar showing completion by Aug 2028]																
116	AA018C - MIA South Terminal Concourse J Rehabilitation (Glazing)	1764	21-Oct-2023 A	18-Aug-2028	[Gantt bar showing completion by Aug 2028]																
117	T042B - MIA BHS Central Terminal to South Terminal Crossover	1743	11-Oct-2021 A	19-Jul-2026	[Gantt bar showing completion by Jul 2026]																
118	MIA Landside and Roadways Program	4305	12-Jun-2020 A	25-Mar-2032	[Gantt bar showing completion by Mar 2032]																
119	AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2493	18-Jul-2022 A	14-May-2029	[Gantt bar showing completion by May 2029]																
120	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2273	27-Jul-2022 A	15-Oct-2028	[Gantt bar showing completion by Oct 2028]																
121	AB016B - MIA AOA Perimeter Security Hardening Project - Phase 2	3822	01-Oct-2020 A	19-Mar-2031	[Gantt bar showing completion by Mar 2031]																
122	DA005A - MIA Electric Shuttle Buses Phase 1	1160	01-Oct-2024 A	04-Dec-2027	[Gantt bar showing completion by Dec 2027]																
123	AB003B - MIA Terminal Upper Drive Bridge Rehabilitation	2837	12-Jun-2020 A	18-Mar-2028	[Gantt bar showing completion by Mar 2028]																
124	BA026A - MIA MIC Passenger Remote Parking Lot	1502	26-Jun-2023 A	05-Aug-2027	[Gantt bar showing completion by Aug 2027]																
125	X061A - MIA Employee Parking Lot Bridge Replacement	2738	26-Sep-2024 A	25-Mar-2032	[Gantt bar showing completion by Mar 2032]																
126	MIA Terminal Wide Projects Program	3596	27-Jan-2021 A	01-Dec-2030	[Gantt bar showing completion by Dec 2030]																
127	W099B - MIA Terminal Wide - Passenger Loading Bridges Phase 2	2128	03-Feb-2025 A	01-Dec-2030	[Gantt bar showing completion by Dec 2030]																
128	DA152A - MIA Building 3030 1st Floor D-Wing - Space Reconfiguration	1600	26-Nov-2024 A	13-Apr-2029	[Gantt bar showing completion by Apr 2029]																
129	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	1640	26-Oct-2023 A	21-Apr-2028	[Gantt bar showing completion by Apr 2028]																
130	CA004A - MIA Cc F to H Interconnector	2064	06-Nov-2023 A	30-Jun-2029	[Gantt bar showing completion by Jun 2029]																
131	CA004B - MIA Cc F to H Interconnector - Tenant Relocation	1786	13-Sep-2024 A	03-Aug-2029	[Gantt bar showing completion by Aug 2029]																
132	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1706	15-Oct-2021 A	16-Jun-2026	[Gantt bar showing completion by Jun 2026]																
133	BA040A - MIA Building 3025 Demolition Trailer City	962	08-Aug-2022 A	26-Mar-2025	[Gantt bar showing completion by Mar 2025]																
134	CA179A - MIA CBP Office and Mechanical Room C-Type Door Installation	1010	26-Mar-2024 A	30-Dec-2026	[Gantt bar showing completion by Dec 2026]																
135	AC007A - MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation	1507	05-Apr-2021 A	21-May-2025	[Gantt bar showing completion by May 2025]																
136	AC007B - MIA Bldg. 3030 2nd Floor SITA Area Demolition	1628	01-Sep-2021 A	14-Feb-2026	[Gantt bar showing completion by Feb 2026]																
137	AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communication System	1796	27-Jan-2021 A	27-Dec-2025	[Gantt bar showing completion by Dec 2025]																
138	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1149	07-Jun-2024 A	30-Jul-2027	[Gantt bar showing completion by Jul 2027]																
139	AC087A - MIA Central Terminal Cc H Checkpoint Modifications	1263	23-Jun-2025	06-Dec-2028	[Gantt bar showing completion by Dec 2028]																
140	AC088A - MIA North Terminal D2 Checkpoint Upgrades	1443	01-Aug-2022 A	13-Jul-2026	[Gantt bar showing completion by Jul 2026]																
141	BA013A - MIA Security Checkpoints Equipment Replacement	2048	15-Feb-2024 A	23-Sep-2029	[Gantt bar showing completion by Sep 2029]																
142	BA027A - MIA Police/Fire Microwave Relocation	1046	06-Feb-2023 A	17-Dec-2025	[Gantt bar showing completion by Dec 2025]																
143	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1045	18-Mar-2025 A	26-Jan-2028	[Gantt bar showing completion by Jan 2028]																
144	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	1549	01-Oct-2025	27-Dec-2029	[Gantt bar showing completion by Dec 2029]																
145	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1463	01-Aug-2022 A	02-Aug-2026	[Gantt bar showing completion by Aug 2026]																
146	BA112A - MIA CBP Network and Circuit Upgrades	1139	08-Nov-2022 A	20-Dec-2025	[Gantt bar showing completion by Dec 2025]																
147	MIA Cargo and Non Terminal Buildings Program	4363	01-Dec-2020 A	10-Nov-2032	[Gantt bar showing completion by Nov 2032]																





MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE

Data Date: 25-Mar-2025

March 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
148	AB041A-1 - MIA Bldg. 3032 Demolition and Replacement - Demolition	1570	03-Mar-2022 A	19-Jun-2026	[Gantt Bar]																
149	AB041A - MIA Bldg. 3032 Demolition and Replacement - New Building and Tenant Relocation	2186	03-Mar-2022 A	25-Feb-2028	[Gantt Bar]																
150	X035A - MIA Aprons R (Romeo), S (Sierra) and Airside Improvements	1613	25-Oct-2024 A	25-Mar-2029	[Gantt Bar]																
151	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	1030	10-May-2022 A	04-Mar-2025 A	[Gantt Bar]																
152	AA039A - MIA West Cargo Truck Parking	1973	05-Oct-2026	28-Feb-2032																	
153	AA058B - MIA Building 5A Demolition	2038	25-Jun-2023 A	21-Jan-2029	[Gantt Bar]																
154	V038A - MIA Multi-level GSE Facility for North Terminal	2283	13-Jan-2025 A	14-Apr-2031	[Gantt Bar]																
155	X035E - MIA Bldg 704 Demolition	1606	19-Jun-2028	10-Nov-2032																	
156	AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin Offices Relocation)	2317	01-Dec-2020 A	06-Apr-2027	[Gantt Bar]																
157	AA058C - MIA Finance Division Office Relocation	1812	28-Jan-2022 A	14-Jan-2027	[Gantt Bar]																
158	AA058D - Contracts Administration Offices Relocation	2465	04-Nov-2021 A	03-Aug-2028	[Gantt Bar]																
159	CA033A - MIA Building 3030 IPE Room Expansion	2039	11-Jul-2022 A	08-Feb-2028	[Gantt Bar]																
160	CA052A - MIA Building 3030 Wing C Consultants Area Renovation	913	03-Jun-2024 A	02-Dec-2026	[Gantt Bar]																
161	DA094A - MIA Building 3030 Second Floor E-Wing Office Renovation	1019	26-Jul-2024 A	10-May-2027	[Gantt Bar]																
162	X035C - MIA Bldg 703 & 703A Demolition and Environmental Assessment & Remediation	1677	30-Sep-2021 A	03-May-2026	[Gantt Bar]																
163	Y023A - MIA Computer Room Bldg 3030 1st Floor	2307	24-Nov-2021 A	18-Mar-2028	[Gantt Bar]																
164	MIA Land Acquisition Program	314	17-May-2024 A	26-Mar-2025	[Gantt Bar]																
165	DA062A - TMB Land Acquisition Subprogram – Borek Property	314	17-May-2024 A	26-Mar-2025	[Gantt Bar]																
166	MIA Terminal Wide Restrooms Modernization Program	3946	04-Sep-2019 A	23-Jun-2030	[Gantt Bar]																
167	AA017A-1 - MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2579	16-Dec-2019 A	06-Jan-2027	[Gantt Bar]																
168	AA017A-2 - MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	2140	13-Dec-2019 A	21-Oct-2025	[Gantt Bar]																
169	AA017B-1 - MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	2236	10-Sep-2019 A	23-Oct-2025	[Gantt Bar]																
170	AA017B-2 - MIA Central Terminal Public Restrooms Modernization Phase B2, 6 RR	2693	04-Sep-2019 A	17-Jan-2027	[Gantt Bar]																
171	AA017C-1 - MIA South Terminal Public Restrooms Modernization Phase C1, 10 RR	2001	24-Oct-2019 A	15-Apr-2025	[Gantt Bar]																
172	AA017C-2 - MIA South Terminal Public Restrooms Modernization Phase C2, 6 RR	1926	18-Dec-2019 A	26-Mar-2025	[Gantt Bar]																
173	AA017D - MIA Terminal Public Restroom Modernization NORTH - Phases 1.2-1.5	1528	21-May-2021 A	26-Jul-2025	[Gantt Bar]																
174	AA017D-1 - MIA North Terminal Restrooms Modernization - Group 1	1626	20-Aug-2024 A	31-Jan-2029	[Gantt Bar]																
175	AA017D-2 - MIA North Terminal Restrooms Modernization - Group 2	1326	20-Aug-2024 A	06-Apr-2028	[Gantt Bar]																
176	AA017D-3 - MIA North Terminal Restrooms Modernization - Group 3	1321	20-Aug-2024 A	01-Apr-2028	[Gantt Bar]																
177	AA017D-4 - MIA Central Terminal Restrooms Modernization - Group 4	1315	20-Aug-2024 A	26-Mar-2028	[Gantt Bar]																
178	AA017D-5 - MIA South Terminal Restrooms Modernization - Group 5	1619	20-Aug-2024 A	24-Jan-2029	[Gantt Bar]																
179	AA017D-6 - MIA South Terminal Restrooms Modernization - Group 6	1314	20-Aug-2024 A	25-Mar-2028	[Gantt Bar]																
180	AA017D-7 - MIA North Terminal Restrooms Modernization - Group 7	1016	10-Feb-2025 A	22-Nov-2027	[Gantt Bar]																
181	AA017D-8 - MIA North Terminal Restrooms Modernization - Group 8	1072	10-Feb-2025 A	17-Jan-2028	[Gantt Bar]																
182	AA017D-9 - MIA North Terminal Restrooms Modernization - Group 9	1522	10-Feb-2025 A	11-Apr-2029	[Gantt Bar]																
183	AA017D-10 - MIA Central Terminal Restrooms Modernization - Group 10	1154	07-Feb-2025 A	05-Apr-2028	[Gantt Bar]																
184	AA017D-11 - MIA Central Terminal Restrooms Modernization - Group 11	1179	07-Feb-2025 A	30-Apr-2028	[Gantt Bar]																
185	AA017D-12 - MIA South Terminal Restrooms Modernization - Group 12	1181	10-Feb-2025 A	05-May-2028	[Gantt Bar]																
186	AA017D-13 - MIA South Terminal Restrooms Modernization - Group 13	1571	10-Feb-2025 A	30-May-2029	[Gantt Bar]																
187	AA017D-14 - MIA North Terminal Restrooms Modernization - Group 14	1361	01-Sep-2025	23-May-2029	[Gantt Bar]																
188	AA017D-15 - MIA North Terminal Restrooms Modernization - Group 15	1211	01-Sep-2025	24-Dec-2028	[Gantt Bar]																
189	AA017D-16 - MIA North Terminal Restrooms Modernization - Group 16	1481	01-Sep-2025	20-Sep-2029	[Gantt Bar]																
190	AA017D-17 - MIA Central Terminal Restrooms Modernization - Group 17	1266	01-Sep-2025	17-Feb-2029	[Gantt Bar]																
191	AA017D-18 - MIA South Terminal Restrooms Modernization - Group 18	1116	01-Sep-2025	20-Sep-2028	[Gantt Bar]																
192	AA017D-19 - MIA North Terminal Restrooms Modernization - Group 19	1066	01-Mar-2026	19-Jan-2029	[Gantt Bar]																
193	AA017D-20 - MIA North Terminal Restrooms Modernization - Group 20	1181	01-Mar-2026	24-May-2029	[Gantt Bar]																
194	AA017D-21 - MIA North Terminal Restrooms Modernization - Group 21	1576	01-Mar-2026	23-Jun-2030	[Gantt Bar]																
195	MIA Reserve Maintenance Program	3633	23-Mar-2016 A	03-Mar-2026	[Gantt Bar]																
196	AC023A - MIA End of Life Replacement for the AOIS/CUTE	1524	15-Apr-2021 A	16-Jun-2025	[Gantt Bar]																

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
 ■ Summary
■ A/E Procurement
 ■ Bid, Award & NTP
 ■ DB-Construction
 ■ Financial Close Out
 ◆ Milestone



MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE

Data Date: 25-Mar-2025

March 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
197	BA029A - MIA Marketplace Art Vitrines Remediation	2018	24-Aug-2020 A	03-Mar-2026	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
198	BA076A - MIA Bldg 3050 Tenant Relocation to Bldg 5A	965	13-Sep-2022 A	24-Apr-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
199	W016B - MIA Parking Lot Road Improvements	2613	28-May-2018 A	22-Jul-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
200	X113A - MIAAA Admiral's Club Infrastructure and Stair	3366	23-Mar-2016 A	09-Jun-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
201	X116A - MIA Cc H Restrooms Renovation	2737	31-Jan-2018 A	29-Jul-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
202	Y119A - MIA X-Ray Security Screening System Replacement	2457	26-Oct-2018 A	17-Jul-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
203	Y128A - MIA Bldg. 3030 C - D-Wing Remodeling	2392	08-Oct-2018 A	25-Apr-2025	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
204	MIA Conveyance Equipment Program	4212	01-Jan-2024 A	13-Jul-2035	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
205	CA180A - MIA Escalators, Elevators and Moving Walkways Modernization and Repairs	4212	01-Jan-2024 A	13-Jul-2035	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█