



MDAD CIP SCHEDULES BY SUBPROGRAM

25-Apr-2026 Update

Data Date: 25-Apr-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	Schedule																																			
						2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041																				
1	General Aviation Airports Program																																								
2	AA022A	TMB New ATCT (Air Traffic Control Tower)	2864	31-Aug-2021 A	03-Jul-2029																																				
3	AC002A	OPF Runway Incursion Mitigation (RIM 20)	2609	31-Mar-2023 A	21-May-2030																																				
4	AC042A	OPF Runway Incursion Mitigation Hot Spot 3 (RIM-03)	1901	23-May-2024 A	05-Aug-2029																																				
5	BA001A	TMB ADG III Taxilane and Access Road	2132	29-Dec-2022 A	29-Oct-2028																																				
6	W125A	TMB South Apron Expansion / New Taxiway C East Extension	2593	30-Jun-2022 A	05-Aug-2029																																				
7	X005A	OPF Blast Fence	2456	15-Aug-2019 A	05-May-2026																																				
8	X009A	OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation	2244	17-Aug-2020 A	08-Oct-2026																																				
9	X010A	OPF Engine Run-Up Pad	2611	15-Aug-2019 A	07-Oct-2026																																				
10	Y145A	Miami Homestead General Aviation Security Enhancement	3035	31-Aug-2018 A	21-Dec-2026																																				
11	MIA Bridges Program																																								
12	AB060A	MIA Bridge 874648 MSE Wall A3 Erosion	2215	04-Jan-2021 A	27-Jan-2027																																				
13	MIA Concourse E Rehabilitation Program																																								
14	AA005A	MIA Lower Cc E, E Satellite and DE Connector Stucco Replacement, Exterior Painting, Lightning Protection &	2991	27-Nov-2018 A	03-Feb-2027																																				
15	CA010A	MIA Cc. Low E and E-Satellite Mechanical and Electrical Rooms Upgrade	3226	16-Apr-2024 A	13-Feb-2033																																				
16	DA152A	MIA Central Terminal Cc E Innovation GIS Section Relocation Offices	1627	26-Nov-2024 A	10-May-2029																																				
17	T072B-3	MIA Lower Cc E 400 Hz Generator Room Upgrade	3671	15-Apr-2016 A	03-May-2026																																				
18	T072F-2	MIA Lower Concourse E Glazing	2366	31-Jul-2020 A	21-Jan-2027																																				
19	T072F-4	Lower Concourse E Mechanical and Electrical Equipment Replacement	3006	11-Jun-2020 A	02-Sep-2028																																				
20	U010D-1	MIA Satellite E New Chiller Plant	3306	11-Mar-2019 A	28-Mar-2028																																				
21	U010F-2	MIA Satellite E Glazing	2366	31-Jul-2020 A	21-Jan-2027																																				
22	U010F-5	MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	2045	31-May-2022 A	04-Jan-2028																																				
23	U010F-7	MIA Satellite E Elevators Refurbishment	3778	30-Nov-2016 A	04-Apr-2027																																				
24	U010F-7.1	MIA New Satellite E Elevator	2827	27-Nov-2018 A	23-Aug-2026																																				
25	U010F-7.2	MIA ADA Ramp Level Elevator Vestible	1069	04-Dec-2023 A	06-Nov-2026																																				
26	MIA North Terminal Program																																								
27	AA048A	MIA North Terminal Gate Optimization Phase 1	3253	02-Feb-2022 A	29-Dec-2030																																				
28	AA048B	MIA North Terminal Gate Infrastructure Upgrades	2965	08-Jul-2022 A	19-Aug-2030																																				
29	AA126A	MIA American Airline North Terminal Restrooms Modifications	2459	30-Nov-2019 A	23-Aug-2026																																				
30	AB040A	MIA NTD Baggage Handling System Modifications to the Inline CBIS	4094	18-Sep-2020 A	03-Dec-2031																																				
31	AC001A	MIA Central Base AOA Construction Gate	2078	28-Feb-2022 A	06-Nov-2027																																				
32	BA017A	MIA North Terminal Additional Skytrain Vehicles	1772	14-Feb-2022 A	21-Dec-2026																																				
33	EA004A	MIA ELBC System Furnishing and Installation	1792	06-Jan-2025 A	02-Dec-2029																																				
34	T180B	MIA Concourse D West Extension - D60 Building Expansion	3299	01-Jun-2022 A	12-Jun-2031																																				
35	MIA Central Terminal Program																																								
36	BA061A	MIA Central Terminal Redevelopment Phase 1	3469	04-Aug-2022 A	01-Feb-2032																																				
37	CA096A	MIA Cc E Glazing	2099	05-Feb-2025 A	04-Nov-2030																																				
38	CA176A	MIA E-Satellite Terminal Seating	1140	22-Apr-2024 A	05-Jun-2027																																				
39	DA059A	MIA Central Terminal Concourse F Gates AVDGS Installation	1950	26-Aug-2024 A	27-Dec-2029																																				
40	DA076A	MIA Central Terminal Cc F BHS New Piers and Cross Over South	1920	01-Jun-2024 A	02-Sep-2029																																				
41	DA083A	MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	1207	19-Aug-2024 A	09-Dec-2027																																				
42	DA095A	MIA Central Terminal Concourse E Door Sets E4551, E4651, and E4656 Replacement	1124	03-Jun-2024 A	01-Jul-2027																																				
43	P259A	MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	2042	30-Nov-2038	02-Jul-2044																																				
44	T042C	MIA Central and South Terminal Bag Claim Optimization Phase 1	1873	13-Jul-2021 A	28-Aug-2026																																				
45	T072L	MIA Cc E FIS Area Renovations - Phase 2	4903	01-May-2020 A	02-Oct-2033																																				
46	V008C	MIA Central Terminal Redevelopment - Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3469	04-Aug-2022 A	01-Feb-2032																																				
47	V008B	MIA New Concourse F	4438	26-Mar-2025 A	19-May-2037																																				
48	V008E	MIA New Cc Enabling Up-Gauge & Down-gauge Project	1373	21-Feb-2027	24-Nov-2030																																				
49	V008F-1	MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Demolition	1834	01-Oct-2021 A	08-Oct-2026																																				

Planning	Dsg & Construction Documents	Construction	Close Out	Waiting Period
A/E Procurement	Bid, Award & NTP	DB-Construction	Financial Close Out	Milestone



MDAD CIP SCHEDULES BY SUBPROGRAM 25-Apr-2026 Update

Data Date: 25-Apr-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026		2027		2028		2029		2030		2031		2032		2033		2034		2035		2036		2037		2038		2039		2040		2041		
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
148	DA073A	TMB 225 Building 30- Year Recertification	1438	28-May-2024 A	13-Dec-2029																																	
149	DA074A	TMB 123 Building 30- Year Recertification	2022	28-May-2024 A	09-Dec-2029																																	
150	DA075A	TMB Bldg. 121 Recertification	1193	28-May-2024 A	04-Jan-2029																																	
151	DA108A	MIA 700 Building 30- Year Recertification	1506	07-Mar-2024 A	30-Dec-2029																																	
152	DA123A	MIA 3062 Building 60-Year Recertification	1293	28-May-2024 A	24-May-2029																																	
153	DA159A	MIA 3151 Building 40-Year Recertification	793	17-Oct-2024 A	15-Nov-2027																																	
154	EA008A	MIA Building 3091 Recertification	1091	12-Aug-2024 A	27-Oct-2028																																	
155	EA018A	MIA Building 3090 Recertification	1226	21-Feb-2024 A	16-Nov-2028																																	
156	EA040A	MIA 875 Building Recertification	953	08-Nov-2024 A	14-Jul-2028																																	
157	EA089A	MIA Building 3054 Recertification	1338	31-Oct-2024 A	29-Jun-2028																																	
158	EA124A	MIA Building 3099 Recertification	1030	27-Mar-2025 A	14-Mar-2029																																	
159	MIA Miscellaneous Projects Program		5345	04-Jan-2016 A	22-Aug-2030																																	
160	AB003A	MIA E Satellite APM Bridge Rehabilitation	2726	12-Jun-2020 A	28-Nov-2027																																	
161	D105C-I	MIA Elevators Modernization	2638	07-Apr-2021 A	26-Jun-2028																																	
162	D105C-IA	MIA Parking Garage 40 Year Recertification	3761	10-Oct-2016 A	26-Jan-2027																																	
163	D105C-IB	MIA Parking Garage Structural Repairs	3035	14-Feb-2022 A	06-Jun-2030																																	
164	P250A	MIA New AOC (Airport Operations Center)	4437	04-Jan-2016 A	26-Feb-2028																																	
165	V042A	MIA Employee Parking Garage	3813	30-Nov-2016 A	09-May-2027																																	
166	V043A-4	MIA Area A - K-1 Ticket Counter Conveyor TC12-TC17	2747	30-Sep-2019 A	07-Apr-2027																																	
167	V043A-5	MIA Area B - Soffit Above Checkpoint H	3899	20-Dec-2019 A	22-Aug-2030																																	
168	V043A-6	MIA Area B - TC11 Conveyor - Dog House	3292	30-Jan-2020 A	02-Feb-2029																																	
169	V043A-7	MIA Central Terminal E-H Ticket Counter Terrazzo Installation	2214	04-Dec-2023 A	25-Dec-2029																																	
170	X133A	MIA Terminal D 3rd FI Computer Room	3028	24-Nov-2021 A	09-Mar-2030																																	
171	Y023A	MIA Computer Room Bldg 3030 1st Floor	2699	24-Nov-2021 A	14-Apr-2029																																	
172	MIA Passenger Boarding Bridges Program		3657	15-Aug-2017 A	19-Aug-2027																																	
173	W099A-2	MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3432	15-Aug-2017 A	06-Jan-2027																																	
174	W099A-3	MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	2216	19-Oct-2020 A	12-Nov-2026																																	
175	W099A-4	MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	1999	28-Feb-2022 A	19-Aug-2027																																	
176	MIA Landside and Roadways Program		4945	12-Jun-2020 A	25-Dec-2033																																	
177	AB003B	MIA Terminal Upper Drive Bridge Rehabilitation	3017	12-Jun-2020 A	14-Sep-2028																																	
178	AB016A	MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2700	18-Jul-2022 A	07-Dec-2029																																	
179	AB016B	MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave	3891	01-Oct-2020 A	27-May-2031																																	
180	AC053A	MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2738	27-Jul-2022 A	23-Jan-2030																																	
181	BA133A	MIA Perimeter of Protection Project	2162	01-Apr-2024 A	02-Mar-2030																																	
182	EA118A	MIA The Triangle Land Acquisition	599	15-Jul-2025 A	05-Mar-2027																																	
183	X061A	MIA Perimeter Road Bridge Replacement	3378	26-Sep-2024 A	25-Dec-2033																																	
184	MIA Fuel Facilities Program		5864	07-Nov-2016 A	26-Nov-2032																																	
185	W019A	MIA Fuel Storage Facility Expansion	4696	07-Nov-2016 A	15-Sep-2029																																	
186	W019C	MIA Fuel Storage Facility Expansion Phase 2	2059	09-Apr-2027	26-Nov-2032																																	
187	MIA Land Acquisition Program		1184	15-Apr-2024 A	12-Jul-2027																																	
188	DA096A	MIA 7200 Building Acquisition (MII Approval)	837	15-Apr-2024 A	30-Jul-2026																																	
189	EA037A	Tamiami Canal Property	477	31-Mar-2025 A	26-Jan-2027																																	
190	EA132A	MIA GMX 28th Street Warehouse Acquisition	553	01-Sep-2025 A	07-Mar-2027																																	
191	GA005A	MIA Land Acquisition Warehouse 1800 NW 70th Ave	554	05-Jan-2026 A	12-Jul-2027																																	
192	MIA Land Acquisition MII 2020 Program		562	05-Aug-2025 A	17-Feb-2027																																	
193	EA131A	MIA GMX 26th Street Lot Acquisition	562	05-Aug-2025 A	17-Feb-2027																																	
194	MIA Terminal Wide Program		4214	27-Jan-2021 A	10-Aug-2032																																	
195	AC007B	MIA Bldg. 3030 2nd Floor SITA Area Demolition	1958	01-Sep-2021 A	10-Jan-2027																																	
196	AC040A	MIA Terminal-Wide Two-Way Emergency Radio Communication System	2175	27-Jan-2021 A	10-Jan-2027																																	

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
■ A/E Procurement
■ Bid, Award & NTP
■ DB-Construction
■ Financial Close Out
 ◆ Milestone



MDAD CIP SCHEDULES BY SUBPROGRAM 25-Apr-2026 Update

Data Date: 25-Apr-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	Schedule																																															
						2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041																																
197	AC045A	MIA PASI Hardware System Upgrade (Terminal & Concourses)	1945	15-Oct-2021 A	10-Feb-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
198	AC086A	MIA South Terminal Cc J South Checkpoint Upgrades	1368	07-Jun-2024 A	06-Mar-2028	[Gantt chart showing activity progress from 2026 to 2041]																																															
199	AC087A	MIA Central Terminal Cc H Checkpoint Modifications	1234	08-Jul-2026	22-Nov-2029	[Gantt chart showing activity progress from 2026 to 2041]																																															
200	AC088A	MIA North Terminal D2 Checkpoint Upgrades	1549	01-Aug-2022 A	27-Oct-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
201	BA013A	MIA Security Checkpoints Equipment Replacement	2193	15-Feb-2024 A	15-Feb-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
202	BA027A	MIA Police / Fire Microwave Relocation	1332	06-Feb-2023 A	29-Sep-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
203	BA054A	MIA South Terminal Cc J Central Checkpoint Upgrades	1362	21-Apr-2025 A	11-Jan-2029	[Gantt chart showing activity progress from 2026 to 2041]																																															
204	BA055A	MIA Central Terminal Cc G Checkpoint Upgrades	930	19-Oct-2027	05-May-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
205	BA057A	MIA South Terminal Cc J FIS Checkpoint Upgrade/Refurbishment	1844	01-Aug-2022 A	18-Aug-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
206	BA059A	MIA Central and South Terminal Bag Claim Optimization Phase 2	2033	26-Oct-2023 A	20-May-2029	[Gantt chart showing activity progress from 2026 to 2041]																																															
207	CA004A	MIA Cc F to H Interconnector	2189	06-Nov-2023 A	02-Nov-2029	[Gantt chart showing activity progress from 2026 to 2041]																																															
208	CA004B	MIA Cc F to H Interconnector - Tenant Relocation	2031	13-Sep-2024 A	05-Apr-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
209	CA179A	MIA CBP Door Installation	1192	26-Mar-2024 A	01-Jul-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
210	DA005B	MIA CNG Buses (Natural Gas)	851	02-May-2025 A	30-Aug-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
211	DA071A	MIA North Terminal Cc D Terrazo Tile Installation	1391	04-Apr-2025 A	03-Aug-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
212	EA062A	MIA Mobile Application Replacement	525	13-Dec-2024 A	21-May-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
213	EA160A	MIA BLDG 3099 Central Chiller Plant MEP Engineering Services & Condenser Water Repairs	1215	14-Sep-2025 A	10-Jan-2029	[Gantt chart showing activity progress from 2026 to 2041]																																															
214	EA203A	NDAC-Powered Radio Access Network (RAN) Turnkey Deployment	2395	20-Jan-2026 A	10-Aug-2032	[Gantt chart showing activity progress from 2026 to 2041]																																															
215	W099B	MIA North and Central Terminal Passenger Loading Bridges Phase 2	2214	03-Feb-2025 A	25-Feb-2031	[Gantt chart showing activity progress from 2026 to 2041]																																															
216	MIA Terminal Wide - Fat Oil and Grease (FOG) Program (Phase 1)		4328	31-Jan-2019 A	06-Dec-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
217	BA093A	MDAD Fats, Oils, & Grease (FOG) Treatment System Upgrades & Repairs	1301	16-Jan-2024 A	08-Aug-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
218	CA048A	MIA Gate H5 Grease Trap System Upgrades	1481	08-Apr-2023 A	27-Apr-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
219	CA048B	MIA Gate J9 Grease Trap System Upgrades	1411	08-Apr-2023 A	16-Feb-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
220	CA111A	MIA South Terminal West Rotunda Grease Trap Upgrades	1378	10-Aug-2023 A	18-May-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
221	DA057A	MIA North Terminal - Gate D11 Grease Trap Upgrades	1347	01-Feb-2024 A	09-Oct-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
222	DA058A	MIA North Terminal - Gate D15 Grease Trap Upgrades	1371	09-Jan-2024 A	10-Oct-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
223	EA126A	MIA Gate D-30-37 Grease Trap Upgrades	2017	30-May-2025 A	06-Dec-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
224	EA127A	MIA Gate D-E Infill East Grease Trap Upgrades	2016	30-May-2025 A	05-Dec-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
225	Y082A	FOG Corrective Active Plan for Grease Trap At Gate D-10	2918	31-Jan-2019 A	26-Jan-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
226	MIA Non Terminal Bldgs & Cargo Program		1835	05-Aug-2025 A	13-Aug-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
227	EA190A	MIA Building 702 Restroom Renovation	1835	05-Aug-2025 A	13-Aug-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
228	MIA Reserve Maintenance Program		5174	23-Mar-2016 A	22-May-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
229	AC117A	MIA Light Guard Crosswalk Warning Systems Removal and Replacement	1478	09-Sep-2024 A	22-May-2030	[Gantt chart showing activity progress from 2026 to 2041]																																															
230	BA029A	MIA Marketplace Art Vitrines Remediation	2301	24-Aug-2020 A	11-Dec-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
231	DA142A	MIA Park 8 Ground Level-Electric Vehicle Charging Stations	747	18-Oct-2024 A	03-Nov-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
232	DA188A	MIA Building NW 21st Street Demolition	1085	17-Mar-2025 A	05-Mar-2028	[Gantt chart showing activity progress from 2026 to 2041]																																															
233	EA021A	MIA South Terminal - Common Use Self-Service (CUSS) Kiosk Replacement	467	11-Feb-2025 A	23-May-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
234	X113A	MIA Admiral's Club Infrastructure and New Stairs	3703	23-Mar-2016 A	12-May-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
235	MIA Support Projects Program		5138	10-Jan-2015 A	02-Feb-2029	[Gantt chart showing activity progress from 2026 to 2041]																																															
236	AA094A	MIA Biometric Gates System	2569	11-May-2020 A	23-May-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
237	EA003A	MIA Credential and Identity Management System (COTS)	954	23-Jan-2025 A	03-Sep-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
238	U023A	MIA South Terminal Smoke Evacuation Part 2	1497	28-Mar-2022 A	02-May-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
239	U040A	MIA Parking Access & Revenue Control System Replacement	4115	09-Oct-2015 A	13-Jan-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
240	U128A	MIA Central Terminal CCTV and Access Control	4707	10-Jan-2015 A	30-Nov-2027	[Gantt chart showing activity progress from 2026 to 2041]																																															
241	V100A	MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	4541	29-Aug-2016 A	02-Feb-2029	[Gantt chart showing activity progress from 2026 to 2041]																																															
242	V102A	OPF Customs Building Expansion-Remodeling	4182	20-May-2015 A	30-Oct-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
243	X149A	MIA CC G Preconditioned Air Equipment	2905	10-Sep-2018 A	23-Aug-2026	[Gantt chart showing activity progress from 2026 to 2041]																																															
244	MIA Terminal Wide Roof Program		4136	04-Dec-2019 A	31-Mar-2031	[Gantt chart showing activity progress from 2026 to 2041]																																															
245	AA078A	MIA Terminal Wide Re-Roofing and Lightning System Upgrades	4136	04-Dec-2019 A	31-Mar-2031	[Gantt chart showing activity progress from 2026 to 2041]																																															

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
■ A/E Procurement
 ■ Bid, Award & NTP
 ■ DB-Construction
 ■ Financial Close Out
 ◆ Milestone