



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of March 25, 2023**

Data Date: 25-Mar-23

#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036
1	CENTRAL BASE APRON & UTILITIES PROGRAM		218	01-Dec-15 A	24-Jan-24														
2	V037A	MIA Central Base Apron and Utilities Modifications and Expansion	218	01-Dec-15 A	24-Jan-24	■	■												
3	CONCOURSE E PROGRAM		1547	15-Apr-16 A	27-Feb-29														
4	AA005A	MIA Cc E & E Sat. and DE connector Stucco and Painting & Lightning Protection	636	27-Nov-18 A	01-Sep-25	■	■	■	■										
5	AA046A	MIA Lower E and Satellite E Third Floor APM Platform Annunciation System	136	02-Dec-19 A	07-Aug-23	■													
6	T072B	MIA Lower Cc E Passenger Loading Bridges (PLB)	425	15-Apr-16 A	10-Nov-24	■	■	■											
7	T072B-3	Lower Concourse E 400 Hz Generator Room Upgrade	425	15-Apr-16 A	10-Nov-24	■	■	■											
8	T072E	MIA Lower Cc E Third Level Sterile Corridor	247	27-Nov-19 A	05-Mar-24	■	■												
9	T072E-1	MIA CBP Offices at Concourse E - Third Level	247	27-Nov-19 A	05-Mar-24	■	■												
10	T072F	MIA Lower Cc E Roofing, Mechanical, and Electrical Equipment Replacement	1349	11-Jun-20 A	25-May-28	■	■	■	■	■									
11	T072F-2	Lower Concourse E Glazing	1349	31-Jul-20 A	25-May-28	■	■	■	■	■	■								
12	T072F-4	Lower Concourse E Mechanical and Electrical Equipment Replacement	724	11-Jun-20 A	01-Jan-26	■	■	■	■	■	■								
13	U010A - MIA Satellite E Renovation		674	13-Mar-20 A	23-Oct-25														
14	U010A-1	Satellite E Structural Repairs - Phase II	674	13-Mar-20 A	23-Oct-25	■	■	■	■	■									
15	U010C	MIA Airside Operations Breakroom	72	26-Jan-18 A	04-Jul-23	■													
16	U010D-I	MIA Satellite E New Chiller Plant	735	11-Mar-19 A	16-Jan-26	■	■	■	■	■									
17	U010F	MIA Satellite E Roofing, Mechanical, and Electrical Equipment Replacement	1547	30-Nov-16 A	27-Feb-29	■	■	■	■	■	■								
18	U010F-2	MIA Satellite E Glazing	1349	31-Jul-20 A	25-May-28	■	■	■	■	■	■								
19	U010F-5	MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	1547	25-Oct-19 A	27-Feb-29	■	■	■	■	■	■								
20	PRIORITY GROUP No. 01 - AHU#5 & #6 RAMP LEVEL (Previous U010C)		85	25-Oct-19 A	21-Jul-23	■													
21	PRIORITY GROUP No. 02 - Rooftop & APM Area & Satellite E Structural Repairs		866	31-May-22 A	20-Jul-26	■	■	■	■	■	■								
22	PRIORITY GROUP No. 03 - Ramp and Second Floor Area & Electrical		1527	24-Apr-23	27-Feb-29	■	■	■	■	■	■	■							
23	U010F-7	Satellite E Elevators Refurbishment	160	30-Nov-16 A	03-Nov-23	■													
24	U010F-7.1	New Satellite E Elevator	109	27-Nov-18 A	24-Aug-23	■													
25	SOUTH TERMINAL PROGRAM		551	17-May-17 A	05-May-25														
26	T012A	MIA Cc H Gates & Internationalization	551	27-Nov-18 A	05-May-25	■	■	■	■	■									
27	MIA Concourse H VGDS & Security System Upgrade		551	27-Nov-18 A	05-May-25	■	■	■	■	■									
28	MIA Concourse H Stair Demolition for Future Concessions		412	27-Nov-18 A	22-Oct-24	■	■	■	■	■									
29	T042A	MIA South and Central Terminal BHS Improvements	68	17-May-17 A	31-May-23	■													
30	MISCELLANEOUS PROJECTS		1105	04-Jan-16 A	18-Jun-27														
31	D105C-I	MIA Parking Garages Structural Repairs	1105	10-Oct-16 A	18-Jun-27	■	■	■	■	■	■								
32	PHASE 1A - 40 YEAR RE-CERTIFICATION		507	10-Oct-16 A	04-Mar-25	■	■	■	■	■									
33	PHASE 1B		1105	14-Feb-22 A	18-Jun-27	■	■	■	■	■	■								
34	P250A	MIA Airport Operations Center (AOC)	830	04-Jan-16 A	30-May-26	■	■	■	■	■	■								
35	P250A-1	MIA Cc D 3rd Floor Demolition	171	06-Jan-20 A	20-Nov-23	■													
36	P256A	MIA Rehabilitation of Taxiways R, S, T; Extend Taxiway R, Connector Taxiway M5	86	28-May-16 A	24-Jul-23	■													
37	P256B	MIA Partial Demo of Building 704, FPL Vault Relocation & Wash Rack Relocation	48	05-Jul-17 A	31-May-23	■													
38	P256E	MIA Fuel Tender Facility	82	01-Nov-17 A	19-Jul-23	■													
39	V006A	MIA Taxi and TNC Parking Lot and Facilities (Demo Building 3039)	123	04-Jan-21 A	13-Sep-23	■													
40	V042A	MIA Employee Parking Garage	755	30-Nov-16 A	14-Feb-26	■	■	■	■	■									
41	V043A	MIA Central Terminal E-H Ticket Counters	1090	30-Sep-19 A	28-May-27	■	■	■	■	■									

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of March 25, 2023**

Data Date: 25-Mar-23

#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036
42	V043A-4 AREA A - K-1 Ticket Counter Conveyor TC12-TC17		973	30-Sep-19 A	21-Nov-25														
43	V043A-5 AREA B - Soffit Above Checkpoint H		1090	20-Dec-19 A	28-May-27														
44	V043A-6 AREA B - TC11 Conveyor - Dog House		883	30-Jan-20 A	23-Aug-25														
45	PASSENGER BOARDING BRIDGES PROGRAM		557	03-Oct-16 A	13-May-25														
46	W099A - MIA North & Central Terminal Passenger Boarding Bridges - Phase 1		557	03-Oct-16 A	13-May-25														
47	TERMINAL WDE ROOF		1785	04-Dec-19 A	25-Jan-30														
48	AA078A - MIA Terminal Wide Re-roofing and Lightning System Upgrades		1785	04-Dec-19 A	25-Jan-30														
49	SUPPORT PROJECTS		862	20-May-15 A	14-Jul-26														
50	Y003A - MIA Airport Surface Management System (SMS)		7	01-Sep-18 A	31-Mar-23														
51	X149A - MIA CC G Preconditioned Air Equipment		120	10-Sep-18 A	22-Jul-23														
52	U040A - MIA Parking Access & Revenue Control System Replacement		241	09-Oct-15 A	20-Nov-23														
53	W064A - MIA Cc E thru F Life Safety Upgrades		182	02-Mar-21 A	22-Sep-23														
54	V144A - MIA Credentialing, and Identity Management System (COTS)		167	28-Feb-17 A	07-Sep-23														
55	AA142A - MIA Perimeter Intrusion Detection		490	15-Jan-20 A	26-Jul-24														
56	AA044A - MIA Checkpoint Queue Wait Time Analyzer		738	23-Jun-17 A	31-Mar-25														
57	AA094A - Biometric Enabled Common Use Passenger Processing System		964	11-May-20 A	12-Nov-25														
58	AA136A - MDAD Security Cameras Project		660	30-Nov-20 A	12-Jan-25														
59	V102A - OPF Customs Building Expansion-Remodeling		620	20-May-15 A	03-Dec-24														
60	U023A - MIA South Terminal Smoke Evacuation		639	28-Mar-22 A	22-Dec-24														
61	V058A - EFSO IVP 14 (Emergency Fuel Shut Off)		519	01-Jun-20 A	20-Mar-25														
62	U128A - MIA Central Terminal CCTV and Access Control		893	18-Oct-21 A	02-Sep-25														
63	V100A - Concourse J Gates Advance Visual Docking Guidance System (VDGS)		862	29-Aug-16 A	14-Jul-26														
64	AIRFIELD / AIRSIDE		1412	25-Mar-21 A	22-Aug-28														
65	AA054A - MIA Runway 9-27 Rehabilitation		1412	25-Mar-21 A	22-Aug-28														
66	Y118A - MIA RIM Hot Spot 5 (Corral Area)		1348	21-Oct-22 A	24-May-28														
67	NORTH TERMINAL PROGRAM		2527	30-Nov-19 A	30-Nov-32														
68	AA048A - MIA North Terminal Gate Optimization Phase 1 & 2		2344	02-Feb-22 A	23-Aug-29														
69	AA048B - MIA North Terminal Gate Infrastructure Upgrades		2025	08-Jul-22 A	08-Oct-28														
70	T180B - MIA Concourse D West Extension - D60 Building Expansion		2527	01-Jun-22 A	30-Nov-32														
71	T180D - MIA Concourse D West Extension - D60 Apron and Utilities		2527	01-Jun-22 A	30-Nov-32														
72	BA017A - MIA North Terminal Additional Skytrain Vehicles		785	14-Feb-22 A	28-Mar-26														
73	AA126A - American Airline North Terminal Restrooms Modifications		645	30-Nov-19 A	28-Dec-24														
74	AA126A-1 - American Airline North Terminal Restrooms Modifications		645	30-Nov-19 A	28-Dec-24														
75	AA126A-2 - American Airline North Terminal Restrooms Modifications		632	30-Nov-19 A	15-Dec-24														
76	AA126A-3 - American Airline North Terminal Restrooms Modifications		645	30-Nov-19 A	28-Dec-24														
77	AC001A - MIA Central Base AOA Construction Gate		844	28-Feb-22 A	18-Jun-26														
78	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS		1945	18-Sep-20 A	08-Sep-30														
79	CENTRAL TERMINAL		5120	28-Nov-18 A	07-Nov-42														
80	V008F - MIA Concourse F Refurbishment		695	01-Dec-20 A	22-Nov-25														
81	V008F - MIA Cc F Refurbishment Phase 1		0	01-Dec-20 A	10-Mar-22 A														
82	V008F - MIA Cc F Refurbishment Phase 2		695	28-Jun-21 A	22-Nov-25														

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of March 25, 2023**

Data Date: 25-Mar-23

#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036		
								Q	Q								Q	Q			
83	V008F-	MIA Cc F Refurbishment - Millwork (Interiors / Electrical Shop / Blackbox)	0	30-Jun-21 A	17-Nov-22 A																
84	V008F-	MIA Cc F Refurbishment - Elevators	326	06-Sep-21 A	24-Jun-24																
85	V008F-	MIA Cc F Refurbishment - Access Control & Camera Upgrades	925	30-Nov-21 A	04-Oct-25																
86	V008F-	MIA Cc F Refurbishment - PC Air & 400 Hz	555	28-Jun-21 A	29-Sep-24																
87	V008F-	MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6, F8 Rehabilitation	969	20-Dec-21 A	17-Nov-25																
88	V008F-	MIA Cc F Refurbishment -3rd Floor Restrooms	974	21-Jul-22 A	22-Nov-25																
89	BA061A-	MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	2293	04-Aug-22 A	07-Jan-32																
90	V008C-	MIA Central Terminal Redevelopment-Phase 2 (Facade, Checkpoint, V.C., E-FTC, Roof Bump)	2604	04-Aug-22 A	17-Mar-33																
91	AC101A-	Gate 12 Renovation	383	28-Feb-22 A	11-Sep-24																
92	Y129A-	MIA Low E Train Station Emergency Doors	1461	28-Nov-18 A	24-Mar-27																
93	CA004A-	MIA Cc F to H Interconnector	1275	01-Aug-23	19-Jun-28																
94	T072L-	MIA Cc E FIS Area Renovations - Phase 2	3223	21-Jun-23	16-Apr-32																
95	V008B-	MIA New Concourse F	3954	07-Jan-25	04-Nov-35																
96	V013A-	MIA Concourse F New Apron Phase 1	1583	14-Oct-29	07-Nov-35																
97	V013A-	MIA Concourse F New Apron Phase 2	1438	02-Nov-31	06-May-37																
98	V013B-	MIA Cc F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2676	12-Jul-32	08-Nov-39																
99	V013C-	MIA Cc F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2678	06-Jan-35	06-May-42																
100	P259A-	MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	1479	21-Oct-38	07-Nov-42																
101	V008E-	MIA New Cc Enabling Up-Gauge & Down-gauge Project	1574	21-Feb-27	13-Jun-31																
102	X079A	MIA Concourse G Demolition	2676	13-Jun-26	09-Oct-33																
103	SOUTH TERMINAL EXPANSION		1755	29-Nov-19 A	16-Dec-29																
104	AA018B-	MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	1108	29-Nov-19 A	05-Apr-26																
105	AB050A-	MIA Building 3050 Demolition - South Terminal Enabling	522	03-Jun-22 A	27-Aug-24																
106	AB049A-	Temporary South Terminal GSE facility & 20th Street Modifications AOA - Pending MII	1415	08-Aug-22 A	06-Feb-27																
107	V005A-	MIA South Terminal Apron and Utilities Modification - Pending MII	2294	22-Feb-22 A	04-Jul-29																
108	X078A-	MIA South Terminal Expansion East (New Gates) Phase 1 - Pending MII	2294	22-Feb-22 A	04-Jul-29																
109	W019B-	MIA Fueling Maintenance and Administration Consolidation Building - CCR TO CANCEL	1904	24-Nov-23	08-Feb-29																
110	X071A-	MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling	1144	04-Dec-25	20-Jan-29																
111	AB048B-	MIA Demolition Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling	1069	13-Jan-27	16-Dec-29																
112	T042B	MIA BHS Central Terminal to South Terminal Crossover	394	11-Oct-21 A	26-Sep-24																
113	T042C-	MIA Central and South Terminal Bag Claim Optimization Phase 1 (CD#14&15)	540	13-Jul-21 A	20-Apr-25																
114	BA059A-	MIA Central and South Terminal Bag Claim Optimization Phase 2 (CD#11,12 & 13) & 3(CD#9 & 10)	1166	01-Aug-23	18-Jan-28																
115	CARGO AND NON-TERMINAL BUILDINGS		2463	01-Dec-20 A	01-Sep-32																
116	X035A-	MIA Building 702 Apron & Airside Improvements - ON HOLD	2134	25-Mar-23	25-Jan-29																
117	AB041A-	MIA Building 3032 Replacement	1449	03-Mar-22 A	12-Mar-27																
118	X035C-	MIA Buildings 703 and 703A Demolition and Environmental Assessment and Remediation - ON HO	585	30-Sep-21 A	29-Oct-24																
119	MIA Building 5A Tenants Relocation Projects:		730	04-Nov-21 A	10-Jan-26																
120	AA058C-	Finance and Administration Division Offices Relocation	730	28-Jan-22 A	10-Jan-26																
121	AA058D-	MIA Building 5A Tenants Relocation	547	04-Nov-21 A	29-Apr-25																
122	AA058A-	MIA Consolidated Office Complex (Finishes Cc D Landside)	502	01-Dec-20 A	26-Feb-25																
123	AA058B-	MIA Demolition Building 5A	1851	13-Apr-23	06-May-28																

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of March 25, 2023**

Data Date: 25-Mar-23

#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	
124	V038A - MIA GSE Facility for North Terminal		2403	13-Dec-23	11-Jul-30															
125	X035E - MIA Demolition Building 704		1385	20-Oct-27	04-Aug-31															
126	AA039A - MIA West Cargo Truck Parking		2159	05-Oct-26	01-Sep-32															
127	LANDSIDE / ROADWAYS		2818	18-Jul-22 A	11-Jan-34															
128	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding		1216	27-Jul-22 A	22-Nov-27															
129	AB016A MIAAOA Perimeter Security Hardening Project - Phase 01		1265	18-Jul-22 A	28-Jan-28															
130	BA026A - MIA MIC Passenger Remote Parking Lot and TNC Parking Relocation to the MIC		1200	20-Jun-23	24-Jan-28															
131	AB016B-F MIAAOA Perimeter Security Hardening Project - Phase 02-06		1823	08-Sep-23	03-Sep-30															
132	X061A - MIA Perimeter Road Bridge Replacement		2441	04-Sep-24	11-Jan-34															
133	FUEL FACILITIES		3660	09-Nov-22 A	31-Mar-33															
134	W019A - MIA Fuel Storage Facility Expansion - Phase 1		2377	09-Nov-22 A	25-Sep-29															
135	W019C - MIA Fuel Storage Facility Expansion Phase 2		2184	09-Apr-27	31-Mar-33															
136	GENERAL AVIATION AIRPORTS		2693	31-Aug-18 A	20-Jul-33															
137	V009A - TMB RIM HS1 with Taxiway H West Extension to Threshold 9R		283	24-Oct-18 A	01-Jan-24															
138	Y145A - Homestead General Aviation -Security Enhancement		474	31-Aug-18 A	16-Jan-25															
139	Y145A - I Security Enhancement Phase I - New Airport Operation Area Fence		0	31-Aug-18 A	26-Feb-21 A															
140	Y145A - II Security Enhancement Phase II		474	31-Aug-18 A	16-Jan-25															
141	X010A - OPF Engine Run-Up Pad		652	15-Aug-19 A	24-Sep-25															
142	X005A - OPF Blast Fence		652	15-Aug-19 A	24-Sep-25															
143	X009A- Miami-Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation (VIP)		795	17-Aug-20 A	11-Apr-26															
144	W125A/B - TMB South Apron Expansion / New Taxilane		1964	30-Jun-22 A	08-Aug-28															
145	BA001A - TMB New AGS III Taxilane and Access Road		1858	29-Dec-22 A	24-Apr-28															
146	AC042A - OPF RIM 3 and TW Y and Y 7		1245	06-Nov-23	13-Aug-28															
147	AC002A - OPF RIM 20		1245	06-Nov-24	14-Aug-29															
148	AA022A - TMB New ATCT		2693	31-Aug-21 A	20-Jul-33															
149	TERMINAL-WIDE		1370	27-Jan-21 A	23-Jun-28															
150	W099B - MIA North and Central Terminal Passenger Loading Bridges Phase 2		1361	07-Apr-23	23-Jun-28															
151	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)		535	15-Oct-21 A	09-Sep-24															
152	AC040A - MIA Terminal-Wide Compliant Two-Way Emergency Radio Communications System		497	27-Jan-21 A	18-Feb-25															
153	BA027A - MIA Police / Fire Microwave Relocation		397	06-Feb-23 A	01-Oct-24															
154	MIA Tenant Relocation Projects:		1058	05-Apr-21 A	14-Apr-27															
155	AC007A - MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation		374	05-Apr-21 A	01-Apr-24															
156	AC007B - MIA Bldg. 3030 SITA Demolition & Renovation		374	01-Sep-21 A	29-Aug-24															
157	BA040A - MIA Building 3025 Demolition Trailer City		302	08-Aug-22 A	21-May-24															
158	AA075A - CTR Phase 1 Tenant Relocation Project		1414	01-Jun-23	14-Apr-27															
159	MIA Checkpoint Upgrades Projects		1326	01-Oct-21 A	24-Apr-28															
160	V008F- MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works - Demo & Finishes		885	01-Oct-21 A	25-Aug-25															
161	AC088A - MIA North Terminal D2 Checkpoint Upgrades		559	01-Aug-22 A	15-May-25															
162	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment		633	01-Aug-22 A	27-Aug-25															
163	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades		691	04-Jul-23	24-Feb-26															
164	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades		686	08-Jan-24	24-Aug-26															

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of March 25, 2023**

Data Date: 25-Mar-23

#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	
165	AC087A	MIA South Terminal Cc H Checkpoint Modifications	733	07-Aug-24	29-May-27															
166	BA055A	MIA Central Terminal Cc G Checkpoint Upgrades	691	30-Aug-25	24-Apr-28															
167	BA013A	MIA Security Checkpoint Equipment Replacement	1195	15-May-23	12-Dec-27															
168	TERMINAL WDE PUBLIC RESTROOMS		1970	04-Sep-19 A	11-Oct-30															
169	AA017A-1	MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	551	16-Dec-19 A	05-May-25															
170	AA017A-2	MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	308	13-Dec-19 A	26-Jan-24															
171	AA017B-1	MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	249	10-Sep-19 A	28-Nov-23															
172	AA017B-2	MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR	696	04-Sep-19 A	24-Nov-25															
173	AA017C-1	MIA South Terminal Public Restrooms Modernization Phase C1, 10 RR	299	24-Oct-19 A	17-Jan-24															
174	AA017C-2	MIA South Terminal Public Restrooms Modernization Phase C2, 6 RR	90	18-Dec-19 A	22-Jun-23															
175	AA017D	MIA Terminal Public Restroom Modernization - Phase 1.2-5	2758	21-May-21 A	11-Oct-30															

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout