



MDAD CIP SCHEDULE
July 25, 2025 Update

Data Date: 25-Jul-2025

#	Activity Name	At Completion Duration	Start	Finish	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
1	General Aviation Airports Program	5510	31-Aug-2018 A	30-Sep-2033																		
2	AA022A - TMB New ATCT	4414	31-Aug-2021 A	30-Sep-2033																		
3	AC002A - OPF Runway Incursion Mitigation RIM 20	2610	31-Mar-2023 A	22-May-2030																		
4	AC042A - OPF Runway Incursion Mitigation RIM 3 and TW Y and Y7	1901	23-May-2024 A	05-Aug-2029																		
5	BA001A - TMB New AGS III Taxilane and Access Road	2067	29-Dec-2022 A	25-Aug-2028																		
6	W125A - TMB South Apron Expansion / New Taxilane	2439	30-Jun-2022 A	03-Mar-2029																		
7	X005A - OPF Blast Fence	2397	15-Aug-2019 A	07-Mar-2026																		
8	X009A - OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation	1996	17-Aug-2020 A	02-Feb-2026																		
9	X010A - OPF Engine Run-Up Pad	2764	15-Aug-2019 A	09-Mar-2027																		
10	Y145A - Miami Homestead General Aviation Security Enhancement	2796	31-Aug-2018 A	26-Apr-2026																		
11	MIA Airfield / Airside Program	3133	10-May-2022 A	06-Dec-2030																		
12	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	3133	10-May-2022 A	06-Dec-2030																		
13	Y118A - MIA RIM Hot Spot 4 (Corral Area)	2540	21-Oct-2022 A	03-Oct-2029																		
14	MIA Building Recertification Program	3348	16-Nov-2020 A	15-Jan-2030																		
15	AA066A-1R - MIA Bldg 3089 Park-8 40-year Recertification - Structural Repairs	2000	16-Nov-2020 A	08-May-2026																		
16	AA067A - MIA 3030 Building 40-Year Recertification	1788	14-Sep-2021 A	06-Aug-2026																		
17	AA067B - MIA 3150 Building 40-Year Recertification	1349	12-Aug-2022 A	21-Apr-2026																		
18	AC075A - Multiple 40-year Recertification - Multi-Service	1692	08-Nov-2021 A	26-Jun-2026																		
19	AC075B - MIA Bldg. 3049 Recertification	1688	14-Nov-2022 A	28-Jun-2027																		
20	AC075F - MIA Bldg. 719 Building Recertification & Repairs	905	04-Apr-2024 A	25-Sep-2026																		
21	CA049A - TMB 505 Building 30- Year Recertification	1467	15-Jan-2025 A	20-Jan-2029																		
22	CA050A - TMB B1 Building 30- Year Recertification	1837	11-Jan-2024 A	20-Jan-2029																		
23	CA132A - TMB 247 Building 30- Year Recertification	1837	11-Jan-2024 A	20-Jan-2029																		
24	CA165A - MIA 3202 Building Recertification	1314	08-Mar-2024 A	12-Oct-2027																		
25	CA166A - MIA HGA Buidng 5 Recertification	1080	01-Jan-2024 A	15-Dec-2026																		
26	CA184A - MIA 3038 Building 40-Year Recertification	1298	15-Jan-2024 A	04-Aug-2027																		
27	CA185A - MIA Building 3033 Recertification	1017	15-Jan-2024 A	27-Oct-2026																		
28	DA008A - MIA 3094 Building 50-Year Recertification	1300	29-Dec-2023 A	20-Jul-2027																		
29	DA009A - MIA 3095 Building 50-Year Recertification	1486	09-Feb-2024 A	04-Mar-2028																		
30	DA026A - MIA 896 Building 60-Year Recertification	1168	28-Jun-2024 A	08-Sep-2027																		
31	DA030A- MIA 805 Building 30- Year Recertification	1683	04-Mar-2024 A	21-Oct-2028																		
32	DA031A - MIA 770 Building 50- Year Recertification	1654	25-Feb-2025 A	05-Sep-2029																		
33	DA039A - TMB 228 Building 30- Year Recertification	1440	11-Feb-2025 A	20-Jan-2029																		
34	DA072A - MIA 889 Building 50-Year Recertification	1851	23-Aug-2024 A	16-Sep-2029																		
35	DA073A - TMB 225 Building 30- Year Recertification	1691	03-Jun-2024 A	18-Jan-2029																		
36	DA074A - TMB 123 Building 30- Year Recertification	1711	03-Jun-2024 A	07-Feb-2029																		
37	DA075A - TMB Bldg. 121 Recertification	1193	03-Jun-2024 A	08-Sep-2027																		
38	DA108A - MIA 700 Building 30- Year Recertification	1276	15-Nov-2024 A	13-May-2028																		
39	DA123A - MIA 3062 Building 60-Year Recertification	1200	20-Dec-2024 A	02-Apr-2028																		
40	DA159A - MIA 3151 Building 40-Year Recertification	990	23-Dec-2024 A	08-Sep-2027																		
41	EA040A - MIA 875 Building Recertification	1051	08-Nov-2024 A	29-Nov-2028																		
42	EA089A - MIA Building 3054 Recertification	1688	03-Jun-2025 A	15-Jan-2030																		
43	MIA Bridges Program (RM)	1965	04-Jan-2021 A	22-May-2026																		
44	AB060A - MIA Bridge 874648 MSE Wall A3 Erosion	1965	04-Jan-2021 A	22-May-2026																		
45	MIA Cargo and Non Terminal Buildings Program	4363	01-Dec-2020 A	10-Nov-2032																		
46	AA039A - MIA West Cargo Truck Parking	1973	05-Oct-2026	28-Feb-2032																		
47	AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin. Offices Relocation)	2397	01-Dec-2020 A	25-Jun-2027																		
48	AA058B - MIA Demolition Building 5A	2017	25-Jun-2023 A	31-Dec-2028																		
49	AA058C - MIA Finance Division Offices Relocation	1923	28-Jan-2022 A	05-May-2027																		

Planning

A/E Procurement

Dsg & Construction Documents

Bid, Award & NTP

Construction

DB-Construction

Close Out

Financial Close Out

Waiting Period

Milestone

Summary



MDAD CIP SCHEDULE
July 25, 2025 Update

Data Date: 25-Jul-2025

#	Activity Name	At Completion Duration	Start	Finish	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
50	AA058D - MIA Contracts Administration Office Relocation	2465	04-Nov-2021 A	03-Aug-2028																		
51	AB041A - MIA New Office Building 3053 Construction	2257	03-Mar-2022 A	06-May-2028																		
52	AB041A-1 - MIA Bldg. 3032 Demolition and Replacement - Demolition	1570	03-Mar-2022 A	19-Jun-2026																		
53	CA033A - MIA Building 3030 Intelligent Peripheral Equipment (IPE) Room Expansion	2041	11-Jul-2022 A	10-Feb-2028																		
54	CA052A - MIA Building 3030 Wing C Consultants Area Renovation	1043	03-Jun-2024 A	11-Apr-2027																		
55	DA094A - MIA Building 3030 Second Floor E-Wing Office Renovation	1062	26-Jul-2024 A	22-Jun-2027																		
56	DA142A - MIA Park 8 Ground Level-Electric Vehicle Charging Stations	738	18-Oct-2024 A	25-Oct-2026																		
57	V038A - MIA GSE Facility for North Terminal	2530	13-Jan-2025 A	17-Dec-2031																		
58	X035A - MIA Building 702 Apron & Airside Improvements	1613	25-Oct-2024 A	25-Mar-2029																		
59	X035C - Demolition Bldg 703 & 703A	1717	30-Sep-2021 A	12-Jun-2026																		
60	X035E - Demolition Bldg 704	1606	19-Jun-2028	10-Nov-2032																		
61	MIA Central Base Apron and Utilities Program	3629	01-Dec-2015 A	06-Nov-2025																		
62	V037A - MIA Central Base Apron and Utilities Modifications and Expansion	3629	01-Dec-2015 A	06-Nov-2025																		
63	MIA Central Terminal Program	9293	28-Nov-2018 A	07-May-2044																		
64	BA061A - MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	3341	04-Aug-2022 A	26-Sep-2031																		
65	CA096A - MIA Cc E Glazing	1869	05-Feb-2025 A	19-Mar-2030																		
66	CA176A - MIA E-Satellite Terminal Seating	1077	22-Apr-2024 A	03-Apr-2027																		
67	DA059A - MIA Central Terminal Concourse F Gates AVDGS Installation	1831	26-Aug-2024 A	30-Aug-2029																		
68	DA076A - MIA Central Terminal Cc F BHS New Piers and Cross Over South	1710	01-Jun-2024 A	04-Feb-2029																		
69	DA083A - MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	1031	19-Aug-2024 A	15-Jun-2027																		
70	DA095A - MIA Central Terminal Concourse E Door Sets E4551, E4651,and E4656 Replacement	965	03-Jun-2024 A	23-Jan-2027																		
71	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	1986	30-Nov-2038	07-May-2044																		
72	T042C - MIA Central and South Terminal Bag Claim Optimization Phase 1	1744	13-Jul-2021 A	21-Apr-2026																		
73	T072L - MIA Cc E FIS Area Renovations - Phase 2	4249	01-May-2020 A	18-Dec-2031																		
74	V008B - MIA New Concourse F	3877	26-Mar-2025 A	05-Nov-2035																		
75	V008C - MIA Central Terminal Redevelopment - Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3341	04-Aug-2022 A	26-Sep-2031																		
76	V008E - MIA New Cc Enabling Up-Gauge & Down-gauge Project	1371	21-Feb-2027	22-Nov-2030																		
77	V008F-1 - MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Demolition	1869	01-Oct-2021 A	12-Nov-2026																		
78	V008F-2 - MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Finishes	1869	01-Oct-2021 A	12-Nov-2026																		
79	V008F-3 - MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6, F8 Rehabilitation	1669	20-Dec-2021 A	15-Jul-2026																		
80	V008F-4 - MIA Concourse F Refurbishment - Access Control & Camera Upgrades	2349	30-Nov-2021 A	06-May-2028																		
81	V008F-5 - MIA Concourse F Refurbishment - 3rd Floor Restrooms	2208	21-Jul-2022 A	05-Aug-2028																		
82	V008F-6 - MIA Concourse F Refurbishment - PC Air & 400 Hz	1827	28-Jun-2021 A	28-Jun-2026																		
83	V008F-7 - MIA Concourse F Refurbishment - Elevators	1877	06-Sep-2021 A	26-Oct-2026																		
84	V013A - MIA Concourse F Apron Phase 1	2221	01-Dec-2028	30-Dec-2034																		
85	V013A - MIA Concourse F Apron Phase 2	1994	18-Nov-2030	03-May-2036																		
86	V013B - MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2499	01-Jul-2031	03-May-2038																		
87	V013C - MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2508	21-Jun-2033	02-May-2040																		
88	X079A - MIA Concourse G Demolition	2379	03-May-2027	05-Nov-2033																		
89	Y129A - MIA Low E Train Station Emergency Doors	4470	28-Nov-2018 A	22-Feb-2031																		
90	MIA Concourse E Rehabilitation Program	6080	15-Apr-2016 A	06-Dec-2032																		
91	AA005A - MIA Lower Cc E, E Satellite and DE Connector Stucco Replacement, Exterior Painting, Lightning Prot	2870	27-Nov-2018 A	05-Oct-2026																		
92	CA010A - MIA Cc. Low E and E-Satellite Mechanical and Electrical Rooms Upgrade	3157	16-Apr-2024 A	06-Dec-2032																		
93	DA152A - MIA Central Terminal Cc E Innovation GIS Section Relocation Offices	1332	26-Nov-2024 A	19-Jul-2028																		
94	T072B-3 - MIA Lower Cc E 400 Hz Generator Room Upgrade	3575	15-Apr-2016 A	27-Jan-2026																		
95	T072F-2 - Lower Concourse E Glazing	2247	31-Jul-2020 A	24-Sep-2026																		
96	T072F-4 - Lower Concourse E Mechanical and Electrical Equipment Replacement	2872	11-Jun-2020 A	21-Apr-2028																		
97	U010D-I - MIA Satellite E New Chiller Plant	3427	11-Mar-2019 A	28-Jul-2028																		
98	U010F-2 - MIA Satellite E Glazing	2247	31-Jul-2020 A	24-Sep-2026																		

Planning

Dsg & Construction Documents

Construction

Close Out

Waiting Period

Summary

A/E Procurement

Bid, Award & NTP

DB-Construction

Financial Close Out

Milestone



MDAD CIP SCHEDULE
July 25, 2025 Update

Data Date: 25-Jul-2025

#	Activity Name	At Completion	Start	Finish	25	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	42
99	U010F-5 - MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	1997	31-May-2022 A	17-Nov-2027																		
100	U010F-7 - MIA Satellite E Elevators Refurbishment	3599	30-Nov-2016 A	07-Oct-2026																		
101	U010F-7.1 - MIA New Satellite E Elevator	2594	27-Nov-2018 A	02-Jan-2026																		
102	U010F-7.2 - MIA ADA Ramp Elevator Vestible	862	04-Dec-2023 A	13-Apr-2026																		
103	MIA Conveyance Equipment Replacement Program	4212	01-Jan-2024 A	13-Jul-2035																		
104	CA180A - MIA Conveyance Equipment	4212	01-Jan-2024 A	13-Jul-2035																		
105	MIA Fuel Facilities Program	5864	07-Nov-2016 A	26-Nov-2032																		
106	W019A - MIA Fuel Storage Facility Expansion	4588	07-Nov-2016 A	30-May-2029																		
107	W019C - MIA Fuel Storage Facility Expansion Phase 2	2059	09-Apr-2027	26-Nov-2032																		
108	MIA Land Acquisition Program	2393	20-Mar-2020 A	07-Oct-2026																		
109	AA122A - MIA Land Acquisition	2194	20-Mar-2020 A	22-Mar-2026																		
110	DA096A - MIA 7200 Building Acquisition (MII Approval)	906	15-Apr-2024 A	07-Oct-2026																		
111	EA037A - Tamiami Canal Property	449	31-Mar-2025 A	22-Jun-2026																		
112	MIA Landside and Roadways Program	5334	12-Jun-2020 A	18-Jan-2035																		
113	AB003B - MIA 874635 Bridge Rehabilitation – Ice	2837	12-Jun-2020 A	18-Mar-2028																		
114	AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2541	18-Jul-2022 A	01-Jul-2029																		
115	AB016B - MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave	3917	01-Oct-2020 A	22-Jun-2031																		
116	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2529	27-Jul-2022 A	28-Jun-2029																		
117	BA026A - MIA MIC Passenger Remote Parking Lot and TNC Parking Relocation to the MIC	869	26-Jun-2023 A	10-Nov-2025																		
118	DA188A - MIA Building NW 21st Street Demolition	727	17-Mar-2025 A	13-Mar-2027																		
119	X061A - MIA Perimeter Road Bridge Replacement	3767	26-Sep-2024 A	18-Jan-2035																		
120	MIA Miscellaneous Projects Program	5039	04-Jan-2016 A	20-Oct-2029																		
121	D105C-I - MIA Elevators Modernization	2671	07-Apr-2021 A	29-Jul-2028																		
122	D105C-IA - MIA Parking Garage 40 Year Recertification	3497	10-Oct-2016 A	07-May-2026																		
123	D105C-IB - MIA Parking Garage Structural Repairs	2755	14-Feb-2022 A	30-Aug-2029																		
124	P250A - MIA New AOC (Airport Operations Center)	4526	04-Jan-2016 A	25-May-2028																		
125	V042A - MIA Employee Parking Garage	3624	30-Nov-2016 A	01-Nov-2026																		
126	V043A-4 - MIA Area A - K-1 Ticket Counter Conveyor TC12-TC17	2524	30-Sep-2019 A	27-Aug-2026																		
127	V043A-5 - MIA Area B - Soffit Above Checkpoint H	3593	20-Dec-2019 A	20-Oct-2029																		
128	V043A-6 - MIA Area B - TC11 Conveyor - Dog House	3515	30-Jan-2020 A	13-Sep-2029																		
129	V043A-7 - MIA Central Terminal E-H Ticket Counter Terrazzo Installation	1871	04-Dec-2023 A	16-Jan-2029																		
130	MIA North Terminal Program	4220	30-Nov-2019 A	19-Jun-2031																		
131	AA048A - MIA North Terminal Gate Optimization Phase 1 & 2	3127	02-Feb-2022 A	25-Aug-2030																		
132	AA048B - MIA North Terminal Gate Infrastructure Upgrades	2573	08-Jul-2022 A	23-Jul-2029																		
133	AA126A - MIA American Airline North Terminal Restrooms Modifications	2267	30-Nov-2019 A	12-Feb-2026																		
134	AB003A - MIA E Satellite APM Bridge Rehabilitation	2515	12-Jun-2020 A	01-May-2027																		
135	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS	3927	18-Sep-2020 A	19-Jun-2031																		
136	AC001A - MIA Central Base AOA Construction Gate	1816	28-Feb-2022 A	17-Feb-2027																		
137	BA017A - MIA North Terminal Additional Skytrain Vehicles	1688	14-Feb-2022 A	28-Sep-2026																		
138	CA100A - MIA North Terminal Chiller Plant 1 CP1 Replacement	1102	20-Apr-2023 A	25-Apr-2026																		
139	CA113A - MIA Cc D CBP Passport Processing Area	901	01-Jun-2023 A	17-Nov-2025																		
140	EA004A - MIA ELBC System Furnishing and Installation	1611	06-Jan-2025 A	04-Jun-2029																		
141	T180B - MIA Concourse D West Extension - D60 Building Expansion	3249	01-Jun-2022 A	23-Apr-2031																		
142	T180D - MIA Cc D West Extension (D60) Apron and Utilities	3249	01-Jun-2022 A	23-Apr-2031																		
143	MIA Passenger Boarding Bridges Program	3391	15-Aug-2017 A	26-Nov-2026																		
144	W099A-2 - MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3144	15-Aug-2017 A	24-Mar-2026																		
145	W099A-3 - MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	1928	19-Oct-2020 A	28-Jan-2026																		
146	W099A-4 - MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	1733	28-Feb-2022 A	26-Nov-2026																		
147	MIA Reserve Maintenance Program	3690	23-Mar-2016 A	29-Apr-2026																		

Planning

Dsg & Construction Documents

Construction

Close Out

Waiting Period

Summary

A/E Procurement

Bid, Award & NTP

DB-Construction

Financial Close Out

Milestone



MDAD CIP SCHEDULE
July 25, 2025 Update

Data Date: 25-Jul-2025

#	Activity Name	At Completion Duration	Start	Finish	25	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	42
148	BA029A - MIA Marketplace Art Vitrines	2067	24-Aug-2020 A	21-Apr-2026																		
149	EA021A - MIA South Terminal - Common Use Self-Service (CUSS) Kiosk Replacement	443	11-Feb-2025 A	29-Apr-2026																		
150	X113A - MIAAdmiral's Club Infrastructure and New Stairs	3442	23-Mar-2016 A	25-Aug-2025																		
151	X116A - MIA Cc H Restrooms Renovation	2874	31-Jan-2018 A	13-Dec-2025																		
152	MIA South Terminal	3445	27-Nov-2018 A	02-May-2028																		
153	DA076B - MIA Concourse H Temporary Carrousel Retrofit	1024	18-Nov-2024 A	07-Sep-2027																		
154	DA076C - MIA MIA Concourse J Default Carrousel and New Pier	1012	26-Jul-2025	02-May-2028																		
155	T012A – MIA Cc H Gates and internationalization AVDGS	3316	27-Nov-2018 A	25-Dec-2027																		
156	X116B - MIA Cc H Restrooms New Clean Outs	449	25-Oct-2024 A	16-Jan-2026																		
157	MIA South Terminal Expansion Program	4481	29-Nov-2019 A	05-Mar-2032																		
158	AA018A - MIA South Terminal Curtain Wall System (MCC 2Y)	1854	21-Oct-2023 A	16-Nov-2028																		
159	AA018B - MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	2977	29-Nov-2019 A	22-Jan-2028																		
160	AA018C – MIA South Terminal Concourse J Rehabilitation	1854	21-Oct-2023 A	16-Nov-2028																		
161	AB048B - MIA Building 3051 Demolition (Gas Station) and Building 3045 (Car Wash) - South Terminal Enabling	933	16-Aug-2029	05-Mar-2032																		
162	AB050A - MIA Demolition Building 3050 - South Terminal Apron Enabling	1347	03-Jun-2022 A	08-Feb-2026																		
163	T042B - MIA BHS Central Terminal to South Terminal Crossover	1743	11-Oct-2021 A	19-Jul-2026																		
164	X071A - MIA Vehicle Fueling and Car Wash Facility	1178	19-Jan-2028	10-Apr-2031																		
165	X078A - MIA South Terminal Expansion East (New Gates) Phase 1-Cc "K" and Apron	2861	22-Feb-2022 A	22-Dec-2029																		
166	MIA Support Projects Program	5446	10-Jan-2015 A	07-Dec-2029																		
167	AA094A - MIA Biometric Enabled Common Use Passenger Processing System	2217	11-May-2020 A	05-Jun-2026																		
168	AA142A - MIA Perimeter Protection	1010	17-Feb-2024 A	22-Nov-2026																		
169	BA133A - MIA Perimeter of Protection Project	2077	01-Apr-2024 A	07-Dec-2029																		
170	EA003A - MIA Credential and Identity Management System (COTS)	954	23-Jan-2025 A	03-Sep-2027																		
171	U023A - MIA South Terminal Smoke Evacuation Part 2	1432	28-Mar-2022 A	26-Feb-2026																		
172	U040A - MIA Parking Access & Revenue Control System Replacement	3822	09-Oct-2015 A	26-Mar-2026																		
173	U128A - MIA Central Terminal CCTV and Access Control	4349	10-Jan-2015 A	07-Dec-2026																		
174	V100A - MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	4317	29-Aug-2016 A	23-Jun-2028																		
175	V102A - OPF Customs Building Expansion-Remodeling	3981	20-May-2015 A	12-Apr-2026																		
176	X149A - MIA CC G Preconditioned Air Equipment	2729	10-Sep-2018 A	28-Feb-2026																		
177	Y003A - MIA Airport Surface Management System (SMS)	2614	01-Sep-2018 A	27-Oct-2025																		
178	MIA Terminal Wide Program	6992	27-Jan-2021 A	19-Mar-2040																		
179	AC117A - MIA Upper & Lower Drive Pedestrian Crosswalk Lighting Evaluation & Replacement	1488	09-Sep-2024 A	22-May-2030																		
180	AC007B - MIA Bldg. 3030 2nd Floor SITA Area Demolition	1780	01-Sep-2021 A	16-Jul-2026																		
181	AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communications System	1917	27-Jan-2021 A	27-Apr-2026																		
182	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1702	15-Oct-2021 A	12-Jun-2026																		
183	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1172	07-Jun-2024 A	22-Aug-2027																		
184	AC087A - MIA South Terminal Cc H Checkpoint Modifications	1277	26-Jul-2025	22-Jan-2029																		
185	AC088A - MIA North Terminal D2 Checkpoint Upgrades	1414	01-Aug-2022 A	14-Jun-2026																		
186	BA013A - MIA Security Checkpoint Equipment Replacement	2139	15-Feb-2024 A	23-Dec-2029																		
187	BA027A - MIA Police / Fire Microwave Relocation	1132	06-Feb-2023 A	13-Mar-2026																		
188	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1068	21-Apr-2025 A	13-Mar-2028																		
189	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	1640	01-Oct-2025	28-Mar-2030																		
190	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1463	01-Aug-2022 A	02-Aug-2026																		
191	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	1773	26-Oct-2023 A	01-Sep-2028																		
192	BA093A - MIA FAT Oil and Grease (FOG) Program (Phase 1)	5351	26-Jul-2025	19-Mar-2040																		
193	CA004A - MIA Cc F to H Interconnector	2155	06-Nov-2023 A	29-Sep-2029																		
194	CA004B - MIA Cc F to H Interconnector - Tenant Relocation	1843	13-Sep-2024 A	29-Sep-2029																		
195	CA179A - MIA CBP Door Installation	1072	26-Mar-2024 A	02-Mar-2027																		
196	DA005B - MIA CNG Buses (Natural Gas)	851	02-May-2025 A	30-Aug-2027																		

	Planning		Dsg & Construction Documents		Construction		Close Out		Waiting Period		Summary
	A/E Procurement		Bid, Award & NTP		DB-Construction		Financial Close Out		Milestone		



MDAD CIP SCHEDULE
July 25, 2025 Update

Data Date: 25-Jul-2025

#	Activity Name	At Completion Duration	Start	Finish	25	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	42
197	DA071A - MIA North Terminal Cc D Terrazo Tile Installation	1397	04-Apr-2025 A	29-Jan-2029																		
198	EA062A - MIA Mobile Application Replacement	425	13-Dec-2024 A	10-Feb-2026																		
199	W099B - MIA North and Central Terminal Passenger Loading Bridges Phase 2	2145	03-Feb-2025 A	18-Dec-2030																		
200	MIA Terminal Wide Roof Program	4136	04-Dec-2019 A	31-Mar-2031																		
201	AA078A - MIA Terminal Wide Re-roofing and Lightning System Upgrades	4136	04-Dec-2019 A	31-Mar-2031																		
202	MIA Terminal Wide Restrooms Modernization Program	3765	04-Sep-2019 A	24-Dec-2029																		
203	AA017A-1 - MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2645	16-Dec-2019 A	13-Mar-2027																		
204	AA017A-2 - MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	2193	13-Dec-2019 A	13-Dec-2025																		
205	AA017B-1 - MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	2311	10-Sep-2019 A	06-Jan-2026																		
206	AA017B-2 - MIA Centra Terminal Public Restrooms Modernization Phase B2, 8 RR	2784	04-Sep-2019 A	18-Apr-2027																		
207	AA017D - MIA North Terminal Public Restroom Modernization	1565	21-May-2021 A	01-Sep-2025																		
208	AA017D-1 - MIA North Terminal Public Restroom Modernization - Group 1	1619	20-Aug-2024 A	24-Jan-2029																		
209	AA017D-2 - MIA North Terminal Public Restroom Modernization - Group 2	1319	20-Aug-2024 A	30-Mar-2028																		
210	AA017D-3 - MIA North Terminal Public Restroom Modernization - Group 3	1314	20-Aug-2024 A	25-Mar-2028																		
211	AA017D-4 - MIA Central Terminal Public Restroom Modernization - Group 4	1322	20-Aug-2024 A	02-Apr-2028																		
212	AA017D-5 - MIA Terminal Public Restroom Modernization - Group 5	1636	20-Aug-2024 A	10-Feb-2029																		
213	AA017D-6 - MIA Terminal Public Restroom Modernization - Group 6	1331	20-Aug-2024 A	11-Apr-2028																		
214	AA017D-7 - MIA North Terminal Public Restroom Modernization - Group 7	1097	10-Feb-2025 A	11-Feb-2028																		
215	AA017D-8 - MIA North Terminal Public Restroom Modernization - Group 8	1153	10-Feb-2025 A	07-Apr-2028																		
216	AA017D-9 - MIA North Terminal Public Restroom Modernization - Group 9	1603	10-Feb-2025 A	01-Jul-2029																		
217	AA017D-10 - MIA Central Terminal Public Restroom Modernization - Group 10	1243	07-Feb-2025 A	03-Jul-2028																		
218	AA017D-11 - MIA Central Terminal Public Restroom Modernization - Group 11	1267	07-Feb-2025 A	27-Jul-2028																		
219	AA017D-12 - MIA South Terminal Public Restroom Modernization - Group 12	1278	10-Feb-2025 A	10-Aug-2028																		
220	AA017D-13 - MIA South Terminal Public Restroom Modernization - Group 13	1666	10-Feb-2025 A	02-Sep-2029																		
221	AA017D-14 - MIA North Terminal Public Restroom Modernization - Group 14	1423	01-Jul-2025 A	23-May-2029																		
222	AA017D-15 - MIA North Terminal Public Restroom Modernization - Group 15	1273	01-Jul-2025 A	24-Dec-2028																		
223	AA017D-16 - MIA North Terminal Public Restroom Modernization - Group 16	1465	01-Jul-2025 A	04-Jul-2029																		
224	AA017D-17 - MIA Central Terminal Public Restroom Modernization - Group 17	1326	03-Jul-2025 A	17-Feb-2029																		
225	AA017D-18 - MIA South Terminal Public Restroom Modernization - Group 18	1031	10-Feb-2025 A	07-Dec-2027																		
226	AA017D-19 - MIA North Terminal Public Restroom Modernization - Group 19	1116	03-Jul-2025 A	22-Jul-2028																		
227	AA017D-20 - MIA North Terminal Public Restroom Modernization - Group 20	1241	03-Jul-2025 A	24-Nov-2028																		
228	AA017D-21 - MIA North Terminal Public Restroom Modernization - Group 21	1576	01-Sep-2025	24-Dec-2029																		