



MDAD CIP SCHEDULES BY SUBPROGRAM
25-Jul-2026 Update

Data Date: 25-Jul-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
1	General Aviation Airports Program		4282	31-Aug-2018 A	21-May-2030																
2	AA022A - TMB New ATCT (Air Traffic Control Tower)		2864	31-Aug-2021 A	03-Jul-2029																
3	AC002A - OPF Runway Incursion Mitigation (RIM 20)		2609	31-Mar-2023 A	21-May-2030																
4	AC042A - OPF Runway Incursion Mitigation Hot Spot 3 (RIM-03)		1875	23-May-2024 A	10-Jul-2029																
5	BA001A - TMB New ADG III Taxilane and Access Road		2207	29-Dec-2022 A	12-Jan-2029																
6	W125A - TMB South Apron Expansion / New Taxiway C East Extension		2529	30-Jun-2022 A	02-Jun-2029																
7	X005A - OPF Blast Fence		2650	15-Aug-2019 A	15-Nov-2026																
8	X009A - OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation		2239	17-Aug-2020 A	03-Oct-2026																
9	X010A - OPF Engine Run-Up Pad		2823	15-Aug-2019 A	07-May-2027																
10	Y145A - Miami-Homestead General Aviation (X51) Security Project		3132	31-Aug-2018 A	28-Mar-2027																
11	MIA Bridges Program		2270	04-Jan-2021 A	23-Mar-2027																
12	AB060A - MIA Bridge 874648 MSE Wall A3 Erosion		2270	04-Jan-2021 A	23-Mar-2027																
13	MIA Concourse E Rehabilitation Program		6318	15-Apr-2016 A	01-Aug-2033																
14	AA005A - MIA Lower Cc E, E Satellite and DE Connector Stucco, Exterior Painting, Lightning and VDGS		2978	27-Nov-2018 A	21-Jan-2027																
15	CA010A - MIA Cc Low E and E Satellite Mechanical and Electrical Rooms Upgrade		3395	16-Apr-2024 A	01-Aug-2033																
16	DA152A - MIA Central Terminal Cc E Innovation GIS Section Relocation Offices		1718	26-Nov-2024 A	09-Aug-2029																
17	T072B-3 - MIA Lower Cc E 400 Hz Generator Room Upgrade		3762	15-Apr-2016 A	02-Aug-2026																
18	T072F-2 - MIA Lower Concourse E Glazing		2463	31-Jul-2020 A	28-Apr-2027																
19	T072F-4 - Lower Concourse E Mechanical and Electrical Equipment Replacement		3097	11-Jun-2020 A	02-Dec-2028																
20	U010D-I - MIA Satellite E New Chiller Plant		3306	11-Mar-2019 A	28-Mar-2028																
21	U010F-2 - MIA Satellite E Glazing		2463	31-Jul-2020 A	28-Apr-2027																
22	U010F-5 - MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2		2102	31-May-2022 A	01-Mar-2028																
23	U010F-7 - MIA Satellite E Elevators Refurbishment		3766	30-Nov-2016 A	23-Mar-2027																
24	U010F-7.1 - MIA New Satellite E Elevator		2918	27-Nov-2018 A	22-Nov-2026																
25	U010F-7.2 - MIA ADA Ramp Level Elevator Vestible		1149	04-Dec-2023 A	25-Jan-2027																
26	MIA North Terminal Program		5346	30-Nov-2019 A	19-Jul-2034																
27	AA048A - MIA North Terminal Gate Optimization Phase 1		3323	02-Feb-2022 A	09-Mar-2031																
28	AA048B - MIA North Terminal Gate Infrastructure Upgrades		2991	08-Jul-2022 A	14-Sep-2030																
29	AA126A - MIA North Terminal Ramp Level Restrooms Modernization		2552	30-Nov-2019 A	24-Nov-2026																
30	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS		4060	18-Sep-2020 A	30-Oct-2031																
31	AC001A - MIA Central Base AOA Construction Gate		2078	28-Feb-2022 A	06-Nov-2027																
32	BA017A - MIA North Terminal Additional Skytrain Vehicles		1848	14-Feb-2022 A	07-Mar-2027																
33	CA100A - MIA North Terminal Central Chiller Plant 1 (CP1) Replacement		1282	20-Apr-2023 A	22-Oct-2026																
34	EA004A - MIA ELBC System Furnishing and Installation		1869	06-Jan-2025 A	17-Feb-2030																
35	GA025A - MIA North Terminal Optimization Envoy Tenant Relocation		911	31-Jul-2025 A	27-Jan-2028																
36	T180B - MIA Cc D West Extension D60 Ph 2 (Bldg Expansion & Apron)		4432	01-Jun-2022 A	19-Jul-2034																
37	MIA Central Terminal Program		9349	28-Nov-2018 A	02-Jul-2044																
38	BA061A - MIA Central Terminal Redevelopment Phase 1		3469	04-Aug-2022 A	01-Feb-2032																
39	CA096A - MIA Cc. E Satellite and Cc. E Glazing Replacement		2176	05-Feb-2025 A	20-Jan-2031																
40	CA176A - MIA E Satellite Terminal Seating		1140	22-Apr-2024 A	05-Jun-2027																
41	CA176B - MIA E-Satellite Terminal Seating - Phase II		897	13-Jul-2026 A	26-Dec-2028																
42	DA059A - MIA Central Terminal Concourse F Gates AVDGS Installation		2076	26-Aug-2024 A	02-May-2030																
43	DA076A - MIA Central and South Terminal BHS Make-Up Units (Cc F)		2032	01-Jun-2024 A	23-Dec-2029																
44	DA083A - MIA Central Terminal Parking Garage Bridge Connections New Fire Smoke Doors		1207	19-Aug-2024 A	09-Dec-2027																
45	DA095A - MIA Central Terminal Concourse E Door Sets E4551, E4651, and E4656 Replacement		1232	03-Jun-2024 A	17-Oct-2027																
46	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation		2042	30-Nov-2038	02-Jul-2044																
47	T042C - MIA Central and South Terminal Bag Claim Optimization Phase 1		1965	13-Jul-2021 A	28-Nov-2026																
48	T072L - MIA Lower Concourse E FIS Renovations - Phase 2		4903	01-May-2020 A	02-Oct-2033																

Planning Dsg and Construction Documents Construction Closeout Waiting Period
A/E Procurement Bid, Award and NTP DB-Construction Financial Closeout Milestone



MDAD CIP SCHEDULES BY SUBPROGRAM
25-Jul-2026 Update

Data Date: 25-Jul-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
49	V008C	MIA Central Terminal Redevelopment - Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3469	04-Aug-2022 A	01-Feb-2032																
50	V008B	MIA New Concourse F	4438	26-Mar-2025 A	19-May-2037																
51	V008E	MIA Concourse F Enabling Gate Modifications	1373	21-Feb-2027	24-Nov-2030																
52	V008F-1	MIA Cc F Refurbishment - Checkpoint Relocation Improvements Works Demolition	1885	01-Oct-2021 A	28-Nov-2026																
53	V008F-2	MIA Cc F Refurbishment - Checkpoint Relocation Improvement Work Finishes	2236	01-Oct-2021 A	14-Nov-2027																
54	V008F-3	MIA Concourse F Refurbishment - F4 Holdroom Structural Repairs & F4, F6 and F8 Rehabilitation	1960	20-Dec-2021 A	02-May-2027																
55	V008F-4	MIA Concourse F Refurbishment - Access Control & Camera Upgrades	2679	30-Nov-2021 A	31-Mar-2029																
56	V008F-5	MIA Concourse F Refurbishment - 3rd Floor Restrooms	2506	21-Jul-2022 A	30-May-2029																
57	V008F-6	MIA Concourse F Refurbishment - PC Air & 400 Hz	2131	28-Jun-2021 A	28-Apr-2027																
58	V008F-7	MIA Concourse F Refurbishment - Elevators	4374	06-Sep-2021 A	27-Aug-2033																
59	V013A	MIA Concourse F Apron Phase 1	2255	01-Dec-2028	02-Feb-2035																
60	V013A	MIA Concourse F Apron Phase 2	2057	18-Nov-2030	05-Jul-2036																
61	V013B	MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2562	01-Jul-2031	05-Jul-2038																
62	V013C	MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2542	21-Jul-2033	05-Jul-2040																
63	X079A	MIA Concourse G Demolition	2484	01-Aug-2028	20-May-2035																
64	Y129A	MIA Terminal Bldg E APM Doors Rehabilitation	4669	28-Nov-2018 A	09-Sep-2031																
65	MIA South Terminal Program		3813	27-Nov-2018 A	05-May-2029																
66	DA076B	MIA Concourse H Temporary Carrousel Retrofit	1082	18-Nov-2024 A	04-Nov-2027																
67	DA076C	MIA Central and South Terminal BHS Make-Up Units (Cc J)	1015	26-Jul-2026	05-May-2029																
68	T012A	MIA Cc H Gates and Internationalization AVDGS	3659	27-Nov-2018 A	02-Dec-2028																
69	MIA South Terminal Expansion Program		4483	29-Nov-2019 A	07-Mar-2032																
70	AA018A	MIA South Terminal Glazing Rehabilitation - Phase 2	2528	21-Oct-2023 A	21-Sep-2030																
71	AA018B	MIA South Terminal Concourse H Rehabilitation - Phase 1	3360	29-Nov-2019 A	08-Feb-2029																
72	AA018C	MIA South Terminal Concourse J Rehabilitation - Phase 3	2532	21-Oct-2023 A	25-Sep-2030																
73	AB048B	MIA Building 3051 Demo (Gas Station) and Bldg 3045 (Car Wash) - South Terminal Enabling	935	16-Aug-2029	07-Mar-2032																
74	AB050A	MIA Building 3050 Demolition - South Terminal Enabling	1652	03-Jun-2022 A	10-Dec-2026																
75	T042B	MIA BHS Central Terminal to South Terminal Crossover	1869	11-Oct-2021 A	22-Nov-2026																
76	X071A	MIA Vehicle Fueling and Car Wash Facility -South Terminal Enabling	2171	22-Jan-2026 A	01-Jan-2032																
77	X078A	MIA South Terminal Expansion East (New Gates) Phase 1-Cc "K" and Apron	2861	22-Feb-2022 A	22-Dec-2029																
78	MIA Cargo and Non-Terminal Buildings Program		4531	01-Dec-2020 A	27-Apr-2033																
79	AA039A	MIA West Cargo Truck Parking	2042	05-Oct-2026	07-May-2032																
80	AA058A	MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin Offices Relocation)	2786	01-Dec-2020 A	18-Jul-2028																
81	AA058B	MIA Building 5A Demolition	2210	25-Jun-2023 A	12-Jul-2029																
82	AA058C	MIA Finance Division Offices Relocation	2203	28-Jan-2022 A	09-Feb-2028																
83	AA058D	MIA Contracts Administration Office Relocation	2509	04-Nov-2021 A	16-Sep-2028																
84	AB041A	MIA New Office Building 3053 Construction	2219	03-Mar-2022 A	29-Mar-2028																
85	AB041A-1	MIA Bldg 3032 Demolition and Replacement - Demolition	1616	03-Mar-2022 A	04-Aug-2026																
86	AC046A	MIA-Roof Parking Seal Joints & Cracks Rehabilitation	746	09-Feb-2027	24-Feb-2029																
87	AC055A	MIA 700 series Light Pole Repair - Bldg. 714	704	03-Nov-2025 A	07-Oct-2027																
88	CA033A	MIA Bldg 3030 New Telco Room	2341	11-Jul-2022 A	06-Dec-2028																
89	CA052A	MIA Building 3030 Wing C Consultants Area Renovation	1222	03-Jun-2024 A	07-Oct-2027																
90	DA094A	MIA Building 3030 Second Floor E-Wing Office Renovation	1168	26-Jul-2024 A	06-Oct-2027																
91	EA188A	MIA Building 700 Restroom Renovation	1835	05-Aug-2025 A	13-Aug-2030																
92	EA189A	MIA Building 701 Restroom Renovation	1835	05-Aug-2025 A	13-Aug-2030																
93	EA190A	MIA Building 702 Restroom Renovation	1835	05-Aug-2025 A	13-Aug-2030																
94	V038A	MIA GSE Facility for North Terminal	2667	13-Jan-2025 A	02-May-2032																
95	X035A	MIA Building 702 Apron and Airside Improvements	1920	25-Oct-2024 A	26-Jan-2030																
96	X035C	MIA Bldg 703 & 703A Demolition and Environmental Assessment & Remediation	1886	30-Sep-2021 A	28-Nov-2026																

Planning Dsg and Construction Documents Construction Closeout Waiting Period
A/E Procurement Bid, Award and NTP DB-Construction Financial Closeout Milestone



MDAD CIP SCHEDULES BY SUBPROGRAM
25-Jul-2026 Update

Data Date: 25-Jul-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
97	X035E	MIA Bldg 704 Demolition	1774	19-Jun-2028	27-Apr-2033																
98		MIA Terminal Wide Restrooms Modernization Program	4264	04-Sep-2019 A	07-May-2031																
99	AA017A-1	MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2687	16-Dec-2019 A	24-Apr-2027																
100	AA017A-2	MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	2571	13-Dec-2019 A	26-Dec-2026																
101	AA017B-1	MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	2713	10-Sep-2019 A	12-Feb-2027																
102	AA017B-2	MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR	3767	04-Sep-2019 A	26-Dec-2029																
103	AA017D	MIA North Terminal Public Restroom Modernization - Phases 1.2-1.5	1929	21-May-2021 A	31-Aug-2026																
104	AA017D-1	MIA North Terminal Public Restrooms Modernization - Group 1	1627	20-Aug-2024 A	01-Feb-2029																
105	AA017D-2	MIA North Terminal Public Restrooms Modernization - Group 2	1536	20-Aug-2024 A	02-Nov-2028																
106	AA017D-3	MIA North Terminal Public Restrooms Modernization - Group 3	1509	20-Aug-2024 A	06-Oct-2028																
107	AA017D-4	MIA Central Terminal Public Restrooms Modernization - Group 4	1710	20-Aug-2024 A	25-Apr-2029																
108	AA017D-5	MIA South Terminal Public Restrooms Modernization - Group 5	1780	20-Aug-2024 A	04-Jul-2029																
109	AA017D-6	MIA South Terminal Public Restrooms Modernization - Group 6	1537	20-Aug-2024 A	03-Nov-2028																
110	AA017D-7	MIA North Terminal Public Restrooms Modernization - Group 7	1401	10-Feb-2025 A	11-Dec-2028																
111	AA017D-8	MIA North Terminal Public Restrooms Modernization - Group 8	1667	10-Feb-2025 A	03-Sep-2029																
112	AA017D-9	MIA North Terminal Public Restrooms Modernization - Group 9	1887	10-Feb-2025 A	11-Apr-2030																
113	AA017D-10	MIA Central Terminal Public Restrooms Modernization - Group 10	1497	07-Feb-2025 A	14-Mar-2029																
114	AA017D-11	MIA Central Terminal Public Restrooms Modernization - Group 11	1629	07-Feb-2025 A	24-Jul-2029																
115	AA017D-12	MIA South Terminal Public Restrooms Modernization - Group 12	1509	10-Feb-2025 A	29-Mar-2029																
116	AA017D-13	MIA South Terminal Public Restrooms Modernization - Group 13	1874	10-Feb-2025 A	29-Mar-2030																
117	AA017D-14	MIA North Terminal Public Restrooms Modernization - Group 14	1731	01-Jul-2025 A	27-Mar-2030																
118	AA017D-15	MIA North Terminal Public Restrooms Modernization - Group 15	1573	01-Jul-2025 A	20-Oct-2029																
119	AA017D-16	MIA North Terminal Public Restrooms Modernization - Group 16	1703	01-Jul-2025 A	27-Feb-2030																
120	AA017D-17	MIA Central Terminal Public Restrooms Modernization - Group 17	1557	03-Jul-2025 A	06-Oct-2029																
121	AA017D-18	MIA South Terminal Public Restrooms Modernization - Group 18	1536	10-Feb-2025 A	25-Apr-2029																
122	AA017D-19	MIA North Terminal Public Restrooms Modernization - Group 19	1396	03-Jul-2025 A	28-Apr-2029																
123	AA017D-20	MIA North Terminal Public Restroom Modernization - Group 20	1557	03-Jul-2025 A	06-Oct-2029																
124	AA017D-21	MIA North Terminal Public Restrooms Modernization - Group 21	1852	01-Sep-2025 A	26-Sep-2030																
125	AA017DA	MIA Terminal Wide Public Restrooms Modernization	1393	15-Jun-2026 A	08-Apr-2030																
126	AA017DB	MIA North Terminal Public Restrooms Modernization	1599	20-Dec-2026	07-May-2031																
127	AA017DC	MIA Central and South Terminal Public Restrooms Modernization	1425	08-Oct-2026	02-Sep-2030																
128		MIA Airfield / Airside Program	3377	10-May-2022 A	07-Aug-2031																
129	CA095A	MIA Bldg 612 Airside Tunnel Structural & Life Safety Repairs	3377	10-May-2022 A	07-Aug-2031																
130	Y118A	MIA RIM Hot Spot 4 (Corral Area)	2505	21-Oct-2022 A	29-Aug-2029																
131		MIA Conveyance Equipment Replacement Program	4212	01-Jan-2024 A	13-Jul-2035																
132	CA180A	MIA Escalators, Elevators and Moving Walkways Modernization and Repairs	4212	01-Jan-2024 A	13-Jul-2035																
133		MIA Building Recertification Program	3795	16-Nov-2020 A	07-Apr-2031																
134	AA066A-1R	MIA Bldg 3089 Park-8 40-Year Recertification - Structural Repairs	2274	16-Nov-2020 A	06-Feb-2027																
135	AA067A	MIA Bldg 3030 Recertification	2109	14-Sep-2021 A	23-Jun-2027																
136	AA067B	MIA Bldg 3150 40-Year Recertification	1704	12-Aug-2022 A	11-Apr-2027																
137	AC075A	Multiple 40-Year Recertification - Multi-Service	1991	08-Nov-2021 A	21-Apr-2027																
138	AC075B	MIA Bldg 3049 Recertification	2122	13-Apr-2022 A	02-Feb-2028																
139	AC075E	TMB Bldg 229 Recertification & Repairs	1302	04-Mar-2024 A	26-Sep-2027																
140	AC075F	MIA Bldg 719 Recertification & Repairs	1099	04-Apr-2024 A	07-Apr-2027																
141	CA049A	TMB 505 Building 30-Year Recertification	2116	10-Oct-2023 A	25-Jul-2029																
142	CA050A	TMB B1 Building 30-Year Recertification	1495	10-Oct-2023 A	16-Jul-2029																
143	CA132A	TMB Bldg 247 Recertification	1523	10-Oct-2023 A	29-Aug-2029																
144	CA145A	MIA Terminal Recertification Studies/Phasing Plan	82	26-Jul-2026	15-Oct-2026																

Planning Dsg and Construction Documents Construction Closeout Waiting Period
A/E Procurement Bid, Award and NTP DB-Construction Financial Closeout Milestone



MDAD CIP SCHEDULES BY SUBPROGRAM
25-Jul-2026 Update

Data Date: 25-Jul-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
145	CA165A - MIA 3202 Building Recertification		1314	08-Mar-2024 A	12-Oct-2027																
146	CA166A - HGA Buiding 5 Recertification		1057	01-Jan-2024 A	22-Nov-2026																
147	CA184A - MIA Building 3038 Recertification		1418	15-Jan-2024 A	02-Dec-2027																
148	CA185A - MIA Building 3033 Recertification		1177	15-Jan-2024 A	05-Apr-2027																
149	DA008A - MIA Building 3094 Recertification		1334	29-Dec-2023 A	23-Aug-2027																
150	DA009A - MIA Building 3095 Recertification		2828	06-Sep-2022 A	03-Jun-2030																
151	DA026A - MIA Building 896 Recertification		1656	01-Apr-2024 A	12-Oct-2028																
152	DA030A - MIA Building 805 Recertification		1684	04-Mar-2024 A	12-Oct-2028																
153	DA031A - MIA Building 770 Recertification		1230	07-Mar-2024 A	07-Dec-2028																
154	DA039A - TMB Building 228 Recertification		2024	27-Sep-2024 A	12-Apr-2030																
155	DA072A - MIA Bldg. 889 Recertification		1614	30-May-2024 A	29-Oct-2028																
156	DA073A - TMB Building 225 Recertification		1443	28-May-2024 A	20-Dec-2029																
157	DA074A - TMB Building 123 Recertification		1916	28-May-2024 A	25-Aug-2029																
158	DA075A - TMB Building 121 Recertification		1174	28-May-2024 A	08-Dec-2028																
159	DA108A - MIA Building 700 Recertification		1386	07-Mar-2024 A	15-Jul-2029																
160	DA123A - MIA Building 3062 Park 1 - Building Recertification		1293	28-May-2024 A	24-May-2029																
161	DA159A - MIA Building 3151 Recertification		1529	17-Oct-2024 A	23-Dec-2028																
162	EA008A - MIA Building 3091 Recertification		1538	12-Aug-2024 A	27-Oct-2028																
163	EA018A - MIA Building 3090 Recertification		1760	21-Feb-2024 A	15-Dec-2028																
164	EA040A - MIA Building 875 Recertification		1429	08-Nov-2024 A	06-Oct-2028																
165	EA089A - MIA Building 3054 Recertification		1464	31-Oct-2024 A	02-Nov-2028																
166	EA124A - MIA Building 3099 Recertification		1759	27-Mar-2025 A	18-Jan-2030																
167	EA162A - MIA Building 704 Recertification		3175	27-Oct-2021 A	06-Jul-2030																
168	EA179A - MIA Building 716 Recertification		2044	25-Jan-2025 A	31-Aug-2030																
169	GA006A - MIA Building 3074 Recertification		1831	26-Jan-2026 A	30-Jan-2031																
170	GA010A - MIA Building 706 Recertification		1738	21-Jan-2026 A	24-Oct-2030																
171	GA011A - MIA Building 707 Recertification		1738	21-Jan-2026 A	24-Oct-2030																
172	GA012A - MIA Building 708 Recertification		1731	21-Jan-2026 A	17-Oct-2030																
173	GA015A - MIA Building 701 Recertification		1640	21-Jan-2026 A	18-Jul-2030																
174	GA021A - MIA Building 845 Recertification		1735	02-Feb-2026 A	02-Nov-2030																
175	GA016A - MIA Building 702 Recertification		1647	21-Jan-2026 A	25-Jul-2030																
176	GA022A - MIA Building 714 Recertification		1943	12-Dec-2025 A	07-Apr-2031																
177	GA023A - TMB Building 507 Recertification		1796	04-Feb-2026 A	04-Jan-2031																
178	GA024A - TMB Building 122 Recertification		1796	04-Feb-2026 A	04-Jan-2031																
179	GA055A - TMB Building 114 Recertification		1747	18-Mar-2026 A	28-Dec-2030																
180	MIA Miscellaneous Projects Program		5407	04-Jan-2016 A	23-Oct-2030																
181	AB003A - MIA E Satellite APM Bridge Rehabilitation		2726	12-Jun-2020 A	28-Nov-2027																
182	D105C-I - MIA Elevators Modernization		2394	07-Apr-2021 A	26-Oct-2027																
183	D105C-IA - MIA Parking Garage 40-Year Recertification		3836	10-Oct-2016 A	11-Apr-2027																
184	D105C-IB - MIA Flamingo & Dolphin Garages Repairs and Upgrades		3105	14-Feb-2022 A	15-Aug-2030																
185	P250A - MIA New AOC (Airport Operations Center)		4437	04-Jan-2016 A	26-Feb-2028																
186	V042A - MIA Employee Parking Garage		3875	30-Nov-2016 A	10-Jul-2027																
187	V043A-4 - MIA Central Terminal Ticket Counters, Conveyors and K-1 Doors for TC12 thru TC17		2747	30-Sep-2019 A	07-Apr-2027																
188	V043A-5 - MIA South Terminal Ticket Counters, Conveyors and K-1 Doors - New soffit over Checkpoint H		3961	20-Dec-2019 A	23-Oct-2030																
189	V043A-6 - MIA Central Terminal Ticket Counters, Conveyors and K-1 Doors -6 New Conveyors, Dog House		3383	30-Jan-2020 A	04-May-2029																
190	V043A-7 - MIA Central Terminal E-H Ticket Counter Terrazzo Installation		2276	04-Dec-2023 A	25-Feb-2030																
191	X133A - MIA Terminal C Computer Room		2818	24-Nov-2021 A	11-Aug-2029																
192	Y023A - MIA Computer Room Bldg 3030 1st Floor		2804	24-Nov-2021 A	28-Jul-2029																

Planning Dsg and Construction Documents Construction Closeout Waiting Period
A/E Procurement Bid, Award and NTP DB-Construction Financial Closeout Milestone



MDAD CIP SCHEDULES BY SUBPROGRAM
25-Jul-2026 Update

Data Date: 25-Jul-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
193		MIA Passenger Boarding Bridges Program	3866	15-Aug-2017 A	15-Mar-2028																
194		W099A-2 - MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3487	15-Aug-2017 A	02-Mar-2027																
195		W099A-3 - MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	2271	19-Oct-2020 A	06-Jan-2027																
196		W099A-4 - MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	2208	28-Feb-2022 A	15-Mar-2028																
197		MIA Landside and Roadways Program	4984	12-Jun-2020 A	02-Feb-2034																
198		AB003B - MIA Terminal Upper Drive Bridge Rehabilitation	3119	12-Jun-2020 A	25-Dec-2028																
199		AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2771	18-Jul-2022 A	16-Feb-2030																
200		AB016B - MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave	3891	01-Oct-2020 A	27-May-2031																
201		AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2738	27-Jul-2022 A	23-Jan-2030																
202		BA133A - MIA Perimeter Protection Project	2358	01-Apr-2024 A	14-Sep-2030																
203		EA118A - MIA The Triangle Land Acquisition	616	15-Jul-2025 A	22-Mar-2027																
204		X061A - MIA Perimeter Road Bridge Replacement	3417	26-Sep-2024 A	02-Feb-2034																
205		MIA Fuel Facilities Program	5864	07-Nov-2016 A	26-Nov-2032																
206		W019A - MIA Fuel Storage Facility Expansion (Phase 1)	4590	07-Nov-2016 A	01-Jun-2029																
207		W019C - MIA Fuel Storage Facility Expansion (Phase 2)	2059	09-Apr-2027	26-Nov-2032																
208		MIA Land Acquisition Program	1256	15-Apr-2024 A	22-Sep-2027																
209		DA096A - MIA 7200 Building Acquisition	898	15-Apr-2024 A	29-Sep-2026																
210		EA037A - MIA Tamiami Canal Property Acquisition	756	31-Mar-2025 A	25-Apr-2027																
211		EA132A - MIA GMX 28th Street Warehouse Acquisition	568	01-Sep-2025 A	22-Mar-2027																
212		GA005A - MIA Land Acquisition Warehouse 1800 NW 70th Ave	626	05-Jan-2026 A	22-Sep-2027																
213		MIA Land Acquisition MII 2020 Program	595	05-Aug-2025 A	22-Mar-2027																
214		EA131A - MIA GMX 26th Street Lot Acquisition	595	05-Aug-2025 A	22-Mar-2027																
215		MIA Terminal Wide Program	4368	27-Jan-2021 A	11-Jan-2033																
216		AC007B - MIA Bldg 3030 2nd Floor SITA Area Demolition	2077	01-Sep-2021 A	09-May-2027																
217		AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communication System	2283	27-Jan-2021 A	28-Apr-2027																
218		AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1971	15-Oct-2021 A	08-Mar-2027																
219		AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1396	07-Jun-2024 A	02-Apr-2028																
220		AC087A - MIA Central Terminal Cc H Checkpoint Modifications	1255	17-Aug-2026	22-Jan-2030																
221		AC088A - MIA North Terminal D2 Checkpoint Upgrades	1581	01-Aug-2022 A	28-Nov-2026																
222		BA013A - MIA Security Checkpoints Equipment Replacement	2193	15-Feb-2024 A	15-Feb-2030																
223		BA027A - MIA Police / Fire Microwave Relocation	1543	06-Feb-2023 A	28-Apr-2027																
224		BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1423	21-Apr-2025 A	13-Mar-2029																
225		BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	930	19-Oct-2027	05-May-2030																
226		BA057A - MIA South Terminal Cc J FIS Checkpoint Upgrade/Refurbishment	1844	01-Aug-2022 A	18-Aug-2027																
227		BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	2083	26-Oct-2023 A	08-Jul-2029																
228		BA083A - MIA Skyride Structural Assessment and Repairs	2162	19-Sep-2022 A	19-Aug-2028																
229		CA004A - MIA Cc F to H Interconnector	2112	06-Nov-2023 A	17-Aug-2029																
230		CA004B - MIA Cc F to H Interconnector - Tenant Relocation	1905	13-Sep-2024 A	30-Nov-2029																
231		CA179A - MIA CBP Office and Mechanical Room C-Type Door Installation	1199	26-Mar-2024 A	07-Jul-2027																
232		DA005B - MIA CNG Buses (Natural Gas)	851	02-May-2025 A	30-Aug-2027																
233		DA071A - MIA North Terminal Concourse D Terrazo Tile Installation	1407	04-Apr-2025 A	26-Aug-2030																
234		EA062A - MIA Mobile Application Replacement	636	13-Dec-2024 A	09-Sep-2026																
235		EA160A - MIA BLDG 3099 Central Chiller Plant MEP Engineering Services & Condenser Water Repairs	1523	14-Sep-2025 A	14-Nov-2029																
236		EA203A - NDAC-Powered Radio Access Network (RAN) Turnkey Deployment	2549	20-Jan-2026 A	11-Jan-2033																
237		GA084A - MIA FOG System Condition Assessment Report	1886	27-Apr-2026 A	25-Jun-2031																
238		GA086A - MIA VMware Remediation	339	20-Jul-2026 A	23-Jun-2027																
239		W099B - MIA North and Central Terminal Passenger Loading Bridges - Phase 2	2214	03-Feb-2025 A	25-Feb-2031																
240		MIA Terminal Wide - Fat Oil and Grease (FOG) Program (Phase 1)	4385	31-Jan-2019 A	01-Feb-2031																

Planning Dsg and Construction Documents Construction Closeout Waiting Period
A/E Procurement Bid, Award and NTP DB-Construction Financial Closeout Milestone



MDAD CIP SCHEDULES BY SUBPROGRAM
25-Jul-2026 Update

Data Date: 25-Jul-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
241		BA093A - MDAD Fats, Oils, & Grease (FOG) Treatment System Ugrades & Repairs	1301	16-Jan-2024 A	08-Aug-2027																
242		CA048A - MIA Gate H5 Grease Trap System Upgrades	1627	08-Apr-2023 A	20-Sep-2027																
243		CA048B - MIA Gate J9 Grease Trap System Upgrades	1530	08-Apr-2023 A	15-Jun-2027																
244		CA111A - MIA South Terminal West Rotunda Grease Trap Upgrades	1378	10-Aug-2023 A	18-May-2027																
245		DA057A - MIA North Terminal - Gate D11 Grease Trap Upgrades	1438	01-Feb-2024 A	08-Jan-2028																
246		DA058A - MIA North Terminal - Gate D15 Grease Trap Upgrades	1463	09-Jan-2024 A	10-Jan-2028																
247		EA126A - MIA Gate D-30-37 Grease Trap Upgrades	2074	30-May-2025 A	01-Feb-2031																
248		EA127A - MIA Gate D-E Infill East Grease Trap Upgrades	2058	30-May-2025 A	16-Jan-2031																
249		Y082A - FOG Corrective Active Plan for Grease Trap At Gate D-10	3069	31-Jan-2019 A	26-Jun-2027																
250		MIA Reserve Maintenance Program	3919	24-Aug-2020 A	17-May-2031																
251		AC117A - MIA Light Guard Crosswalk Warning Systems Removal and Replacement	1622	09-Sep-2024 A	10-Dec-2030																
252		BA029A - MIA Marketplace Art Vitrines Remediation	2363	24-Aug-2020 A	11-Feb-2027																
253		CA108A - MIA Employee Parking Lot Electrical Repairs	3394	31-Jan-2022 A	17-May-2031																
254		DA142A - MIA Park 8 Ground Level-Electric Vehicle Charging Stations	774	18-Oct-2024 A	30-Nov-2026																
255		DA188A - MIA Building NW 21st Street Demolition	1156	17-Mar-2025 A	15-May-2028																
256		MIA Support Projects Program	5257	10-Jan-2015 A	01-Jun-2029																
257		AA094A - MIA Biometric Gates System	2569	11-May-2020 A	23-May-2027																
258		EA003A - MIA Turn-Key IDMS Credential System	954	23-Jan-2025 A	03-Sep-2027																
259		U023A - MIA South Terminal Smoke Evacuation Modifications	1629	28-Mar-2022 A	11-Sep-2026																
260		U040A - MIA New Parking Access & Revenue Control System	4206	09-Oct-2015 A	14-Apr-2027																
261		U128A - MIA Central Terminal CCTV and Access Control	4689	10-Jan-2015 A	12-Nov-2027																
262		V100A - MIA Terminal Gates J (VDGS)	4660	29-Aug-2016 A	01-Jun-2029																
263		V102A - OPF Customs Building Remodel	4218	20-May-2015 A	05-Dec-2026																
264		X149A - MIA Cc G Gates 9,10,11,12,14,15 400Hz & PCA	2996	10-Sep-2018 A	22-Nov-2026																
265		MIA Terminal Wide Roof Program	4146	04-Dec-2019 A	10-Apr-2031																
266		AA078A - MIA Terminal Wide Re-Roofing and Lightning System Upgrades	4146	04-Dec-2019 A	10-Apr-2031																