



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of August 31, 2022**

Data Date: 31-Aug-22

#	Activity ID	Activity Name	Start	Finish	2	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	37
1		CENTRAL BASE APRON & UTILITIES PROGRAM	01-Dec-15 A	13-Nov-23																
2	V037A	MIA Central Base Apron and Utilities Modifications and Expansion Phase 1	01-Dec-15 A	13-Nov-23																
3		CONCOURSE E PROGRAM	22-Apr-16 A	01-Aug-27																
4	U010C	MIA Satellite E Ramp Level Demolition and Additional Work	26-Jan-18 A	24-Mar-23																
5	U010F-7	MIA New E-Satellite Elevator	27-Nov-18 A	04-May-23																
6	U010F-7	MIA Satellite E Elevator Refurbishment	30-Nov-16 A	22-Mar-23																
7	AA046A	MIA Lower Cc E and Satellite E Third Floor APM Platform Annunciation System	02-Dec-19 A	08-Sep-23																
8	T072E-1	MIA CBP Offices at Concourse E - Third Level	27-Nov-19 A	12-Oct-23																
9	T072B-3	Lower Concourse E 400 Hz Generator Room Upgrade	22-Apr-16 A	04-Jun-24																
10	AA005A	MIA Lower Cc E, E Sat and DE Connector Stucco, Ext Painting, Lightning Prot. & VDGS	27-Nov-18 A	23-Jun-25																
11	U010F-5	MIA Satellite E Mech and Electrical Equip Replacement - Group No. 01 (AHU#5, 6)	25-Oct-19 A	11-Jul-23																
12	U010F-5	MIA Satellite E Mech and Electrical Equip Replacement - Group No. 02 (Rooftop & APM Area)	31-May-22 A	19-Dec-25																
13	U010A-1	Satellite E Structural Repairs - Phase II	13-Mar-20 A	20-Sep-25																
14	U010F-5	MIA Satellite E Mech and Electrical Equip Replacement - Group No. 03 (Ramp and 2nd Floor)	03-Oct-22	06-Jan-27																
15	T072F-4	Lower Concourse E Electrical Equipment Replacement	11-Jun-20 A	17-Nov-25																
16	U010D-I	MIA Satellite E New Chiller Plant	11-Mar-19 A	03-Jan-26																
17	T072F-2	Lower Concourse E Glazing	31-Jul-20 A	02-Jul-27																
18	U010F-2	MIA Satellite E Glazing	31-Jul-20 A	01-Aug-27																
19		SOUTH TERMINAL PROGRAM	15-May-17 A	29-Aug-24																
20	T042A	MIA South and Central Terminal BHS Improvements	15-May-17 A	18-Dec-22																
21	T012A-3	MIA Cc H Gates & Internationalization - Cc H Stair Demolition	27-Nov-19 A	29-Apr-24																
22	T012A-1&2	MIA Cc H Gates & Internationalization - Cc H VGDS & Security System Upgrade	31-May-18 A	29-Aug-24																
23		MISCELLANEOUS PROJECTS	04-Jan-16 A	28-May-27																
24	P256B	MIA Partial Demo of Building 704, FPL Vault Relocation & Wash Rack Relocation	05-Jul-17 A	28-Sep-22																
25	P256E	MIA West Cargo Fuel Tender Facility Relocation	01-Nov-17 A	23-Dec-22																
26	P256A	MIA Rehabilitation of Taxiways R, S, T; Extend Taxiway R, Reconfigure Connector Taxiway M5	28-May-16 A	26-Dec-22																
27	V006A	MIA Taxi and Transportation Network Company (TNC) Parking Lot and Facilities (Demo Bldg 3039)	04-Jan-21 A	20-May-23																
28	V043A-4	Area A TC 12-17 & Area A K1 Doors	30-Sep-19 A	10-Oct-24																
29	V042A	MIA Employee Parking Garage (Park 6 Garage)	30-Nov-16 A	13-Dec-25																
30	D105C-IA	MIA Flamingo & Dolphin Garages Repairs and Upgrades - Phase 1 - 40 Years Re-certification	10-Oct-16 A	15-Oct-24																
31	D105C-IB	MIA Flamingo & Dolphin Garages Repairs and Upgrades - Phase 2	14-Feb-22 A	31-Aug-26																
32	P250A	MIA Airport Operations Center (AOC)	04-Jan-16 A	08-Dec-25																
33	P250A-1	MIA Cc D 3rd Floor Demolition	06-Jan-20 A	09-Oct-23																
34	V043A-6	Area B TC 11 Conveyor-Dog House - ON-HOLD	31-Jan-20 A	08-Mar-25																
35	V043A-5	Area B Soffit Above Checkpoint H - ON-HOLD	20-Dec-19 A	28-May-27																
36		PASSENGER BOARDING BRIDGES PROGRAM	03-Oct-16 A	05-Nov-24																
37	W099A	MIA North & Central Terminal Passenger Boarding Bridges - Phase 1	03-Oct-16 A	05-Nov-24																
38		TERMINAL WIDE ROOF	04-Dec-19 A	15-Sep-29																
39	AA078A	MIA Terminal Wide Re-roofing and Lightning Systems Upgrades	04-Dec-19 A	15-Sep-29																
40		SUPPORT PROJECTS	20-May-15 A	15-Nov-26																
41	Y003A	MIA Airport Surface Management System (SMS)	01-Sep-18 A	17-Sep-22																

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of August 31, 2022**

Data Date: 31-Aug-22

#	Activity ID	Activity Name	Start	Finish	2	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	37
42	X149A	MIA Cc G Preconditioned Air Equipment	10-Sep-18 A	28-Jan-23																
43	U040A	MIA Parking Access & Revenue Control System Replacement	09-Oct-15 A	10-Mar-23																
44	W064A	MIA Cc E thru F Life Safety Upgrades	02-Mar-21 A	21-Mar-23																
45	V144A	MIA Credentialing and Identity Management System (COTS)	28-Feb-17 A	10-Jul-23																
46	AA142A	MIA Perimeter Protection	15-Jan-20 A	08-Feb-24																
47	AA044A	MIA Checkpoint Queue Wait Time Analyzer (Operation/Maintenance - 5 Years)	23-Jun-17 A	31-Mar-25																
48	AA094A	Biometric Enabled Common Use Passenger Processing System	11-May-20 A	15-May-25																
49	AA136A	MDAD Security Cameras Project	30-Nov-20 A	28-Nov-24																
50	V102A	OPF Customs Building Expansion-Remodeling	20-May-15 A	12-Jun-24																
51	V058A	EFSO IVP 14 (Near Gate D16)	01-Jun-20 A	01-Jul-24																
52	U128A	MIA Central Terminal CCTV and Access Control	18-Oct-21 A	28-Jul-24																
53	V100A	MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	29-Aug-16 A	19-Jan-26																
54	U023A	MIA South Terminal Smoke Evacuation Modifications	02-Jan-19 A	15-Nov-26																
55	AIRFIELD / AIRSIDE		25-Mar-21 A	24-Sep-29																
56	AA054A	MIA Runway 9-27 Rehabilitation	25-Mar-21 A	14-Jan-28																
57	Y118A	MIA RIM Hot Spot 4 (Corral Area)	16-Jan-23	24-Sep-29																
58	NORTH TERMINAL PROGRAM		30-Nov-19 A	27-Mar-32																
59	BA017A	MIA North Terminal Additional Skytrain Vehicles	14-Feb-22 A	28-Mar-26																
60	AA126A	MIA North Terminal Ramp Level Restrooms Upgrade	30-Nov-19 A	03-Jan-25																
61	AC001A	Central Base AOA Construction Gate	28-Feb-22 A	28-Apr-26																
62	AA048A	MIA North Terminal Gate Optimization Phase 1 & 2	02-Feb-22 A	23-Aug-29																
63	AA048B	MIA North Terminal Gate Infrastructure Upgrades	08-Jul-22 A	10-Jul-28																
64	AB040A	MIA NTD Baggage Handling System Modifications to the Inline CBIS	18-Sep-20 A	04-Aug-30																
65	T180B	MIA Concourse D West Extension - D60 Building Expansion	01-Jun-22 A	27-Mar-32																
66	T180D	MIA Concourse D West Extension - D60 Apron and Utilities	01-Jun-22 A	27-Mar-32																
67	CENTRAL TERMINAL		27-Dec-19 A	07-Sep-42																
68	P248A	MIA Central Terminal Upper Drive Facade & Curbside (Design)	27-Dec-19 A	30-Sep-22																
69	V008F	MIA Cc F Refurbishment Phase 2	28-Jun-21 A	08-Aug-25																
70	BA061A	MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	02-Aug-22 A	11-Dec-31																
71	V008C	MIA Central Terminal Redevelopment-Phase 2 (Facade, Checkpoint, V.C., E-F TC, Roof Bump)	04-Aug-22 A	18-Feb-33																
72	T072L	MIA Lower Cc E FIS Renovations - Phase 2	21-Jun-23	16-Apr-32																
73	V008B	MIA New Concourse F	13-Nov-24	10-Sep-35																
74	V013A	MIA Concourse F New Apron Phase 1	19-Aug-29	12-Sep-35																
75	V013A	MIA Concourse F New Apron Phase 2	08-Sep-31	12-Mar-37																
76	V013B	MIA Cc F Demo Phase 1 - Headhouse Demo & New Hardstand Area	12-May-32	08-Sep-39																
77	V013C	MIA Cc F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	06-Nov-34	06-Mar-42																
78	P259A	MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	21-Aug-38	07-Sep-42																
79	V008E	MIA Cc F Enabling Gates Striping	27-Dec-26	18-Apr-31																
80	X079A	MIA Concourse G Demolition	19-Apr-26	15-Aug-33																
81	SOUTH TERMINAL EXPANSION		29-Nov-19 A	16-Dec-29																
82	T042B	BHS Cross Over Central to South Terminal	11-Oct-21 A	17-Aug-24																

■ A/E Procurement ■ Bid, Award & NTP ■ Planning
■ Contract Documents ■ Construction ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of August 31, 2022**

Data Date: 31-Aug-22

#	Activity ID	Activity Name	Start	Finish	2	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	37
83	T042C	MIA Central and South Terminal Bag Claim Optimization Phase 1 (CD#14&15)	13-Jul-21 A	18-Dec-24																
84	BA059A	MIA Central and South Terminal Bag Claim Optimization Phase 2 (CD#11, 12 &13)	16-Feb-23	16-Sep-25																
85	BA071A	MIA Central and South Terminal Bag Claim Optimization Phase 3 (CD#09 & 10)	15-Nov-23	15-Jun-26																
86	AA018B	MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	29-Nov-19 A	05-Sep-25																
87	AB050A	MIA Building 3050 Demolition - South Terminal Enabling	03-Jun-22 A	21-May-24																
88	AB049A	Temporary South Terminal GSE facility & 20th Street Modifications AOA - Enabling	08-Aug-22 A	31-Oct-26																
89	V005A	MIA South Terminal Apron and Utilities Modification - Pending MII	22-Feb-22 A	06-Sep-28																
90	X078A	MIA South Terminal Expansion East (New Gates) Phase 1 - Pending MII	22-Feb-22 A	06-Sep-28																
91	W019B	MIA Fueling Maintenance and Administration Consolidation Building - Enabling	24-Nov-23	08-Feb-29																
92	X071A	MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling	04-Dec-25	20-Jan-29																
93	AB048B	MIA Demolition Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling	13-Jan-27	16-Dec-29																
94	CARGO AND NON-TERMINAL BUILDINGS		01-Dec-20 A	01-Sep-32																
95	X035C	MIA Buildings 703 and 703A Demolition and Environmental Assessment and Remediation - ON HOLD	30-Sep-21 A	29-Oct-24																
96	X035A	MIA Building 702 Apron & Airside Improvements - ON HOLD	31-Aug-22	03-Jul-28																
97	AA058A	MIA Consolidated Office Complex (Finishes Cc D Landside)	01-Dec-20 A	25-Oct-24																
98	MIA Building 5A Tenants Relocation Projects:		04-Nov-21 A	28-Nov-26																
99	AA058C	Finance and Administration Division Offices Relocation	28-Jan-22 A	25-Jul-25																
100	AA058D	Contract Administration Offices Relocation	04-Nov-21 A	22-Nov-24																
101	TBD - MIA Building 5A Tenants Relocation Projects		31-Dec-22	28-Nov-26																
102	AB041A	MIA Building 3032 Replacement	03-Mar-22 A	02-Dec-26																
103	AA058B	MIA Demolition Building 5A	20-Nov-22	25-Feb-28																
104	V038A	MIA GSE Facility for North Terminal	28-Sep-23	29-Apr-30																
105	X035E	MIA Demolition Building 704	05-Aug-27	23-May-31																
106	AA039A	MIA West Cargo Truck Parking	05-Oct-26	01-Sep-32																
107	LANDSIDE / ROADWAYS		18-Jul-22 A	11-Jan-34																
108	AC053A	MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	27-Jul-22 A	26-Sep-27																
109	AB016A	MIA AOA Perimeter Security Hardening Project - Phase 01	18-Jul-22 A	27-Dec-27																
110	AB016B-F	MIA AOA Perimeter Security Hardening Project - Phase 02-06	08-Jul-23	03-Jul-30																
111	X061A	MIA Perimeter Road Bridge Replacement	04-Sep-24	11-Jan-34																
112	FUEL FACILITIES		27-Oct-21 A	31-Mar-33																
113	W019A	MIA Fuel Storage Facility Expansion Phase 1	27-Oct-21 A	26-Jun-29																
114	W019C	MIA Fuel Storage Facility Expansion Phase 2	09-Apr-27	31-Mar-33																
115	GENERAL AVIATION AIRPORTS		31-Aug-18 A	20-Jan-33																
116	V009A	TMB RIM HS1 With Taxiway H West Extension to Threshold	24-Oct-18 A	31-Oct-23																
117	X010A	OPF Engine Run Up Pad	15-Aug-19 A	01-Jan-25																
118	Y145A	Homestead General Aviation (X51A) Security Project Phase2 - Lightning, Cameras, Access Control	31-Aug-18 A	04-Jun-24																
119	X009A	OPF Runway 9-27 Rehabilitation	17-Aug-20 A	12-Dec-25																
120	W125A/B	TMB South Apron Expansion / New Taxilane	30-Jun-22 A	08-Aug-28																
121	AA022A	TMB New ATCT	31-Aug-21 A	20-Jan-33																
122	TERMINAL-WIDE		27-Jan-21 A	23-Jun-28																
123	AC040A	MIA Terminal-Wide Compliant Two-Way Emergency Radio Communications System	27-Jan-21 A	27-Jul-24																

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of August 31, 2022**

Data Date: 31-Aug-22

#	Activity ID	Activity Name	Start	Finish	2	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	37
124	BA027A	MIA Police / Fire Microwave Relocation	17-Oct-22	08-Jun-24																
125	W099B	MIA North and Central Terminal Passenger Loading Bridges Phase 2	07-Apr-23	23-Jun-28																
126	AC045A	MIA PASI Hardware System Upgrade (Terminal & Concourses)	15-Oct-21 A	01-Sep-24																
127	MIA Tenant Relocation Projects:		05-Apr-21 A	14-Apr-27																
128	AC007A	MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation	05-Apr-21 A	12-Nov-23																
129	AC007B	SITA Demolition & Renovation	01-Sep-21 A	10-Apr-24																
130	BA040A	MIA Building 3025 Demolition Trailer City	08-Aug-22 A	04-Jan-24																
131	TBD	Trailer City for Building 3050 Offices Replacement	26-Sep-22	12-Nov-25																
132	TBD	CTR PHASE 1 Tenant Relocation Project	01-Jun-23	14-Apr-27																
133	MIA Checkpoint Upgrades Projects:		01-Oct-21 A	08-Feb-28																
134	V008F	MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works	01-Oct-21 A	12-Aug-25																
135	AC088A	MIA North Terminal D2 Checkpoint Upgrades	01-Aug-22 A	24-Nov-24																
136	BA057A	MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	01-Aug-22 A	23-Mar-25																
137	AC086A	MIA South Terminal Cc J South Checkpoint Upgrades	12-Jun-23	05-Oct-25																
138	BA054A	MIA South Terminal Cc J Central Checkpoint Upgrades	31-Jan-24	19-Apr-26																
139	AC087A	MIA South Terminal Cc H Checkpoint Modifications	07-Aug-24	29-Jan-27																
140	BA055A	MIA Central Terminal Cc G Checkpoint Upgrades	15-Jun-25	08-Feb-28																
141	BA013A	MIA Security Checkpoint Equipment Replacement	03-Jan-23	29-Apr-27																
142	TERMINAL WIDE PUBLIC RESTROOMS		04-Sep-19 A	04-Jul-30																
143	AA017C-1	MIA South Terminal Public Restrooms Modernization Phase C1, 10 RR	24-Oct-19 A	30-Nov-23																
144	AA017C-2	MIA South Terminal Public Restrooms Modernization Phase C2, 6 RR	18-Dec-19 A	18-Apr-23																
145	AA017A-2	MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	13-Dec-19 A	18-Nov-23																
146	AA017B-1	MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	10-Sep-19 A	27-Oct-23																
147	AA017A-1	MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	16-Dec-19 A	22-Jul-24																
148	AA017B-2	MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR	04-Sep-19 A	30-May-24																
149	AA017D	MIA Terminal Public Restroom Modernization - Phase 1.2-5	21-May-21 A	04-Jul-30																

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ Planning
■ Contract Documents
 ■ Construction
 ■ Closeout