



**MDAD FACILITIES DEVELOPMENT DIVISION  
CIP SCHEDULE  
As of June 30, 2021**

Data Date: 30-Jun-21

| #  | Activity ID  | Activity Name | Start       | Finish      | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027 | 2028 | 2029 | 2030 | 2031 | 2032 | 2033 | 2034 | 2035 |
|----|--|---------------|-------------|-------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|
|    |  |               |             |             | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    | Q    |
| 1  | <b>CENTRAL BASE APRON &amp; UTILITIES PROGRAM</b>  |               | 01-Dec-15 A | 30-Apr-23   |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 2  | V037A - MIA Central Base Apron and Utilities Modifications and Expansion Phase 1                     |               | 01-Dec-15 A | 30-Apr-23   | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |
| 3  | <b>CONCOURSE E PROGRAM</b>   |               | 03-Mar-16 A | 14-Dec-25   |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 4  | U010D-2 - PC Air Temporary EGCW Plant for Lower E Service  |               | 03-Mar-16 A | 22-Nov-21   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 5  | U010D-1 - Satellite E 400 Hz Generator Room Upgrade  |               | 15-Apr-16 A | 27-Nov-21   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 6  | T072H - E-FIS 1st and 3rd Floor Doors Replacement  |               | 01-Jan-20 A | 28-Oct-21   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 7  | U010F-7 - MIA Satellite E Elevator Refurbishment   |               | 30-Nov-16 A | 06-Mar-22   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 8  | U010C - MIA Satellite E Ramp Level Demolition and Additional Work                                    |               | 01-Oct-18 A | 24-Nov-21   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 9  | U010F-7 - MIA New E-Satellite Elevator   |               | 27-Nov-18 A | 25-Nov-21   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 10 | AA046A - MIA Lower Cc E and Satellite E Third Floor APM Platform Annunciation System                 |               | 02-Dec-19 A | 02-Dec-22   | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |
| 11 | T072E-1 MIA CBP Offices at Concourse E - Third Level   |               | 30-Jun-21   | 02-Nov-22   | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |
| 12 | AA005 MIA Lower Cc E, E Sat and DE Connector Stucco, Ext Painting, Lightning Prot. & VDGS            |               | 27-Nov-18 A | 17-Jun-24   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 13 | U010A-1 - Satellite E Structural Repairs - Phase II  |               | 24-Apr-20 A | 03-Jul-23   | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |
| 14 | T072B-3 - Lower Concourse E 400 Hz Generator Room Upgrade  |               | 30-Nov-20 A | 08-Sep-23   | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |
| 15 | U010F-5 - MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2                  |               | 25-Oct-19 A | 04-Mar-24   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 16 | U010D-I MIA Satellite E New Chiller Plant  |               | 12-Mar-19 A | 05-Mar-25   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 17 | T072F-4 - Lower Concourse E Electrical Equipment Replacement   |               | 11-Jun-20 A | 01-Aug-24   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 18 | T072F-2 - Lower Concourse E Glazing  |               | 31-Jul-20 A | 14-Dec-25   | ■    | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |
| 19 | U010F-2 - MIA Satellite E Glazing  |               | 31-Jul-20 A | 14-Dec-25   | ■    | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |
| 20 | <b>SOUTH TERMINAL PROGRAM</b>  |               | 15-May-17 A | 01-Mar-24   |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 21 | T042A - MIA South and Central Terminal BHS Improvements  |               | 15-May-17 A | 29-Nov-21   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 22 | T012A - MIA Cc H Gates & Internationalization - Cc H Stair Demolition                                |               | 27-Nov-19 A | 06-Oct-23   | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |
| 23 | T012A - MIA Cc H Gates & Internationalization - Cc H VGDS & Security System Upgrade                  |               | 31-May-18 A | 01-Mar-24   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 24 | <b>MISCELLANEOUS PROJECTS</b>  |               | 04-Jan-16 A | 15-Mar-25   |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 25 | P256D - MIA Fumigation Facility Temporary Relocation   |               | 01-Jun-17 A | 31-May-21 A | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |
| 26 | P256C - MIA Building 704 Tenants Relocation, Finish Out of Building 701                              |               | 04-Oct-17 A | 31-Jul-21   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 27 | P256E - MIA West Cargo Fuel Tender Facility Relocation   |               | 01-Nov-17 A | 27-Jan-22   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 28 | P256A - MIA Rehabilitation of Taxiways R, S, T; Extend Taxiway R, Reconfigure Connector Taxiway M5   |               | 28-May-16 A | 17-May-22   | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |
| 29 | V043A-4 Area A TC 12-17 & Area A K1 Doors  |               | 30-Sep-19 A | 30-Dec-23   | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |
| 30 | V043A-5 Area B Sffit Above Checkpoint H  |               | 20-Dec-19 A | 05-Sep-22   | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |
| 31 | V043A-6 Area B TC 11 Conveyor-Dog House  |               | 31-Jan-20 A | 01-Apr-23   | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |
| 32 | V006A -MIA Taxi and Transportation Network Company (TNC) Parking Lot and Facilities (Demo Bldg 3039) |               | 04-Jan-21 A | 16-Nov-22   | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |
| 33 | P250A - MIA Airport Operations Center (AOC)  |               | 04-Jan-16 A | 31-Mar-24   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 34 | P250A-1 - MIA Cc D 3rd Floor Demolition  |               | 06-Jan-20 A | 06-Jun-22   | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 35 | V042A - MIA Employee Parking Garage (Park 6 Garage)  |               | 30-Nov-16 A | 17-Aug-24   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 36 | D105C-I MIA Flamingo & Dolphin Garages Repairs and Upgrades  |               | 10-Oct-16 A | 15-Mar-25   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 37 | <b>PASSENGER BOARDING BRIDGES PROGRAM</b>  |               | 03-Oct-16 A | 11-May-24   |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 38 | W099A - MIA North & Central Terminal Passenger Boarding Bridges - Phase 1                            |               | 03-Oct-16 A | 11-May-24   | ■    | ■    | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |
| 39 | <b>TERMINAL WIDE ROOF</b>  |               | 04-Dec-19 A | 29-Jan-28   |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 40 | AA078A - MIA Terminal Wide Re-roofing and Lightning Systems Upgrades                                 |               | 04-Dec-19 A | 29-Jan-28   | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    | ■    |
| 41 | <b>SUPPORT PROJECTS</b>  |               | 20-May-15 A | 27-Sep-25   |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |
| 42 | AA142A MIA Perimeter Protection  |               | 15-Jan-20 A | 14-Jul-23   | ■    | ■    | ■    |      |      |      |      |      |      |      |      |      |      |      |      |

■ A/E Procurement     ■ Bid, Award & NTP     ■ Planning  
■ Contract Documents     ■ Construction     ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION  
CIP SCHEDULE  
As of June 30, 2021**

Data Date: 30-Jun-21

| #  | Activity ID   | Activity Name | Start              | Finish           | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 |
|----|---|---------------|--------------------|------------------|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|
|    |   |               |                    |                  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  |
| 43 | AA136A - MDAD Security Cameras Project  |               | 30-Nov-20 A        | 05-Feb-23        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 44 | V144A - MIA Credentialing and Identity Management System (COTS)                                     |               | 28-Feb-17 A        | 10-Jul-23        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 45 | Y003A - MIA Airport Surface Management System (SMS)   |               | 01-Sep-18 A        | 07-Dec-21        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 46 | AA044A - MIA Checkpoint Queue Wait Time Analyzer  |               | 23-Jun-17 A        | 27-Sep-25        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 47 | AA094A - Biometric Enabled Common Use Passenger Processing System                                   |               | 11-May-20 A        | 21-Mar-24        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 48 | V102A - OPF Customs Building Expansion-Remodeling - PROJECT ON HOLD                                 |               | 20-May-15 A        | 22-Apr-23        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 49 | X149A - MIA Cc G Preconditioned Air Equipment   |               | 10-Sep-18 A        | 31-Jul-21        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 50 | U040A - MIA Parking Access & Revenue Control System Replacement                                     |               | 09-Oct-15 A        | 08-Dec-22        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 51 | U128A - MIA Central Terminal CCTV and Access Control  |               | 18-Oct-21          | 27-Oct-23        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 52 | W064A - MIA Cc E thru F Life Safety Upgrades  |               | 02-Mar-21 A        | 20-Feb-23        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 53 | V056A - MIA Conc. D Mechanical Room Mildew Remediation  |               | 07-Jan-20 A        | 08-Dec-21        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 54 | V058A - EFSO IVP 14 (Near Gate D16)   |               | 01-Jun-20 A        | 17-Sep-23        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 55 | U023A - MIA South Terminal Smoke Evacuation Modifications   |               | 02-Jan-19 A        | 04-Nov-21        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 56 | <b>AIRFIELD / AIRSIDE</b>   |               | <b>25-Mar-21 A</b> | <b>06-Oct-27</b> |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 57 | AA054A - MIA Runway 9-27 Rehabilitation   |               | 25-Mar-21 A        | 06-Oct-27        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 58 | Y118A - MIA RIM Hot Spot 4 (Corral Area)  |               | 31-Jul-22          | 03-Mar-27        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 59 | <b>NORTH TERMINAL PROGRAM</b>   |               | <b>30-Nov-19 A</b> | <b>29-Dec-30</b> |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 60 | AA126A - MIA North Terminal Ramp Level Restrooms Upgrade  |               | 30-Nov-19 A        | 16-Jul-24        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 61 | AA048A - MIA North Terminal Gate Optimization Phase 1 & 2   |               | 01-Oct-21          | 14-Oct-28        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 62 | AA048B - MIA North Terminal Gate Infrastructure Upgrades  |               | 01-Nov-21          | 21-Mar-27        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 63 | AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS                           |               | 18-Sep-20 A        | 29-Dec-28        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 64 | T180B - MIA Concourse D West Extension - D60 (Building Expansion and Apron)                         |               | 21-Feb-22          | 29-Dec-30        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 65 | <b>CENTRAL TERMINAL</b>   |               | <b>27-Dec-19 A</b> | <b>27-Jan-39</b> |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 66 | P248A - MIA Central Terminal Upper Drive Facade & Curbside (Design)                                 |               | 27-Dec-19 A        | 31-Jul-21        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 67 | V008F - MIA Cc F Refurbishment Phase 1  |               | 01-Dec-20 A        | 11-Oct-21        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 68 | V008F - MIA Cc F Refurbishment Phase 2  |               | 28-Jun-21 A        | 05-Jan-24        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 69 | V008A - MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)                  |               | 30-Jun-22          | 27-Aug-30        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 70 | V008C - MIA Central Terminal Redevelopment-Phase 2 (Facade, Checkpoint, V.C., E-F TC, Roof Bump Up) |               | 30-Jun-22          | 22-Nov-31        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 71 | T072L - MIA Lower Cc E FIS Renovations - Phase 2  |               | 13-Oct-23          | 19-Jun-31        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 72 | V008E - MIA Cc F Enabling Gates Striping  |               | 25-Oct-24          | 31-Jul-28        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 73 | V008B - MIA New Concourse F   |               | 29-Jun-23          | 20-Nov-32        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 74 | V013A - MIA Concourse F New Apron Phase 1   |               | 06-Dec-27          | 23-Jul-33        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 75 | V013A - MIA Concourse F New Apron Phase 2   |               | 27-Feb-32          | 23-Jul-34        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 76 | V013B - MIA Cc F Demo Phase 1 - Headhouse Demo & New Hardstand Area                                 |               | 18-Jun-30          | 24-Jul-36        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 77 | V013C - MIA Cc F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3                             |               | 18-Jun-32          | 25-Jul-38        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 78 | P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation                                 |               | 25-Oct-35          | 27-Jan-39        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 79 | X079A MIA Concourse G Demolition  |               | 22-Apr-25          | 25-May-31        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 80 | <b>SOUTH TERMINAL EXPANSION</b>   |               | <b>29-Nov-19 A</b> | <b>23-Feb-29</b> |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 81 | W019B - MIA Fueling Maintenance and Administration Consolidation Building - Enabling                |               | 08-Aug-23          | 14-Dec-27        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 82 | X071A - MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling                         |               | 14-Jan-22          | 05-Jul-24        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 83 | AB048B - MIA Demolition Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling   |               | 15-Feb-23          | 02-Apr-25        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 84 | AB049A - Temporary South Terminal GSE facility & 20th Street Modifications AOA - Enabling           |               | 24-May-22          | 03-Jul-26        |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |

■ A/E Procurement    ■ Bid, Award & NTP    ■ Planning  
■ Contract Documents    ■ Construction    ■ Closeout

**DRAFT (Work in Progress for Discuss Purposes Only)**  
PRINT DATE 07-20-2021



**MDAD FACILITIES DEVELOPMENT DIVISION  
CIP SCHEDULE  
As of June 30, 2021**

Data Date: 30-Jun-21

| #   | Activity ID  | Activity Name | Start       | Finish    | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 |
|-----|--|---------------|-------------|-----------|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|
|     |  |               |             |           | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  | Q  |
| 85  | AB050A - MIA Building 3050 Demolition - South Terminal Enabling                                      |               | 29-Sep-23   | 14-Nov-25 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 86  | V005A - MIA South Terminal Apron and Utilities Modification  |               | 01-Oct-21   | 23-Feb-29 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 87  | X078A - MIA South Terminal Expansion East (New Gates) Phase 1  |               | 01-Oct-21   | 23-Feb-29 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 88  | AA018B - MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action                      |               | 29-Nov-19 A | 29-Sep-24 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 89  | <b>CARGO AND NON-TERMINAL BUILDINGS</b>  |               | 01-Dec-20 A | 03-May-31 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 90  | X035C - MIA Buildings 703 and 703A Demolition and Environmental Assessment and Remediation           |               | 05-Aug-21   | 29-Oct-24 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 91  | X035A - MIA Building 702 Apron & Airside Improvements  |               | 01-Oct-21   | 26-Nov-26 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 92  | AA058D - MIA Building 5A Tenants Relocation Projects   |               | 01-Oct-21   | 15-Oct-25 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 93  | TBD - MIA Building 5A Tenants Relocation Projects  |               | 01-Oct-21   | 15-Oct-25 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 94  | AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin Offices Relocation)  |               | 01-Dec-20 A | 04-Oct-23 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 95  | AB041A - MIA Building 3032 Replacement   |               | 01-Oct-21   | 10-Aug-25 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 96  | AA058B - MIA Demolition Building 5A  |               | 10-Nov-24   | 05-Sep-26 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 97  | V038A - MIA GSE Facility for North Terminal  |               | 31-Oct-23   | 11-Feb-29 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 98  | X035E - MIA Demolition Building 704  |               | 13-Feb-28   | 05-Aug-30 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 99  | AA039A - MIA West Cargo Truck Parking  |               | 03-Apr-27   | 03-May-31 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 100 | <b>LANDSIDE / ROADWAYS</b>   |               | 15-Jan-25   | 24-Feb-32 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 101 | X061A - MIA Perimeter Road Bridge Replacement  |               | 15-Jan-25   | 24-Feb-32 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 102 | <b>FUEL FACILITIES</b>   |               | 29-Jan-24   | 04-Aug-31 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 103 | W019A - MIA Fuel Storage Facility Expansion Phase 1  |               | 29-Jan-24   | 26-Feb-30 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 104 | W019C - MIA Fuel Storage Facility Expansion Phase 2  |               | 04-Jan-27   | 04-Aug-31 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 105 | <b>GENERAL AVIATION AIRPORTS</b>   |               | 31-Aug-18 A | 10-Nov-29 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 106 | V009A - TMB RIM HS1 With Taxiway H West Extension to Threshold                                       |               | 24-Oct-18 A | 01-Jun-23 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 107 | Y145A Homestead General Aviation (X51A) Security Project Phase2 - Lightning, Cameras, Access Control |               | 31-Aug-18 A | 29-Jul-23 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 108 | X010A - OPF Engine Run Up Pad  |               | 15-Aug-19 A | 25-Jun-24 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 109 | X009A - OPF Runway 9-27 Rehabilitation   |               | 17-Aug-20 A | 17-Oct-25 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 110 | W125A/B - TMB South Apron Expansion / New Taxi lane  |               | 01-Oct-21   | 13-Mar-27 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 111 | AA022A - TMB New ATCT  |               | 01-Nov-21   | 10-Nov-29 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 112 | <b>TERMINAL-WIDE</b>   |               | 05-Apr-21 A | 27-Oct-27 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 113 | W099B - MIA North and Central Terminal Passenger Loading Bridges Phase 2                             |               | 07-Oct-22   | 27-Oct-27 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 114 | AA075A - MIA Tenant Relocation Projects  |               | 05-Apr-21 A | 28-Feb-26 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 115 | AC007A - MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation   |               | 05-Apr-21 A | 17-Jan-23 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 116 | TBD - CTR PHASE 1 Tenant Relocation Project  |               | 23-Sep-22   | 28-Feb-26 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 117 | TBD - Trailer City for Building 3050 Offices Replacement   |               | 04-Jul-22   | 17-Nov-24 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 118 | <b>TERMINAL WIDE PUBLIC RESTROOMS</b>  |               | 04-Sep-19 A | 21-Apr-29 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 119 | AA017A-1 - MIA North Terminal Public Restrooms Modernization Phase 1.1.1                             |               | 16-Dec-19 A | 26-Jan-23 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 120 | AA017A-2 - MIA North Terminal Public Restrooms Modernization Phase 1.1.2                             |               | 13-Dec-19 A | 28-Dec-22 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 121 | AA017B-1 - MIA Central Terminal Public Restrooms Modernization Phase 1.1.1                           |               | 10-Sep-19 A | 21-Apr-23 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 122 | AA017B-2 - MIA Central Terminal Public Restrooms Modernization Phase 1.1.2                           |               | 04-Sep-19 A | 26-Feb-23 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 123 | AA017C-1 - MIA South Terminal Public Restrooms Modernization Phase 1.1.1                             |               | 24-Oct-19 A | 24-Sep-22 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 124 | AA017C-2 - MIA South Terminal Public Restrooms Modernization Phase 1.1.2                             |               | 18-Dec-19 A | 03-May-22 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 125 | AA017D - MIA Terminal Public Restroom Modernization - Phase 1.2-5                                    |               | 01-Oct-21   | 21-Apr-29 |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |

■ A/E Procurement    ■ Bid, Award & NTP    ■ Planning  
■ Contract Documents    ■ Construction    ■ Closeout